




Charlotte Harbor Water Quality Initiative

East and West Spring Lakes

Project Update

April 12, 2016



DATE	REVISION	BY	DATE
	1	2/28/16	2/28/16
GWVE GIFFELS-WESTER ENGINEERS, INC. 8001 Pine Street, Suite 205 Englewood, Florida 34223 Phone 561-972-7861 Fax 561-972-8000 P.O. Box 1414, Ft. Pierce, FL 34945			
DATE	SCALE	SHEET NO.	SHEET TOTAL
CONTRACTOR'S CONTINGENCIES CONTRACT NO. 14-3080 PROJECT NO. 14-3080 DRAWING NO. 51-1-1 DATE 2/28/16			
SPRING LAKE WASTEWATER EXPANSION CONSTRUCTION PHASING MAP			
SCALE 1" = 15'			DATE 2/28/16
SHEET 28			OF 34
DRAWN BY: J. L. BROWN			CHECKED BY: J. L. BROWN
DATE: 2/28/16			SCALE: 1" = 15'



Re-cap public outreach

- Prior to start of initial construction, public outreach was conducted on 4 occasions



- Customers can sign up to receive construction updates from www.SpringlakesProject.com



Status of Project

- Definition of Project-
 - Central Sewer Service for approximately 1914 occupied lots and 434 vacant lots
- Contract A-Vacuum Station
 - Estimated Total Cost (construction/equipment): \$1.98M
 - Estimated Completion and start up April 2016
- Contract B-Guymann Construction
 - Estimated Total Cost (construction/equipment): \$9.98M
 - Estimated Completion date: February 2017
 - Approximately 976 occupied lots 235 vacant lots



Status of Project

- Contract C-Stevens and Layton
 - Total Cost (construction/equipment): \$6.76M
 - Estimated Completion date: August 2016
 - Approximately 591 occupied lots 174 vacant lots
- Contract D – TBD anticipated bid date August
 - 60% preliminary engineering design complete
 - Complete water main replacement
 - Total Cost (Estimate): \$5.25M
 - Approximately 347 occupied lots 25 vacant lots



Contract A: Vacuum Lift Station Installation





How does the Vacuum System work?

- When 10 gallons of wastewater collects in the sump, the AIRVAC valve opens and differential pressure propels the contents into the vacuum main.
- Wastewater travels at 15 to 18 feet per second in the vacuum main to the vacuum station. The vacuum main is laid in a sawtooth fashion to ensure adequate negative pressure at the end of each line.
- At the vacuum station, vacuum pumps cycle on and off as needed to maintain a constant level of vacuum on the entire system. Wastewater enters the collection tank and when the tank fills to a predetermined level, sewage pumps transfer the contents to the treatment plant via a force main.



Vacuum Station Final Touches





Vacuum Station Final Touches





Vacuum Station



Internal View



Internal View Vacuum Station





Internal View Vacuum Station





Projected Connection Schedule

- Contract A-Vacuum Station
 - Scheduled for April 2016
- Connections scheduled to begin
 - Contract B
 - May 2016
 - Contract C
 - May 2016
 - Contract D
 - TBD






Spring Lakes Storm Event Sample Results



Exhibit D: Phase I Sample Locations



LEGEND

- Phase I Boundary
- Stormwater sample locations
- Previously sampled stormwater locations
- Canal sample locations
- ✕ Previously sampled canal sample locations
- Monitoring wells
- Basins for proposed stormwater sample locations


NOTES

1. The aerial photographs shown were provided by FDOT and were taken in 2014.

© VISI/GIS



Exhibit D: Phase II Sample Locations



For additional information, contact the project engineer at (888) 333-3333. The information shown on this map is for informational purposes only and does not constitute a contract. The information shown on this map is for informational purposes only and does not constitute a contract.

LEGEND

- Phase 2 Boundary
- Stormwater sample locations
- Canal sample locations
- ✕ Previously sampled canal sample locations (none)
- Monitoring wells
- Basins for proposed stormwater sample locations

NOTES

1 The aerial photographs shown were provided by FDOT and were taken in 2014.

Spring Lake Monitoring
Charlotte County, Florida



1122 JOHNSON STREET
TALLAHASSEE, FLORIDA 32302-1005
PHONE: (904) 224-0200
FAX: (904) 224-0200
E-MAIL: JEN@JOHNSON-ENG.COM

Phase II Sample Locations

DATE: 01/28/2015	PROJECT NO.: 15-0000-00	SHEET NO.: 45	TOTAL SHEETS: 45
------------------	-------------------------	---------------	------------------

Spring Lakes Storm Event Sample Results

Table 1: Phase I Pre-Construction Sample Results

Date	Site	Ammonia (mg/L)	TKN (mg/L)	TN (mg/L)	Nitrate + Nitrite (mg/L)	TP (mg/L)	Fecal Coliform (col/100mL)	BOD (mg/L)	TSS (mg/L)	Temp (°C)	SpCond (ms/cm)	DO (%)	pH	Turbidity (NTU)
9/29/2015	EWW	0.205	1.050	1.180	0.131	0.751	6,000	2.00	3.9	21.31	4.62**	60.3	7.41	10.03
1/15/2016	SRC	0.015	0.701	0.747	0.046	0.442	1,800	2.15	16.0	20.46	0.14	92.0	7.02	21.88
1/15/2016	EWW	0.071	0.908	1.090	0.180	0.718	23,000	4.44	2.9	15.89	0.18	102.8	7.69	2.63
1/28/2016	SRC	0.072	0.799	0.929	0.130	0.652	780	2.00	0.4	20.35	0.43	74.3	7.04	3.12
2/4/2016	SRC	0.073	1.090	1.200	0.114	0.633	780	4.15***	14.5	18.49	0.70	48.5	6.74	8.44
2/24/2016	SRC	0.112	0.842	0.895	0.053	0.542	No data *	3.17***	34.4	8.50	0.04	76.6	6.53	35.89
2/24/2016	EWW	0.008	0.968	1.140	0.176	0.363	No data *	4.14***	1.1	6.40	0.09	76.0	6.50	1.71

* No fecal coliform data were collected as no water remained at the sample locations when the automated samples were collected.

** Sample likely influenced by the tide as indicated by the specific conductance value above the 4.58 ms/cm freshwater threshold.

*** Sample refrigerated at 4 degrees C for approximately 24 hours.

Table 2: Phase II Pre-Construction Sample Results

Date	Site	Ammonia (mg/L)	TKN (mg/L)	TN (mg/L)	Nitrate + Nitrite (mg/L)	TP (mg/L)	Fecal Coliform (col/100mL)	BOD (mg/L)	TSS (mg/L)	Temp (°C)	SpCond (ms/cm)	DO (%)	pH	Turbidity (NTU)
9/6/2015	TWW	0.060	1.37	1.440	0.069	0.695	700	2.07	0.8	28.26	0.397	82.5	11.65**	2.91
9/6/2015	ESL	0.108	1.78	1.960	0.178	1.450	7,000	7.43	55.3	27.67	0.599	77.0	15.98**	1.70
9/6/2015	WSL	0.136	1.17	1.200	0.031	1.430	1,600	2.00	0.8	28.73	0.378	72.4	15.41**	3.94
9/8/2015	TWW	0.075	1.46	1.550	0.087	0.701	600	2.62	3.6	31.44	0.416	76.8	17.29**	2.22
9/8/2015	ESL	0.299	1.79	1.930	0.142	0.729	800	8.83	1.2	30.17	0.664	80.3	13.64**	2.50
9/8/2015	WSL	0.293	2.11	2.150	0.041	2.120	3,600	4.26	2.5	32.16	0.550	79.0	10.35**	3.58
9/17/2015	TWW	0.081	1.21	1.290	0.084	0.545	500	2.89	2.7	17.88	0.360	78.2	8.94	3.35
9/17/2015	ESL	0.410	1.70	2.090	0.388	0.711	600	4.05	1.9	28.83	0.888	82.3	7.90	6.70
9/17/2015	WSL	0.443	1.93	1.990	0.058	1.950	23,000	2.15	1.7	27.46	0.737	71.4	7.71	2.78
9/29/2015*	TWW	0.206	1.67	1.810	0.142	2.220	48,000	7.41	362.0	7.49	0.110	74.4	8.75	566.00***
9/29/2015*	ESL	0.078	0.79	0.883	0.093	0.606	22,000	4.19	11.4	11.50	0.130	73.6	8.45	10.99
9/29/2015*	WSL	0.212	1.57	1.650	0.079	1.180	24,000	3.71	15.2	12.05	0.140	64.2	8.56	58.62

* All readings were taken from refrigerated automated sampler.

** Invalid reading due to probe malfunction.

*** Sediment in sample.



Questions/Comments

