Charlotte County Board of County Commissioners American with Disabilities Act Transition Plan 2013 (2021 Update)

Introduction and Overview

The Americans with Disabilities Act (ADA) of 1990 (Public Law 101.336) extends broad civil rights protection to persons with disabilities in the areas of employment, public services (state and local governments), access to public accommodation (private entities serving the public) and telecommunications. Title II of the ADA prohibits discrimination by public entities (state and local governments) on the basis of disability by making all programs, services and activities accessible to persons with disabilities. In order to accomplish this, the Department of Justice developed regulations requiring public entities to conduct a self-evaluation of the accessibility of its programs and services to determine whether issues of accessibility could be addressed through changes in the way such programs and services are provided. Public entities are obligated to remove physical barriers to accessibility when program changes cannot ensure access to services, programs and activities in existing facilities. Realizing that structural changes would take time and money to provide, the Department of Justice Regulations, Federal Register 28 CFR Part 35 state that "in the event that structural changes to facilities will be undertaken to achieve program accessibility, a public entity that employs 50 or more persons shall develop a Transition Plan setting forth the steps necessary to complete such changes." This Transition Plan is developed via a self-evaluation of all facilities and programs accessed by the public. This Plan is to be reassessed on a periodic basis and updated as facilities and programs are added, removed, renovated, etc.

Charlotte County's initial Transition Plan was completed in 1995 with updates made in 1996, 1999, 2013, 2015, and 2016. This current re-evaluation is to update the existing plan and to make it more comprehensive as the original plan did not include all parks and amenities. In addition, due to Hurricane Charley in 2004 many of the buildings and facilities listed in the original Transition Plan are no longer present as they were removed and/or replaced.

This Transition Plan contains the required four elements as set forth in Title II:

1. A list of physical barriers in a public entity's facilities that limit the accessibility of its programs, activities or services to individuals with disabilities

- 2. A detailed outline of the methods to be utilized to remove these barriers and make the facilities accessible.
- 3. The schedule for taking the necessary steps to achieve compliance with Title II.
- 4. The name of the official responsible for the plan's implementation.

This Transition Plan is available to the public for inspection and participation in its development.

The goal of Charlotte County is to make all parks, facilities, programs and services utilized by the public accessible to the maximum extent possible.

Facility	Barrier	Mitigation	Status	Priority
Murdock Administration Building A	Railing extensions on rear ramp not 18"	The extensions of the rails will be extended to a minimum of 18"		Completed
	Rooms 333 and 334 have no accessible counter of 36" or less height	An accessible counter not to exceed 36" in height from the finished floor will be installed		Completed
	Entrance to County Attorney's Office does no have at lease 60" of clearance for door way	The wall inside the door area will be moved back to provide the minimum 60" of clearance		No Public Access
Murdock Administration Building B	No handicap accessible water fountain	A handicap accessible water fountain will be installed or the current non accessible water fountain will be removed		Completed
	Towel dispensers greater than 48" in height from finished floor	The towel dispensers will be lowered to a maximum height of 48"		Completed
Building Construction Services	Public accessible areas are compliant	None		Completed
Family Services Center	Pipes under sinks not wrapped	The pipes under the sinks will be properly wrapped		Completed
Mid-County Mini Transfer Station	The ramp is located in the access/loading zone	The ramp will be removed, and a curb cut will be made into the sidewalk. The curb cut will comply with both slope of 1:12 and cross slope of 2% maximum	Group 3 Renovations	Completed
Medical Examiners Office	The public Access areas are compliant	None		Completed
West County Administration Building	The bathroom in the Health Department section is not ADA Compliant. This is the only bathroom in this section.	multiple deficiencies – needs to be reevaluated for scope of work	To be resolved with the demolition and reconstruction of this building	Completed
	There are no handicap accessible counters in the Automobile Tag	Handicap accessible counters will be installed in these offices. The		No longer there.

	and Utilities Offices	maximum height of the counters will		
		be 36" to comply with FAC		
	Pipes under sinks not wrapped in bathrooms of the common areas of the building	The pipes will be properly wrapped		Completed
	There is no handicap accessible water fountain	Upgrade fountain near Sheriff's offices; remove another fountain	To be resolved with the demolition and reconstruction of this building	Completed
	There is no access route from the parking to the accessible entrance route for the building.	The handicap parking will be re- striped to include an access aisle leading from the parking spaces to the accessible entrance route		Completed
Charlotte County	No Compliance Issues	None		Completed
Courthouse				
Public Safety Building	The public access areas of this building are compliant	None		Completed
Charlotte County Jail	Pipes under sinks in the bathrooms are not wrapped	The pipes will be properly wrapped		Completed
Sheriff's Administration Building	The call box outside District Three entrance is greater than 48" in height from the finished floor.	The call box will be lowered to a maximum height of 48" from the finished floor		Completed
Justice Center	Not all parking spaces are located in a direct route to the entrance ramp.	The handicap parking will be re- located so that the spaces are located on the shortest safest route to the entrance.		Completed
	Pipes under sinks in the bathrooms are not wrapped	The pipes will be properly wrapped		Completed
Health Department Building Punta Gorda	Pipes under sinks in bathrooms are not wrapped	3 of 7 restrooms in building are designated as ADA accessible and wrapped		Completed
South County Annex Building	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped		Completed
	Access/loading zones in parking lot are greater than 60" in width	The ramps will be removed from the access aisles and curb cuts will be		Completed

	and the sidewalk ramps are located	made that comply with 1:12 slope and	
	in the access aisles.	2% cross slope for cross traffic. The	
		parking spaces will be re-striped so	
		that the parking spaces are 96" wide	
		and the access aisles are 60" wide	
	There is no handicap accessible	Handicap accessible counters will be	Completed
	counter in the property appraiser's	installed in this office. The maximum	
	office.	height of the counters will be 36" to	
		comply with FAC	
	There is no handicap accessible	A handicap accessible water fountain	Completed
	water fountain	will be installed in accordance with	_
		FAC	
Transit	Access/loading aisle does not	The access aisle will be extended at	Completed
	connect with the accessible	least 48" to connect with the	-
	entrance	accessible entrance	
	There is no handicap parking for	One parking space will be designated	Completed
	employees	as handicap parking in the employee	-
		parking area/lot.	
Historical Center	Pipes under sinks in bathrooms are	The pipes will be properly wrapped	Completed
	not wrapped		-
	There is a rise of greater than $\frac{1}{2}$ "	A suitable bevel or ramp will be	Completed
	at the handicap entrance doorway.	constructed to comply with a 1:12	-
	1	slope	
	The first landing of the handicap	This landing will be extended to	Completed
	ramp is less than 60" square	comply with the minimum size of 60"	1
		square	
	There is no handicap parking	At least one handicap parking location	Completed
	located in the parking lot of the	will be installed at the parking for the	1
	fishing pier.	pier. The substrate will be compliant	
		as well as signage. An accessible	
		route will be installed from the	
		parking space to the pier.	
Tringali Complex			
Unit 1	There is no Handicap access to the	A suitable ramp will be constructed	Completed
	stage.	for access to the stage.	*
	The handicap parking signs are not	The handicap parking signs will be	Completed

	FAC compliant	replaced with signs that are compliant with FAC	
Unit 2	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped.	Unit Demolished
	The towel dispensers in the bathrooms are greater than 48" above the finished floor	The towel dispensers will be lowered to a maximum height of 48"	Unit Demolished
	There is no handicap parking for this building	If feasible because of parking lot design handicap parking will be installed for this building. At a minimum handicap parking will be installed as close to the accessible entrance as possible and an access route to the entrance will be installed.	Unit Demolished
Unit 3	One handicap parking sign is not located in front of the parking space.	The handicap parking signs will be relocated to directly in front of the parking spaces.	Completed
	The handicap parking signs are too short. They should be a minimum of 60" in height	The handicap parking sign height will be extended to a minimum of 60" height from the finished floor.	Completed
	There is insufficient numbers of handicap parking spaces for the parking lot	The number of parking spaces for this lot will be recalculated and the appropriate numbers of handicap parking spaces will be installed according to FAC	Completed
	Pipes under sinks in bathrooms are not wrapped	The pipes under the sinks will be properly wrapped	Completed
	The door openings to the bathrooms are only 29" wide	The door opening width will be extended to 32" minimum	Completed
	The emergency exit in the rear of the unit has no access route connecting it to the sidewalk	An accessible route from the emergency exit to the sidewalk will be constructed. The accessible route will be compliant with FAC	Completed
Unit 4	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped	Completed
	The soap dispenser in the	The soap dispenser will be relocated	Completed

	bathroom is not in an accessible location	so that is in an accessible location and a maximum of 48" in height from the finished floor	
	The toilet paper dispenser has sharp edges and is located too low to the finished floor	The toilet paper dispenser will be replaced with one that has no sharp edges and will be mounted at a minimum height of 19" from the finished floor	Completed
	There is no 60" level landing in front of the entrance door. This is a manual door.	The level landing space on the exterior of the entrance door will be extended to 60" in length from the threshold of the door. An alternative would be to install an automatic door.	Completed
	The handicap parking spaces are on a slope greater than 2% (there is a 4% slope)	The handicap parking spaces will be moved to a more compliant location but that provides similar distance and access to the accessible entrance of the building.	Completed
Playground Area	Because this is used as a roller hockey rink there is a wall around the entire court. There is no accessible entrance into the basketball court/roller hockey area	The entrance will be made handicap accessible with a minimum of 32" wide opening and no more than a ½" rise at the floor.	Completed
	There are insufficient numbers of handicap parking spaces at the tennis court area	The parking for the tennis courts will be recalculated and the appropriate numbers of handicap parking spaces will be added in accordance with FAC	Completed
	The access ramp for the one parking space at the tennis courts is not compliant as to slope and sides	The ramp/curb cut for the parking spaces at the tennis court will be adjusted so that the slope and sides do not exceed 1:12 and 2% as applicable	Completed
Back Parking Lot	There are no handicap parking spaces in the back lot	The entire contiguous parking for this complex will be re-evaluated and the appropriate numbers and locations of handicap parking will be added in accordance with FAC	Completed

Punta Gorda Library	There is a handrail installed on only one side of the accessible ramp.	A handrail will be installed both sides of the access ramp in accordance will FAC		Completed
Port Charlotte Library	There are insufficient numbers of handicap parking spaces for this parking lot	The number of parking spaces will be recalculated and the appropriate numbers of handicap parking for this building will be installed according to FAC		Completed
	The handicap parking signs are located too close to the parking space stop bumper	The handicap parking signs will be moved back away from the stop bumpers so that they are not bumped by vehicles parking in these spaces		Completed
Mid-County Library	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped		Completed
Audubon-Pennington Park	The handicap parking signs are not FAC compliant	Park is not accessible; signs should be removed	Group 3 Renovations	Completed
	The handicap parking spaces are not compliant as to surface, they are currently loose gravel and dirt	The substrate for the parking spaces will be made stable, firm and non- moving in accordance with FAC. This will be accomplished by installing compacted shell, concrete or pavement	Group 3 Renovations	Completed
Englewood East Park	The handicap parking spaces are not compliant as to substrate	The substrate for the parking spaces will be made stable, firm and non- moving in accordance with FAC. This will be accomplished by installing compacted shell, concrete or pavement		Completed
	Pipes under sinks in bathrooms are not wrapped	The pipes under the sinks will be properly wrapped		Completed
Rotonda Community Park	The bathroom signage indicates handicap accessible, but the bathrooms are not accessible. There are no handicap accessible bathrooms at this location	There are 2 unisex, accessible restrooms at this building; the signage is faded and needs to be replaced and one toilet paper dispenser needs to be relocated.		Completed
	Parking lot striping is faded and unrecognizable.	At a minimum the handicap parking spaces and access aisles will be re- striped		Completed

GC Herring Park	Pipes under sinks in bathrooms are	The pipes under the sinks will be	Completed
C	not wrapped	properly wrapped.	-
Oyster Creek	There is insufficient numbers of	The number of total parking spaces	Completed
Recreation Facility	handicap parking spaces at the	will be calculated, and the appropriate	1
·	area of the park where the skate	numbers of handicap parking spaces	
	park and pavilions are located	will be added. Suitable substrate for	
		the handicap parking spaces will be	
		installed as well as accessible routes to	
		amenities and signage	
Football Field	Handicap parking signs are	Handicap parking signs will be	Completed
Area	missing from some of the	installed at each handicap parking	
	handicap parking spaces	space	
	Ramps are located in the access	The ramps will be removed, and curb	Completed
	aisles of the parking located along	cuts/ramps will be installed according	
	the building with the concession	to proper slope and cross slope of 1:12	
	and bathrooms	and 2% respectively	
	The slope of the handicap parking	The slope of the parking spaces will	Completed
	spaces located along the	be adjusted to a 2% maximum. This	
	concession and bathroom building	will be accomplished by building up	
	have a slope of 6%	the current parking spaces so that they	
		are 2% slope or less	
	The transition from pavement to	A ramp or bevel will be installed at	Completed
	concrete has a rise greater than $\frac{1}{2}$ "	the transition points so accomplish a	
		less than ¹ / ₂ " rise and 1:12 slope	
	The cross slope of the access aisle	The cross slope in front of the	Completed
	in front the concession window	concession will be adjusted to less	
	exceeds 2%.	than 2%	
	Pipes under sinks in bathrooms are	The pipes will be properly wrapped	Completed
	not wrapped		
Cape Haze Pioneer	The signage on the bathrooms	The signage on the bathrooms will be	Completed
Trail	does not indicate handicap	changed to reflect that the bathrooms	
	accessibility	are handicap accessible	
Englewood Beach	The railing on the ramp for the	The extensions of the railing for the	Completed
	bathrooms does not have 18"	ramps will be extended to a minimum	
	extensions at the top and bottom	of 18"	
	One of the bathroom doors sticks	Bathroom door will be repaired to	Completed

Cedar Point	In the outside bathrooms the towel	The towel dispensers will be lowered		Completed
Ainger Creek Park	No ADA compliance issues were observed	None		Completed
	The Port-O-Let is located on the opposite end of the parking lot from the handicap parking and there is no accessible rout to the Port-O-Let	The Port-O-Let will be relocated along the accessible route		Completed
Chadwick Park	The fishing pier is not handicap accessible. There is no accessible route to the pier, the pier is only 35" wide, there are no turning points at the ends of the pier and there are no handicap fishing locations along the pier.	The fishing pier will be closed to all patrons until proper mitigation can occur. An accessible route improvement will be constructed earlier than accessibility on the pier itself.	Group 3 Renovations	Completed
	There are insufficient handicap parking spaces for the parking lot	The numbers of total parking spaces will be recalculated, and the appropriate number of handicap spaces will be installed according to FAC		Completed
	Some of the handicap parking spaces have a slope of greater than 2%	All handicap parking spaces will be evaluated as to slope. Any spaces having a slope of greater than 2% will be adjusted to achieve a slope with a maximum of 2%		Completed
	The transition from the pavement to the curb ramp has a rise greater than $\frac{1}{2}$ "	The transition points from pavement to curb ramps will be evaluated and ramped or beveled as needed to ensure a maximum of a $\frac{1}{2}$ " rise		Completed
	The curb ramps for the sidewalk of the semicircular drive have compound angles that exceed 2% and 1:12 slopes	The curb ramps will be adjusted so that the cross slope and slope do not exceed 2% and 1:12 respectively		Completed
	causing the pull weight to be greater than 8.5 lbs	prevent sticking and the pull weight will be adjusted to a maximum of 8.5 lbs		

Environmental Park	dispensers were not handicap	to a maximum of 48" in height from	
	accessibleThe door of the outside women'sbathroom is hinged on the wrong	the finished floorThe door will be hinged on the appropriate side to accommodate a	Completed
	side for a side approach for entry. The landing in front of the door is only 48" which is not large enough for a front entry to the bathroom	side approach to the bathroom.	
	Pipes under sinks in the interior bathrooms are not wrapped	The pipes will be properly wrapped	Completed
	The signage for the interior bathrooms does not indicate handicap accessibility	The signs for the bathrooms will be changed to reflect that the bathrooms are handicap accessible	Completed
	The towel dispensers in the interior bathrooms are higher than 48"	The towel dispensers will be lowered to a maximum of 48" in height from the finished floor	Completed
Placida Park	There are insufficient numbers of handicap parking available for vehicles with boat trailers	The total number of parking spaces for vehicle with boat trailers will be calculated and the appropriate numbers of handicap parking spaces will be installed according to FAC and ADAAG 2004	Completed
Carmalita Park	In the main parking lot, there are no handicap parking signs and the striping is very faded	Handicap parking signs will be installed at all handicap parking locations. The handicap parking spaces and access aisles will be re- striped	Completed
	The handicap accessible Port-O- Lets are located in areas with no accessible route to them	The Port-O-Lets will be relocated along accessible routes and in locations that are easily accessible by handicap patrons	Completed
	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped	Completed
	The water fountain is not handicap accessible	A handicap accessible water fountain will be installed	Completed

	There is no accessible route to the back baseball fields There is no handicap parking or accessible route at the skate park	A compliant accessible route will be installed to the back baseball fields. This accessible route will be a minimum of 36" in width and a running slope of no greater than 1:12 Handicap parking will be installed at the skate park. An accessible route from the parking to the accessible		Completed Completed
Horse Park at Carmalita	No Issues	entrance will be installed as well. None	Group 3 Renovations	Design: July 2016 Const.: July 2017 ADA Group 3 It was a project some time back and ADA spaces were created to mitigate at that time and accepted but we now identified there are no connection to the various amenities. These are open field parking and used for horse trailers etc. Installing accessible paths and sidewalks will need to be discussed more in detail since you would essentially be crossing other driveway paths and no real planned paths would be difficult to plan and construct.
South County Recreation Complex	There is no handicap accessibility at the R/C car track. There is no	Handicap parking will be installed at this R/C car track. An accessible		Completed

	parking for this track.	route will be installed from the parking to the participant and spectator areas of the track.		
	The slope of entrance pad for the pool bath house exceeds 2%.	The pad will be overlaid or re-poured to bring the slope to less than 2%.	Group 3 Renovations	Completed
Hathaway Park	The handicap parking sign is missing from the parking space located next to the bathrooms	Handicap parking signs will be installed at all handicap parking spaces		Completed
Boca Fishing Pier	There is no handicap parking available or accessible route to the pier	Handicap parking and an accessible route will be installed in the parking lot for this pier	due to limited vel wetlands; Placida	2. Technically infeasible nicular area between fishing pier in same water cess to program function.
Placida Fishing Pier	There is no handicap parking or accessible route for the pier	Handicap parking and an accessible route will be installed in the parking lot for this pier	Group 3 Renovations	Completed
	There is no handicap accessible Port-O-Let	A handicap accessible Port-O-Let will be installed along the accessible route at this pier	Group 3 Renovations	Completed
Coral Creek Fishing Pier/Placida Rotary Centennial Park	There are no handicap accessible fishing locations on the pier	Handicap fishing locations will be installed along this pier. The finishing locations will be dispersed throughout.		Completed
	There is no handicap parking or accessible route for the pier	Handicap parking and an accessible route will be installed in the parking lot for this pier		Completed
Spring Lake Park	There is a handicap parking sign missing	Handicap parking signs will be installed at all handicap parking spaces.		Completed
Edgewater Park	Pipes under sinks in bathrooms are not wrapped	The pipes under the sinks will be properly wrapped		Completed
Bayshore Park	The railing extensions of the ramp for the bathrooms is less than 18"	The extensions of the rails on the ramps will be extended to a minimum of 18"		Completed
	The height of the railing of the ramp is greater than 36"	The railing height will be lowered to a maximum of 36"		Completed
	The push/pull weight of the bathroom doors exceeds 8.5 lbs	The push/pull weights of the door will be adjusted to a maximum of 8.5 lbs		Completed

	There is no water fountain with a minimum height of 38"	A water fountain with a minimum of height of 38" for standing patrons will be installed in accordance with FAC		Completed
McGuire Park	There is no handicap parking available	Handicap parking will be installed at this park. The numbers of handicap parking spaces to be installed will be in accordance with FAC	Park is in design for full renovation, including new restroom.	2015 - 2020 Sales Tax Extension Projects Completed
	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped	Park is in design for full renovation, including new restroom.	2015 - 2020 Sales Tax Extension Projects Completed
	The hand dryer is greater than 48" high from the finished floor	The hand dryer will be lowered to a maximum height of 48" from the finished floor	Park is in design for full renovation, including new restroom.	2015 - 2020 Sales Tax Extension Projects Completed
	There is no accessible route to the picnic tables and horseshoe pits	An accessible route will be installed to these amenities. The accessible route will comply with FAC as to width and slope	Park is in design for full renovation, including new restroom.	2015 - 2020 Sales Tax Extension Projects Completed
South Punta Gorda Heights Civic Center	Parking lot is compliant. The interior was not inspected			Completed
South Punta Gorda Heights Park	The slope of the ramp leading to the bathrooms exceeds 1:12 slope	The ramp slope will be adjusted to a maximum of 1:12. This will require removal of current sidewalk, regrading and pouring of new compliant accessible route. Railing will be installed if the resulting total rise of the ramp exceeds 6".		Park Closed
	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped		Park Closed
	The hand dryer height exceeds 48" in height from the finished floor	The hand dryer will be lowered to a maximum height of 48" from the		Park Closed

		finished floor		
	There is no handicap parking	Handicap parking will be installed and will be compliant as to substrate and numbers of parking spaces. An accessible route from the parking to all amenities will be installed as well		Park Closed
	There are no accessible routes to the pavilion, tennis courts, shuffleboard area, basketball court or playground	Accessible routes to all amenities will be installed. The accessible route will be installed according to FAC in regard to width and slope (36" and 1:12 respectively)		Park Closed
Bissett Park	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped		Completed
	There is no handicap parking available	Handicap parking will be installed and will be compliant as to substrate and numbers of parking spaces. An accessible route from the parking to all amenities will be installed as well	Group 3 Renovations	Completed
	There is no accessible route to the tennis courts, shuffleboard area and basketball court	Accessible routes to all amenities will be installed. The accessible route will be installed according to FAC in regard to width and slope (36" and 1:12 respectively)	Group 3 Renovations	Completed
El Jobean Fishing Pier	There are insufficient handicap accessible fishing areas along the pier	Sufficient numbers of handicap fishing locations will be installed along the pier in accordance with ADAAG 2004		Completed
El Jobean Boat Ramp	There are no handicap parking spaces available	Handicap parking will be installed and will be compliant as to substrate and numbers of parking spaces.		Completed
	There is no accessible route to the boat ramp	An accessible route will be installed from the handicap parking to the boat ramp		Completed
	The boat dock area is too high for handicap accessibility	The boat dock will be lowered as allowable by tides or the dock will be made floating.		Completed

El Jobean Park	There is no access route to the playground and Port-O-Let	An accessible route to the playground will be installed. This accessible route will connect the playground with the other amenities. The Port-O-Let will be relocated along this accessible route.	Completed
Franz Ross Park	The handicap parking signs are non-compliant with FAC	The parking signs will be replaced with FAC compliant signs	Completed
Kiwanis Park	There are no handicap parking signs	FAC compliant parking signs will be installed at each handicap parking space	Completed
	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped	Completed
	There is no handicap accessible waster fountain	A handicap accessible water fountain will be installed or the existing water fountain will be removed.	Completed
	The ramp along the accessible route to the bathrooms has a slope that exceeds 1:12	The existing ramp will be removed, the ground regraded and a FAC compliant access route will be installed to the bathrooms. The route will be in compliance with both width and slope.	Completed
	The transition for the accessible route to the trails has a rise greater than $\frac{1}{2}$ "	The transition from the concrete portion of the accessible route to the packed trails will be adjusted via a ramp so that the slope is 1:12	Completed
	The railing on the bridge is not ADA compliant	The railing on the ramp portions of the bridge will be replaced with FAC compliant railing as to height and extensions, etc	Completed
Higgs Park	Pipes under sinks in bathrooms are not wrapped	The pipes will be properly wrapped	Completed
	There is no handicap parking available	Handicap parking will be installed. The substrate for the parking will be stable, firm and slip resistant. The numbers of handicap spaces will	Completed

		comply with FAC	
	There are no accessible routes to	An accessible route will be installed	Completed
	the pavilion and basketball court	from the parking to the pavilion and	
		basketball court	
Lake Betty Park	There is no handicap parking	Handicap parking will be installed.	Will Be addressed in
	available and the substrate is not	The substrate for the parking will be	Park's Master Plan
	compliant	stable, firm and slip resistant. The	Construction 2021
		numbers of handicap spaces will	
		comply with FAC	
	There are no accessible routes to	An accessible route will be installed	Will Be addressed in
	the pavilions, basketball court and	from the parking to the pavilion,	Park's Master Plan
	pier	basketball court and pier	Construction 2021
Midway Park	There is no handicap parking	At least on handicap designated	Completed
	available	parking space with access aisle will be	
		striped in this parking lot	
	There is no accessible route to the	The Port-O-Let will be relocated so	Port-O-Let removed
	Port-O-Let	that it is accessible	
Maracaibo Park	The handicap parking signs are not	The signs will be replaced by FAC	Completed
	compliant with FAC	compliant signs	
	There is no signage indicating that	Handicap accessible bathroom signs	Completed
	the bathrooms are accessible	will be installed	
Kids Space	There are no handicap parking	FAC compliant parking signs will be	Completed
Playground at	signs for the handicap parking	installed at each handicap parking	
Maracaibo	spaces	space	
Harold Avenue	Pipes under sinks in bathrooms are	The pipes will be properly wrapped	Completed
Recreation Center	not wrapped		
	The hand dryer height exceeds 48"	The hand dryer in the bathroom will	Completed
		be lowered to a maximum height of	
		48"	
	There is no handicap accessible	A handicap shower bench will be	Completed
	bench in the handicap designated	installed in the handicap designated	
	shower	shower	
	The ramps are in the access aisle	The ramps will be removed and curb	Completed
	of the handicap parking closest to	cuts/ramps will be installed. These	
	the recreation center building	curb cuts/ramps will be compliant as	
		to slope and cross slope (1:12 and 2%	

	The landing in front of the bathroom doors of the old bath	The level landing portion in front of the bathroom entrance doors will be		Completed
	slope is greater than 1:12	sidewalk will be a maximum of 1:12		
	closest to the boat trailer parking is not compliant as to slope. The	and a new sidewalk installed that is compliant with FAC. The slope of the		
	across from the main building and	will be removed, the ground regraded	Renovations	
	The sidewalk for the parking lot	The sloped portion of the sidewalk	Group 3	Completed
Complex				
Port Charlotte Beach				
		maximum, in accordance with FAC		
		36" wide and running slope of 1:12		
		installed. This route will be at least		
Deep Creek Park	basketball court	An accessible route from the handicap parking to the basketball court will be		Completed
Doon Crools Davis	There is no accessible route to the	concrete to lessen the cross slope		Completed
	the softball fields exceeds 2%	accomplished by the addition of		
	route in front of the bathrooms at	maximum of 2%. This will be		
	The cross slope of the accessible	The cross slope will be adjusted to a		Completed
		participant and spectator areas		
		be installed to the handicap accessible		
		from the installed parking space will		
	Elementary School	aisle and substrate. An access route		
	and closest to Kingsway	space will comply as to size, access		
	field located on Harold Avenue	located at this field. The parking		
	There is no handicap parking or accessible route for the baseball	At least on handicap parking space will be installed in the parking lot		Completed
	There is no handison parties an	ball fields		Completed
		main lot have accessible routes to the		
		spaces. The parking spaces in the		
		will be increased to offset these		
	baseball fields	parking spaces in the main parking lot		
	access routes to the softball and	fields. The numbers of handicap		
	the recreation center does no have	parking for the baseball and softball		Completed
	The handicap parking closest to	respectively) Currently this is considered part of the		Completed

		accordance with FAC		
	Pipes under sinks in bathrooms are	The pipes under all sinks will be		Completed
	not wrapped	properly wrapped		- r
South Gulf Cove	This Park is still under	None Yet		Completed
Park and Boat Ramp	construction			L L
St. Paul Linear Park	The accessible route substrate is loose crushed shell	The shell substrate will be adequately compacted so that it presents a stable, firm and non-movable surface. An alternative would be to pave or concrete this walk way, however, cost would incrementally more.		Completed
Chester Roberts Park	No accessible parking spaces; no access to benches	install accessible parking and accessible route with wheel chair seating at bench		Completed
Harbor Heights Park	At the boat ramp area, the cross slope of the accessible route exceeds 2%	The cross slope of the 90° turn along the access route will be adjusted to less than 2%. This will be done by the addition of concrete to the existing pad	Full Boat Ramp replacement project currently being designed.	Completed
	The ramp of the boat dock has a rise of greater than 6" with no railing present	Compliant railing will be installed along both sides of this ramp.	Full Boat Ramp replacement project currently being designed.	Completed
	There is no handicap parking available in the main parking lot and tennis court parking lot	Handicap parking spaces will be installed in these lots according to the total number of spaces available in the lot. Access aisles will be installed as well		Completed
	The width of the door to the bathrooms is less than 32"	The width of the door has been occluded by the addition of a chain link gate. This gate will be removed from the door opening and re-installed outside the door opening. This will make the door opening 32"		Completed
	There is no railing on the ramp of the accessible route leading to the	Compliant railing will be installed along both sides of the ramp. The		Completed

	bathrooms	railing will have 18 extensions on both ends.		
	There is no accessible route to the basketball court, horseshoe pits and shuffleboard area	An accessible route will be installed from the parking to the basketball court, horseshoe pits and shuffle board area. This access route will be compliant as to width and running slope		Completed
	Pipes under sinks in bathrooms are not wrapped	The pipes under all the sinks will be properly wrapped		Completed
Rebecca Owens House	There is no handicap parking available	At least on handicap parking space will be installed in the parking lot located at this house. The parking space will comply as to size, access aisle and substrate. An access route from the installed parking space will be installed to the accessible entrance		Completed
	The landing along the ramp to the main entrance is less than 60" square	The landing will be extended to at least 60" square in size		Completed
	The extensions of the railing of the ramps is less than 18"	The extensions will be extended to at least 18"		Completed
	The accessible route leading to the kitchen has rises greater than 1/2"	A ramp or bevel will be installed to reduce the rise to a maximum of 1:12 slope	to be addressed with full building remodel project	Completed
	The push/pull weight of the entrance doors exceed 8.5 lbs	The pull/push weight will be adjusted to a maximum of 8.5 lbs		Completed
	The push/pull weight of the bathroom doors exceeds 5 lbs	The pull/push weight will be adjusted to a maximum of 5 lbs		Completed
North County Regional Park	Pipes under sinks in bathrooms of the soccer field area are not wrapped	All pipes under sinks will be properly wrapped		Completed
	There are insufficient numbers of handicap parking spaces available at the baseball field area	The total number of parking spaces will be re-calculated, and the appropriate number of handicap parking spaces will be installed		Completed

		according to FAC		
Amberjack Environmental Park	No compliance issues were observed	None		Completed
Ollie's Pond Park	No handicap parking signs were present for the handicap parking spaces	Parking area needs to be sealed and striped, then FAC compliant handicap parking signs will be installed for all handicap parking spaces		Completed
Salyers Park	There is no handicap parking available or accessible route to the trails	At least on handicap parking space will be installed in the parking lot located at this park. The parking space will comply as to size, access aisle and substrate. An access route from the installed parking space will be installed to the trail head.		Park Closed
Allapatchee Park	There is no handicap parking available	At least on handicap parking space will be installed in the parking lot located at this park. The parking space will comply as to size, access aisle and substrate.		Site does not have identified parking it is at a dead end of road
	There is no accessible route to the piers and boardwalk	An access route from the installed parking space will be installed to the boardwalk and pier		Completed
Darst Park	There is no handicap parking available	At least on handicap parking space will be installed in the parking lot located at this park. The parking space will comply as to size, access aisle and substrate.	The County's parcel is too small to create a handicap trailer and cul-de-sac. A solution will require extensive engineering; Group 4 Renovations	Completed
	There is no accessible route to the boat dock and ramp	An access route from the installed parking space will be installed to the boat dock and ramp		Completed
Riverside Park	There is no handicap parking	At least on handicap parking space	Group 4	Will need exemption.

	available There is no accessible route to the boat ramp	 will be installed in the parking lot located at this park. The parking space will comply as to size, access aisle and substrate. An access route from the installed parking space will be installed to the boat ramp 	Renovations Group 4 Renovations	 AD A states that if you provide similar amenity in close proximity to the one that can't be accommodated than it can be exempt. Darst Park Boat Ramp a few miles down road on same waterway provides accessible means of the amenity. Will need exemption. AD A states that if you provide similar amenity in close proximity to the one that can't be
				accommodated than it can be exempt. Darst Park Boat Ramp a few miles down road on same waterway provides accessible means of the amenity.
Price Circle Park	Vacant lot	None		Park Closed
Lincoln Park	Vacant lot	None		Park Closed
Shirley Park	Vacant lot	None		Park Closed
Severin Park	Vacant lot	None		Park Closed
Ott Circle Park	Vacant lot	None		Park Closed
Lister Park	Vacant lot	None		Park Closed
Sharon Circle Park	Vacant lot	None		Park Closed
Scott Park	Vacant lot	None		Park Closed
Clark Park	Vacant lot	None		Park Closed
Alligator Creek Park	Canoe/kayak launch area – no parking or other amenities present	None		Park Closed
Panama Boulevard	There is no handicap parking	At least on handicap parking space	Public Works	Public Works to look
On-Street Parking	available	will be installed in the parking lot	jurisdiction	into this since it is in

(Palm Island Ferry)		located at this park. The parking space will comply as to size, access aisle and substrate.		Right of way and on street parking is provided at this location
Panama Boulevard On-Street Parking (Palm Island Ferry)	There is no handicap parking available	At least on handicap parking space will be installed in the parking lot located at this park. The parking space will comply as to size, access aisle and substrate.		Public Works to look into this since it is in Right of way and on street parking is provided at this
Ann Dever Accessible Parking for new Playground	There is no handicap parking available	At least on handicap parking space will be installed in the parking lot located at this park. The parking space will comply as to size, access aisle and substrate.	Added Project Identified by County Staff	location Completed
PG History Center	Accessible Ramp for Fire Egress Back Doors	Provide Accessible Means of Egress at back exit doors of Building	Added Project Identified by County Staff	Completed
	Exit Doors do not comply with accessible width necessary for safe fire egress	Replace door to accommodate the required accessible widths	Added Project Identified by County Staff	Completed

Murdock Admin Building	Accessible Access to Main Public Restrooms on each floor of 5 story building.	Renovate and make restrooms accessible for public use and acc01mnodate ADA requirement. Reconfiguring the stalls to accommodate trun radi, and properly access to amenities within the	Added Project Identified by County Staff	Completed
---------------------------	---	---	--	-----------