

**MINUTES
NORTHWEST PORT CHARLOTTE STREET AND DRAINAGE
MUNICIPAL SERVICE BENEFIT UNIT (MSBU)**

**ADVISORY BOARD REGULAR MEETING
MONDAY, AUGUST 19, 2024**

**2:06 p.m. – 3:16 p.m.
Centennial Park Recreation Center
1120 Centennial Boulevard, Port Charlotte, Florida**

Members Present: Shawn Joannes, Chair
Robert Cable
John Reif
Blair McVety

Members Absent: None

County Staff: Erica LeMaster, Community Liaison
Kelly Slaughter, Projects Manager
Ray Slade, Projects Manager

Guests: Sign-in sheet attached

Call to Order / Roll Call:

The meeting was called to order at 2:06 p.m. A roll call was taken, and a quorum was established.

Changes to the Agenda / Motion to Approve Changes:

None

Citizen Input on Agenda Items (3 Minute Limit):

None

Approval of the Minutes:

The April 17, 2024, minutes were unanimously approved as written.

Unfinished Business:

- a. Bridge Maintenance Program: Ms. Slaughter, Public Works Projects Manager, provided an update that the contractor plans to exclude the bats from the bridges ahead of the bridge rehabilitation program in September. 60% plans should be received September 10, 2024, once approved final plans should take about two months. Construction plans should go out around January 2025. Ms. Slaughter provided examples of bridge emblems and the group agreed that each bridge be dedicated to a specific animal, requesting a turtle, fish, and bird. The group had questions on how long the project will take, life span, and if the bridges will be shut down completely. Ms. Slaughter stated that the project will take 4-5 months, the bridges have a 50-year design life, and service life can be extended an additional 15-20 years once rehabilitated, she also confirmed that the bridges will be fully shut down during the project.
- b. Chamberlain Sidewalks: Mr. Slade provided an update that the contract has been drafted and sent out to the designer to sign. Fiscal will then get the purchase order signed and then the survey process will start. Mr. Slade stressed that during the survey they normally will place the monuments on the opposite side of where the sidewalks are planned to be constructed. Mr. Slade explained in detail the 30%, 60%, 90%, and 100% plan process

and what it entails. Discussion ensued regarding the project timeline, width of sidewalks, and the possibility of curved sidewalks. Mr. Slade advised that the projected project length is 20 months, the width of sidewalks is planned for 6-8ft and advised that curved sidewalks most likely will not be an option due to the amount of right of way available, etc. but he will look at possibilities.

- c. Future Sidewalks-Sidewalk Masterplan: Mr. Slade explained the benefits of having a Sidewalk Masterplan. The group discussed wanting to add a phase 3 sidewalk project. Mr. McVety made a motion to add phase 3 sidewalks from Chamberlain Boulevard to McCabe Street, seconded by Mr. Reif and passed unanimously. Mr. McVety made a motion to move forward with a sidewalk masterplan after phase 3 sidewalks. The motion was seconded by Mr. Cable and passed unanimously.
- d. Community Outreach: The group requested this item be tabled at this time.
- e. Streetlights: Ms. LeMaster provided cost estimates of the solar light option. The group discussed waiting until the bridge rehabilitation is completed to discuss lighting.

New Business:

- a. Financial Reports: The fiscal year (FY) 2024 quarter three actual expenditure and activity maintenance reports were provided for review. The FY25 Proposed Budget was reviewed. The Board had no questions at this time.

Citizen Input on MSTU items (3 Minute Limit):

None

Advisory Board Open Discussion:

None


Schedule Meetings / Items for Next Agenda:

Future meetings are scheduled at 2:00 p.m., at the Centennial Park Recreation Center as follows:

- Wednesday, October 7, 2024

The meeting adjourned at 3:16 p.m.

Submitted by Erica LeMaster
Public Works Department


Chair Signature

Date

AGENDA
NORTHWEST PORT CHARLOTTE STREET & DRAINAGE
MUNICIPAL SERVICE BENEFIT UNIT (MSBU)

ADVISORY BOARD REGULAR MEETING
Monday, August 19, 2024

2:00 p.m., Centennial Park Recreational Center
2280 Centennial Boulevard., Port Charlotte, Florida

BOARD MEMBERS: Shawn Joannes, Chair
Robert Cable
Blair McVety
John Reif

COUNTY STAFF: Erica LeMaster, Community Liaison

PURPOSE: Regular Meeting

1. Call to Order / Roll Call
2. Changes to Agenda / Motion to Approve Changes
3. Citizen Input on Agenda Items (3-Minute Limit)
4. Approval of Minutes: April 17, 2024
5. Unfinished Business
 - a. Bridge Maintenance Program
 - b. Chamberlain Blvd Sidewalks
 - c. Future Sidewalks – Sidewalk Masterplan
 - d. Streetlights
 - e. Community Outreach
6. New Business
 - a. Financial Reports
7. Citizen Input on MSBU items (3-Minute Limit)
8. Advisory Board Open Discussion
9. Meeting Schedule / Items for Next Agenda
10. Motion to Adjourn

NW Port Charlotte Non-Urban Street and Drainage MSBU

Fund Financial Report
Oct. 1, 2023 - June 30, 2024

	Actual FY2023	Adopted Budget FY2024	YTD Actual FY2024	Encumbered FY2024	Balance FY2024
Beginning Balance	\$8,627,767	\$8,589,767	\$10,224,624		
Revenues					
Assessments & Earnings	4,326,954	3,693,039	3,682,286		
Grant & Subsidy Revenue	-	-	-		
Loans & Borrowing	1,920,000	-	-		
Total Revenue	\$6,246,954	\$3,693,039	\$3,682,286		
Expenditures					
Contract Services	0	7,502	61,261	(280,190)	226,431
Pipe Lining	-	20,000	-	-	20,000
ROW Maintenance	124,103	155,506	83,899	93,950	(22,344)
ROW Reclamation	-	-	-	-	-
Speciality Mowing	-	-	-	-	-
Public Works Services	187,707	607,502	225,859	-	381,643
Internal Charges	27,605	80,436	80,436	-	-
Purchased Services	45,544	80,555	69,760	-	10,795
Materials and Supplies	-	-	-	-	-
Capital Outlay	-	-	-	-	-
Debt Services	3,454,896	1,039,684	562,164	-	477,520
Project Costs					
NWPC Bridge Rehab	-	1,578,310	6,397	197,560	1,374,353
NWPC Paving Program	810,241	-	-	-	-
NWPC Sidewalks	-	261,000	2,851	236,000	22,149
Total Expenditures	\$4,650,097	\$3,830,495	\$1,092,626	\$247,320	\$2,490,548
Reserves (Ending Fund Balance)	\$10,224,624	\$8,452,311	\$12,814,284		
Reserve %	68.7%	68.8%	92.1%		

Date Prepared: 7/3/2024

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 1 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	50264	Asphalt Maintenance		05/07/2024	2.00	133.72	8.17	10.88	0.00		152.78
	Work Order 50264 Total		1828 BISCAYNE DR, Charlotte, FL, 33953		2.00	133.72	8.17	10.88	0.00	0.19	152.78
	Asphalt Maintenance Total										
	14819	Brush Cutting		05/29/2024	2.00	133.72	0.00	9.52	0.00		143.24
	14819	Brush Cutting		05/30/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 14819 Total		WHEATLEY ST, PORT CHARLOTTE, 33953		3.00	213.51	0.00	9.52	0.00	50.00	223.03
	45658	Brush Cutting		05/22/2024	2.00	147.80	0.00	9.32	0.00		157.12
	45658	Brush Cutting		05/29/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 45658 Total		2210 SEWARD ST		3.00	227.59	0.00	9.32	0.00	2.00	236.91
	49656	Brush Cutting		05/29/2024	4.00	267.44	0.00	19.04	0.00		286.48
	49656	Brush Cutting		05/30/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 49656 Total		FOUNTAIN ST & DAHLGREN AVE, PORT CHARLOTTE, FL, 33953		5.00	347.23	0.00	19.04	0.00	500.00	366.27
	Brush Cutting Total										
	46331	Concrete (Driveways)		04/23/2024	40.00	2,792.42	1,096.47	259.96	0.00		4,148.85
	46331	Concrete (Driveways)		04/24/2024	8.00	541.12	0.00	58.84	0.00		599.96
	46331	Concrete (Driveways)		05/24/2024	2.00	159.58	0.00	0.00	0.00		159.58

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 2 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	46331	Concrete (Driveways)		06/24/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 46331 Total		12118 CHANCELLOR BLVD, FL, 33953		51.00	3,572.91	1,096.47	318.80	0.00	286.00	4,988.18
	Concrete (Driveways) Total				51.00	3,572.91	1,096.47	318.80	0.00	286.00	4,988.18
	51151	Contracted - Concrete (Driveways)		05/13/2024	0.25	21.60	0.00	0.00	0.00		21.60
	51151	Contracted - Concrete (Driveways)		05/30/2024	0.50	43.21	0.00	0.00	0.00		43.21
	51151	Contracted - Concrete (Driveways)		06/03/2024	0.25	21.60	0.00	0.00	0.00		21.60
	51151	Contracted - Concrete (Driveways)		06/20/2024	0.25	21.60	0.00	0.00	0.00		21.60
	51151	Contracted - Concrete (Driveways)		06/24/2024	0.25	21.60	0.00	0.00	0.00		21.60
	Contract Management Total				1.50	129.62	0.00	0.00	0.00		129.61
	51151	Contracted - Concrete (Driveways)		06/24/2024	0.00	0.00	0.00	0.00	12,600.00		12,600.00
	51151	Contracted - Concrete (Driveways)		06/20/2024	2.00	159.58	0.00	7.84	0.00		167.42
	Contract Inspection Total				2.00	159.58	0.00	7.84	0.00		167.42
	Work Order 51151 Total		1484 FRISCO TER, PORT CHARLOTTE, FL		3.50	289.20	0.00	7.84	12,600.00	600.00	12,897.03
	#23-603 Concrete Flatwork										
	Contracted - Concrete (Driveways) Total				3.50	289.20	0.00	7.84	12,600.00	600.00	12,897.03
	7710	Contracted - Mowing		04/30/2024	0.00	0.00	0.00	0.00	16,769.30		16,769.30
	7710	Contracted - Mowing		04/11/2024	0.50	43.21	0.00	1.96	0.00		45.17
	7710	Contracted - Mowing		04/16/2024	0.50	43.21	0.00	1.96	0.00		45.17
	Contract Inspection Total				1.00	86.41	0.00	3.92	0.00		90.34
	Work Order 7710 Total		Safety Mowing & Litter Removal		1.00	86.41	0.00	3.92	16,769.30	6,348.00	16,859.64

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 3 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#22-530 Safety Mowing - North County											
	48438	Contracted - Mowing		05/09/2024	0.50	43.21	0.00	1.96	0.00		45.17
	48438	Contracted - Mowing		05/14/2024	0.50	43.21	0.00	1.96	0.00		45.17
	48438	Contracted - Mowing		05/15/2024	0.50	43.21	0.00	1.96	0.00		45.17
Contract Inspection Total											
	48438	Contracted - Mowing			1.50	129.62	0.00	5.88	0.00		135.51
	48438	Contracted - Mowing		04/25/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48438	Contracted - Mowing		04/30/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48438	Contracted - Mowing		05/29/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48438	Contracted - Mowing		05/31/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total											
	48438	Contracted - Mowing		05/29/2024	1.00	86.41	0.00	0.98	0.00		87.38
					0.00	0.00	0.00	0.00	16,769.30		16,769.30
					2.50	216.03	0.00	6.86	16,769.30	0.00	16,992.19
Work Order 48438 Total Safety Mowing and Litter Removal											
					3.50	302.44	0.00	10.78	33,538.60	6,348.00	33,851.83
Contracted - Mowing Total											
	47032	Contracted Work - Inspection		04/12/2024	10.00	757.40	0.00	39.20	0.00		796.60
			MORTON AVE, PORT CHARLOTTE, FL, 33953		10.00	757.40	0.00	39.20	0.00	10.00	796.60
Work Order 47032 Total											
#22-530 Safety Mowing - North County											
	49189	Contracted Work - Inspection		04/30/2024	0.52	39.37	0.00	2.04	0.00		41.41
			PEACHLAND BLVD, PORT CHARLOTTE, FL, 33948		0.52	39.37	0.00	2.04	0.00	3.00	41.41
Work Order 49189 Total											
#22-530 Safety Mowing - North County											
	51241	Contracted Work - Inspection		05/13/2024	2.00	151.48	0.00	7.84	0.00		159.32
			LEAGUE AVE, PORT CHARLOTTE, FL, 33953		2.00	151.48	0.00	7.84	0.00	2.00	159.32
Work Order 51241 Total											

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 4 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#22-530 Safety Mowing - North County	51454	Contracted Work - Inspection		05/14/2024	6.87	521.02	0.00	26.96	0.00		547.99
	Work Order 51454 Total		FISKE AVE, PORT CHARLOTTE, FL, 33953		6.87	521.02	0.00	26.96	0.00	7.00	547.99
	#22-530 Safety Mowing - North County										
#22-530 Safety Mowing - North County	52871	Contracted Work - Inspection		05/24/2024	2.00	151.48	0.00	7.84	0.00		159.32
	Work Order 52871 Total		2107 GUNDERSON ST, Charlotte, FL, 33953		2.00	151.48	0.00	7.84	0.00	2.00	159.32
	#22-530 Safety Mowing - North County										
#22-530 Safety Mowing - North County	55434	Contracted Work - Inspection		06/12/2024	1.50	113.61	0.00	5.88	0.00		119.49
	Work Order 55434 Total		2384 SAMPSON ST, Charlotte, FL, 33953		1.50	113.61	0.00	5.88	0.00	1.50	119.49
	#22-530 Safety Mowing - North County										
#22-530 Safety Mowing - North County	55631	Contracted Work - Inspection		06/13/2024	4.00	302.96	0.00	15.68	0.00		318.64
	Work Order 55631 Total		1504 HALSEY ST, Charlotte, FL, 33953		4.00	302.96	0.00	15.68	0.00	4.00	318.64
	#22-530 Safety Mowing - North County										
#22-530 Safety Mowing - North County	57766	Contracted Work - Inspection		06/28/2024	5.00	378.58	0.00	19.59	0.00		398.17
	Work Order 57766 Total		CAMPBELL ST, PORT CHARLOTTE, FL, 33953		5.00	378.58	0.00	19.59	0.00	5.00	398.17
	#22-530 Safety Mowing - North County										
		Contracted Work - Inspection Total			31.88	2,415.89	0.00	125.03	0.00	34.50	2,540.92
#22-530 Safety Mowing - North County	2972	Drainage Maintenance - Swale Grading		05/01/2024	6.00	445.26	0.00	9.32	0.00		454.58
	Work Order 2972 Total		296 MILFORD ST, PORT CHARLOTTE, 33953		6.00	445.26	0.00	9.32	0.00	0.00	454.58
	#22-530 Safety Mowing - North County										
#22-530 Safety Mowing - North County	3202	Drainage Maintenance - Swale Grading		05/01/2024	8.00	588.10	0.00	13.98	0.00		602.08
	Work Order 3202 Total		13031 IRWIN DR, PORT CHARLOTTE, 33953		8.00	588.10	0.00	13.98	0.00	0.00	602.08
	#22-530 Safety Mowing - North County										

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 5 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	50242	Drainage Maintenance - Swale Grading		05/07/2024	18.00	1,280.55	0.00	86.37	0.00		1,366.92
	50242	Drainage Maintenance - Swale Grading		05/08/2024	32.50	2,332.88	0.00	375.10	0.00		2,707.98
	50242	Drainage Maintenance - Swale Grading		05/09/2024	41.00	2,911.10	0.00	493.10	0.00		3,404.20
	50242	Drainage Maintenance - Swale Grading		05/10/2024	22.00	1,556.36	0.00	343.44	0.00		1,899.80
	50242	Drainage Maintenance - Swale Grading		05/28/2024	0.00	0.00	1,980.00	0.00	0.00		1,980.00
	Work Order 50242 Total		1484 FRISCO TER, PORT CHARLOTTE, 33953		113.50	8,080.88	1,980.00	1,298.01	0.00	6,500.00	11,358.90
	Drainage Maintenance - Swale Grading Total										
	42162	Drainage Maintenance Re-grading		04/15/2024	127.50	9,114.24	1,980.00	1,321.31	0.00	6,500.00	12,415.56
	42162	Drainage Maintenance Re-grading		04/17/2024	4.00	307.38	0.00	7.84	0.00		315.22
	Work Order 42162 Total		1268 EPPINGER DR		0.00	0.00	720.00	0.00	0.00		720.00
	51682	Drainage Maintenance Re-grading		04/16/2024	4.00	307.38	720.00	7.84	0.00	1,200.00	1,035.22
	51682	Drainage Maintenance Re-grading		04/16/2024	10.50	837.80	0.00	0.00	0.00		837.80
	51682	Drainage Maintenance Re-grading		04/17/2024	10.50	837.80	0.00	0.00	0.00		837.80
	51682	Drainage Maintenance Re-grading		04/18/2024	10.00	797.90	0.00	0.00	0.00		797.90
	51682	Drainage Maintenance Re-grading		04/19/2024	10.50	837.80	0.00	0.00	0.00		837.80
	51682	Drainage Maintenance Re-grading		04/22/2024	50.50	3,561.80	0.00	0.00	0.00		3,561.80
	51682	Drainage Maintenance Re-grading		04/23/2024	35.50	2,569.30	0.00	0.00	0.00		2,569.30
	51682	Drainage Maintenance Re-grading		04/24/2024	45.00	3,182.63	0.00	0.00	0.00		3,182.63
	51682	Drainage Maintenance Re-grading		04/25/2024	14.00	1,057.02	0.00	0.00	0.00		1,057.02
	51682	Drainage Maintenance Re-grading		04/26/2024	10.00	647.80	0.00	0.00	0.00		647.80
	51682	Drainage Maintenance Re-grading		04/29/2024	30.00	2,076.20	0.00	0.00	0.00		2,076.20

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 6 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	51682	Drainage Maintenance Re-grading		04/30/2024	20.00	1,337.20	0.00	0.00	0.00		1,337.20
	51682	Drainage Maintenance Re-grading		05/14/2024	0.00	0.00	1,440.00	0.00	0.00		1,440.00
	Work Order 51682 Total		202 Tamiami Trail		246.50	17,743.22	1,440.00	0.00	0.00	0.00	19,183.25
	Drainage Maintenance Re-grading Total										
					250.50	18,050.60	2,160.00	7.84	0.00	1,200.00	20,218.47
	46121	GIS Update		04/16/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 46121 Total		12118 CHANCELLOR BLVD, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	46854	GIS Update		04/15/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 46854 Total				0.25	18.48	0.00	0.00	0.00	2.00	18.48
	46855	GIS Update		04/15/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 46855 Total				0.25	18.48	0.00	0.00	0.00	2.00	18.48
	47194	GIS Update		04/24/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 47194 Total		2361 BENDIXEN ST, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	47378	GIS Update		04/18/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 47378 Total		13231 WINDCREST DR, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	47965	GIS Update		04/24/2024	0.50	36.95	0.00	0.00	0.00		36.95

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 7 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 47965 Total		12285 DIETRICH AVE, PORT CHARLOTTE, FL, 33953		0.50	36.95	0.00	0.00	0.00	2.00	36.95
	49823	GIS Update		05/21/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 49823 Total		15114 REBECCA AVE, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	52075	GIS Update		05/20/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 52075 Total		2433 MACLACHLAN ST, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	56568	GIS Update		06/24/2024	0.38	27.71	0.00	0.00	0.00		27.71
	Work Order 56568 Total				0.38	27.71	0.00	0.00	0.00	4.00	27.71
	56571	GIS Update		06/24/2024	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 56571 Total				0.50	36.95	0.00	0.00	0.00	4.00	36.95
	GIS Update Total				3.13	230.94	0.00	0.00	0.00	19.00	230.97
	5700	Investigation		06/03/2024	2.50	184.75	0.00	11.65	0.00		196.40
	Work Order 5700 Total		1609 ADALIA TER, PORT CHARLOTTE, FL, 33953		2.50	184.75	0.00	11.65	0.00	1.00	196.40
	5977	Investigation		06/04/2024	7.50	554.25	0.00	34.95	0.00		589.20
	Work Order 5977 Total		402103477020, 479 LONGLEY DR, PORT CHARLOTTE, FL		7.50	554.25	0.00	34.95	0.00	1.00	589.20
	14180	Investigation		05/01/2024	3.00	227.22	0.00	11.76	0.00		238.98

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 8 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 14180 Total		BONSELL LN & DARROW ST, PORT CHARLOTTE, 33953		3.00	227.22	0.00	11.76	0.00	1.00	238.98
	17111	Investigation		04/02/2024	2.00	147.80	0.00	9.32	0.00		157.12
	Work Order 17111 Total		66 LONGLEY DR		2.00	147.80	0.00	9.32	0.00	2.00	157.12
	18788	Investigation		06/05/2024	2.50	189.35	0.00	9.80	0.00		199.15
	Work Order 18788 Total		133 HOFFER ST, PORT CHARLOTTE, FL, 33953		2.50	189.35	0.00	9.80	0.00	1.00	199.15
	19363	Investigation		06/17/2024	2.00	151.48	0.00	7.84	0.00		159.32
	Work Order 19363 Total		402109176012, 14170 CARRIE AVE, PORT CHARLOTTE, FL		2.00	151.48	0.00	7.84	0.00	1.00	159.32
	21459	Investigation		04/05/2024	2.00	151.48	0.00	7.84	0.00		159.32
	Work Order 21459 Total		2210 SEWARD ST		2.00	151.48	0.00	7.84	0.00	1.00	159.32
	22009	Investigation		04/05/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 22009 Total		215 RAMBLEWOOD ST		1.00	75.74	0.00	3.92	0.00	1.00	79.66
	22266	Investigation		04/16/2024	2.00	147.80	0.00	0.00	0.00		147.80
	22266	Investigation		04/17/2024	2.00	147.80	0.00	9.32	0.00		157.12
	Work Order 22266 Total		13231 WINDCREST DR		4.00	295.60	0.00	9.32	0.00	1.00	304.92
	22720	Investigation		04/16/2024	3.00	221.70	0.00	13.98	0.00		235.68

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 9 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 22720 Total		14523 KEENE AVE, PORT CHARLOTTE, 33953		3.00	221.70	0.00	13.98	0.00	1.00	235.68
	23969	Investigation		04/22/2024	7.00	517.30	0.00	32.62	0.00		549.92
	Work Order 23969 Total		15145 CAROUSEL LN, PORT CHARLOTTE, FL, 33953		7.00	517.30	0.00	32.62	0.00	1.00	549.92
	28253	Investigation		04/10/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 28253 Total		SEDRO AVE & FARBER ST, PORT CHARLOTTE, FL, 33953		1.00	75.74	0.00	3.92	0.00	1.00	79.66
	33896	Investigation		05/20/2024	2.10	159.05	0.00	8.23	0.00		167.29
	Work Order 33896 Total		13373 EISENHOWER DR, PORT CHARLOTTE, FL, 33953		2.10	159.05	0.00	8.23	0.00	1.00	167.29
	35911	Investigation		04/25/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 35911 Total		598 BAMBOO DR, PORT CHARLOTTE, FL, 33954		1.00	75.74	0.00	3.92	0.00	1.00	79.66
	37300	Investigation		05/16/2024	1.50	113.61	0.00	5.88	0.00		119.49
	Work Order 37300 Total		14113 MC CLELLAN AVE, PORT CHARLOTTE, FL, 33953		1.50	113.61	0.00	5.88	0.00	1.00	119.49
	38556	Investigation		04/17/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 38556 Total		658 LOMOND DR, PORT CHARLOTTE, FL, 33953		1.00	75.74	0.00	3.92	0.00	1.00	79.66
	39353	Investigation		05/23/2024	2.50	189.35	0.00	9.80	0.00		199.15
	Work Order 39353 Total		241 LOMOND DR, PORT CHARLOTTE, FL, 33953		2.50	189.35	0.00	9.80	0.00	1.00	199.15

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 10 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	40863	Investigation		05/20/2024	1.92	145.42	0.00	7.53	0.00		152.95
	Work Order 40863 Total										152.95
	41700	Investigation		05/23/2024	2.06	155.94	0.00	8.07	0.00		164.01
	Work Order 41700 Total										164.01
	43547	Investigation		05/28/2024	2.00	147.80	0.00	9.32	0.00		157.12
	Work Order 43547 Total										157.12
	43807	Investigation		04/17/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 43807 Total										79.66
	48527	Investigation		04/26/2024	0.75	56.81	0.00	2.94	0.00		59.75
	Work Order 48527 Total										59.75
	51147	Investigation		06/26/2024	3.50	258.65	0.00	16.31	0.00		274.96
	Work Order 51147 Total										274.96
	51244	Investigation		05/14/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 51244 Total										79.66

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 11 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	51361	Investigation		06/26/2024	0.50	36.95	0.00	2.33	0.00		39.28
	Work Order 51361 Total										39.28
	52310	Investigation	14411 STEPHENS RD, PORT CHARLOTTE, FL, 33953	06/26/2024	3.92	290.02	0.00	18.29	0.00	1.00	308.31
	Work Order 52310 Total										308.31
	55596	Investigation	13196 HARBISON AVE, PORT CHARLOTTE, FL, 33953	06/12/2024	7.50	519.05	0.00	11.65	0.00		530.70
	Work Order 55596 Total										530.70
	55599	Investigation	4361 WARREN AVE, FL, 33953	06/12/2024	7.50	519.05	0.00	11.65	0.00	1.00	530.70
	Work Order 55599 Total										530.70
	55609	Investigation	ARMITAGE AVE, PORT CHARLOTTE, FL, 33953	06/12/2024	6.00	428.52	0.00	13.98	0.00		442.50
	Work Order 55609 Total										442.50
	55621	Investigation	CANNELL LN, PORT CHARLOTTE, FL, 33953	06/12/2024	6.00	428.52	0.00	13.98	0.00	1.00	442.50
	Work Order 55621 Total										442.50
	55627	Investigation	CARNEY AVE, PORT CHARLOTTE, FL, 33953	06/12/2024	8.00	571.36	0.00	18.64	0.00		590.00
	Work Order 55627 Total										590.00
	56016	Investigation	402103230010, 82 LONGLEY DR, PORT CHARLOTTE, FL	06/19/2024	1.00	75.74	0.00	3.92	0.00		79.66

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 12 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 56016 Total					1.00	75.74	0.00	3.92	0.00	1.00	79.66
Investigation Total					98.25	7,191.21	0.00	335.12	0.00	33.00	7,526.32
20038		MSBU Administrative Work		04/01/2024	1.25	92.38	0.00	0.00	0.00		92.38
20038		MSBU Administrative Work		04/02/2024	1.00	73.90	0.00	0.00	0.00		73.90
20038		MSBU Administrative Work		04/08/2024	0.50	36.95	0.00	0.00	0.00		36.95
20038		MSBU Administrative Work		04/10/2024	0.50	36.95	0.00	0.00	0.00		36.95
20038		MSBU Administrative Work		04/15/2024	1.00	73.90	0.00	0.00	0.00		73.90
20038		MSBU Administrative Work		04/16/2024	2.50	184.75	0.00	0.00	0.00		184.75
20038		MSBU Administrative Work		04/17/2024	3.00	221.70	0.00	0.00	0.00		221.70
20038		MSBU Administrative Work		04/18/2024	3.50	258.65	0.00	0.00	0.00		258.65
20038		MSBU Administrative Work		04/24/2024	2.00	147.80	0.00	0.00	0.00		147.80
20038		MSBU Administrative Work		04/30/2024	0.50	36.95	0.00	0.00	0.00		36.95
20038		MSBU Administrative Work		05/21/2024	1.25	92.38	0.00	0.00	0.00		92.38
20038		MSBU Administrative Work		05/29/2024	1.00	73.90	0.00	0.00	0.00		73.90
20038		MSBU Administrative Work		05/30/2024	0.50	36.95	0.00	0.00	0.00		36.95
20038		MSBU Administrative Work		06/06/2024	1.00	73.90	0.00	0.00	0.00		73.90
20038		MSBU Administrative Work		06/11/2024	0.75	55.43	0.00	0.00	0.00		55.43
20038		MSBU Administrative Work		06/19/2024	1.00	73.90	0.00	0.00	0.00		73.90
20038		MSBU Administrative Work		06/20/2024	1.25	92.38	0.00	0.00	0.00		92.38
20038		MSBU Administrative Work		06/27/2024	0.50	36.95	0.00	0.00	0.00		36.95
Administrative Time Total					23.00	1,699.70	0.00	0.00	0.00		1,699.72
20038		MSBU Administrative Work		04/17/2024	1.25	92.38	0.00	0.00	0.00		92.38

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 13 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
				MSBU Meeting Total							
	20038	MSBU Administrative Work		04/12/2024	1.25	92.38	0.00	0.00	0.00	0.00	92.38
	20038	MSBU Administrative Work		04/18/2024	6.00	518.46	0.00	23.52	0.00	0.00	541.98
					1.25	92.38	0.00	0.00	0.00	0.00	92.38
					1.25	92.38	0.00	0.00	0.00	0.00	92.38
					31.50	2,402.91	0.00	23.52	0.00	0.00	2,426.46
				MSBU Minutes Total							
					31.50	2,402.91	0.00	23.52	0.00	0.00	2,426.46
				MSBU Administrative Work Total							
	49028	Pavement Markings		04/29/2024	10.00	682.05	0.00	25.95	0.00	0.00	708.00
	49028	Pavement Markings		06/11/2024	0.00	0.00	93.85	0.00	0.00	0.00	93.85
					10.00	682.05	93.85	25.95	0.00	18.00	801.85
				CORY ST, PORT CHARLOTTE, FL, 33953							
	49216	Pavement Markings		04/30/2024	40.00	2,686.60	0.00	103.80	0.00	0.00	2,790.40
	49216	Pavement Markings		06/11/2024	0.00	0.00	200.54	0.00	0.00	0.00	200.54
					40.00	2,686.60	200.54	103.80	0.00	54.00	2,990.94
				141 GALILEE ST, Charlotte, FL, 33953							
	49414	Pavement Markings		05/01/2024	40.00	2,686.60	0.00	103.80	0.00	0.00	2,790.40
	49414	Pavement Markings		06/11/2024	0.00	0.00	243.28	0.00	0.00	0.00	243.28
					40.00	2,686.60	243.28	103.80	0.00	63.00	3,033.68
				167 RAMBLEWOOD ST, Charlotte, FL, 33953							
	49609	Pavement Markings		05/02/2024	40.00	2,686.60	213.39	51.90	0.00	0.00	2,951.89
					40.00	2,686.60	213.39	51.90	0.00	58.00	2,951.89
				KRAFT AVE, PORT CHARLOTTE, FL, 33953							

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 14 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	49834	Pavement Markings		05/03/2024	40.00	2,645.00	204.73	51.90	0.00		2,901.63
	Work Order 49834 Total		136 FARBER ST, Charlotte, FL, 33953		40.00	2,645.00	204.73	51.90	0.00	46.00	2,901.63
	50258	Pavement Markings		05/07/2024	27.00	1,797.48	160.04	93.42	0.00		2,050.94
	Work Order 50258 Total		13305 COLBORN AVE, Charlotte, FL, 33953		27.00	1,797.48	160.04	93.42	0.00	41.00	2,050.94
	50456	Pavement Markings		05/08/2024	16.00	1,074.64	70.38	20.76	0.00		1,165.78
	Work Order 50456 Total		247 CRAEMER ST, Charlotte, FL, 33953		16.00	1,074.64	70.38	20.76	0.00	24.00	1,165.78
	50764	Pavement Markings		05/10/2024	19.25	1,294.97	1,414.30	36.33	0.00		2,745.60
	Work Order 50764 Total		HOLLOW AVE, PORT CHARLOTTE, FL, 33953		19.25	1,294.97	1,414.30	36.33	0.00	26.00	2,745.60
	51121	Pavement Markings		05/13/2024	30.00	2,038.80	179.32	51.90	0.00		2,270.02
	Work Order 51121 Total		13085 WOOLARD AVE, Charlotte, FL, 33953		30.00	2,038.80	179.32	51.90	0.00	42.00	2,270.02
	51382	Pavement Markings		05/14/2024	32.00	2,116.00	183.50	83.04	0.00		2,382.54
	Work Order 51382 Total		1307 QUANTICO ST, Charlotte, FL, 33953		32.00	2,116.00	183.50	83.04	0.00	39.00	2,382.54
	51550	Pavement Markings		05/15/2024	28.50	1,895.99	166.47	51.90	0.00		2,114.36
	Work Order 51550 Total		BETHEL AVE, PORT CHARLOTTE, FL, 33953		28.50	1,895.99	166.47	51.90	0.00	46.00	2,114.36

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 15 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	51757	Pavement Markings		05/16/2024	30.00	1,997.20	0.00	51.90	0.00		2,049.10
	51757	Pavement Markings		06/11/2024	0.00	0.00	166.47	0.00	0.00		166.47
	Work Order 51757 Total		14396 SACKHEIM AVE, Charlotte, FL, 33953		30.00	1,997.20	166.47	51.90	0.00	44.00	2,215.57
	51943	Pavement Markings		05/17/2024	40.00	2,645.00	0.00	51.90	0.00		2,696.90
	51943	Pavement Markings		06/11/2024	0.00	0.00	119.55	0.00	0.00		119.55
	Work Order 51943 Total		HUGHES AVE, PORT CHARLOTTE, FL, 33953		40.00	2,645.00	119.55	51.90	0.00	29.00	2,816.45
	52881	Pavement Markings		05/24/2024	30.00	2,011.90	0.00	51.90	0.00		2,063.80
	52881	Pavement Markings		06/11/2024	0.00	0.00	317.85	0.00	0.00		317.85
	Work Order 52881 Total		GAILWOOD AVE, PORT CHARLOTTE, FL, 33953		30.00	2,011.90	317.85	51.90	0.00	73.00	2,381.65
	53149	Pavement Markings		05/28/2024	14.67	1,000.34	0.00	38.06	0.00		1,038.40
	53149	Pavement Markings		06/11/2024	0.00	0.00	54.79	0.00	0.00		54.79
	Work Order 53149 Total		EPPINGER DR, PORT CHARLOTTE, FL, 33953		14.67	1,000.34	54.79	38.06	0.00	19.00	1,093.19
	53353	Pavement Markings		05/29/2024	14.00	944.58	0.00	36.33	0.00		980.91
	53353	Pavement Markings		06/11/2024	0.00	0.00	70.38	0.00	0.00		70.38
	Work Order 53353 Total		MARY JO AVE, PORT CHARLOTTE, FL, 33953		14.00	944.58	70.38	36.33	0.00	26.00	1,051.29
	53748	Pavement Markings		05/31/2024	20.00	1,322.50	0.00	51.90	0.00		1,374.40
	53748	Pavement Markings		06/11/2024	0.00	0.00	130.16	0.00	0.00		130.16

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 16 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 53748 Total											
			RITA AVE, PORT CHARLOTTE, FL, 33953		20.00	1,322.50	130.16	51.90	0.00	38.00	1,504.56
56552 Pavement Markings											
				06/20/2024	6.00	403.85	14.94	32.81	0.00		451.60
Work Order 56552 Total											
			1008 CORNELIUS BLVD, Charlotte, FL, 33953		6.00	403.85	14.94	32.81	0.00	10.00	451.60
Pavement Markings Total											
					477.42	31,930.10	4,003.94	989.50	0.00	696.00	36,923.54
7841		Project Management		04/09/2024	1.00	86.41	0.00	0.00	0.00		86.41
7841		Project Management		04/16/2024	2.00	172.82	0.00	0.00	0.00		172.82
7841		Project Management		05/01/2024	2.00	172.82	0.00	0.00	0.00		172.82
7841		Project Management		05/08/2024	2.00	172.82	0.00	0.00	0.00		172.82
7841		Project Management		05/09/2024	1.00	86.41	0.00	0.00	0.00		86.41
7841		Project Management		05/15/2024	2.00	172.82	0.00	0.00	0.00		172.82
7841		Project Management		06/04/2024	2.00	172.82	0.00	0.00	0.00		172.82
7841		Project Management		06/13/2024	2.00	172.82	0.00	0.00	0.00		172.82
7841		Project Management		06/19/2024	2.00	172.82	0.00	0.00	0.00		172.82
Plan/Spec Review Total											
					16.00	1,382.56	0.00	0.00	0.00		1,382.56
7841		Project Management		05/06/2024	0.50	43.20	0.00	0.00	0.00		43.21
Public Outreach Total											
					0.50	43.20	0.00	0.00	0.00		43.21
7841		Project Management		04/17/2024	3.00	259.23	0.00	0.00	0.00		259.23
Project Meetings Total											
					3.00	259.23	0.00	0.00	0.00		259.23
Work Order 7841 Total											
			CHAMBERLAIN BLVD, PORT CHARLOTTE, FL, 33953		19.50	1,694.99	0.00	0.00	0.00	0.00	1,685.00

c412403 - NWPC Sidewalks

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 17 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	25433	Project Management		04/16/2024	2.00	186.48	0.00	0.00	0.00		186.48
	25433	Project Management		04/17/2024	2.00	186.48	0.00	0.00	0.00		186.48
	25433	Project Management		04/18/2024	3.00	279.72	0.00	0.00	0.00		279.72
	25433	Project Management		04/30/2024	0.00	0.00	0.00	0.00	8,342.41		8,342.41
	25433	Project Management		06/04/2024	0.00	0.00	0.00	0.00	24,043.69		24,043.69
	25433	Project Management		06/12/2024	0.00	0.00	0.00	0.00	13,154.39		13,154.39
	25433	Project Management		05/14/2024	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		05/15/2024	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		05/17/2024	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		05/23/2024	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		05/31/2024	3.00	279.72	0.00	0.00	0.00		279.72
	25433	Project Management		06/04/2024	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		06/07/2024	4.00	359.30	0.00	0.00	0.00		359.30
	25433	Project Management		06/11/2024	1.00	93.24	0.00	0.00	0.00		93.24
	25433	Project Management		06/14/2024	2.00	172.82	0.00	0.00	0.00		172.82
Plan/Spec Review Total											
	25433	Project Management		04/11/2024	18.00	1,596.36	0.00	0.00	0.00		1,596.36
Public Outreach Total											
	25433	Project Management		04/09/2024	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		04/09/2024	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		05/21/2024	1.00	93.24	0.00	0.00	0.00		93.24
Contract Management Total											
	25433	Project Management		04/25/2024	2.00	179.65	0.00	0.00	0.00		179.65
	25433	Project Management		04/25/2024	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		04/30/2024	1.00	86.41	0.00	0.00	0.00		86.41

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 18 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	25433	Project Management		05/02/2024	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		05/07/2024	1.00	86.41	0.00	0.00	0.00		86.41
	Project Meetings Total										
	Work Order 25433 Total										
					6.00	518.46	0.00	0.00	0.00		518.46
					35.00	3,119.97	0.00	0.00	45,540.49	0.00	48,660.46
c410515 - NW Port Charlotte Bridge Rehabilitation											
	Project Management Total										
	37820	ROW - Clearing / Haul Debris			54.50	4,804.96	0.00	0.00	45,540.49	0.00	50,345.46
	Work Order 37820 Total										
			1549 RAMBLER TER, PORT CHARLOTTE, FL, 33953	04/05/2024	0.50	39.90	0.00	0.00	0.00		39.90
					0.50	39.90	0.00	0.00	0.00	0.05	39.90
	Work Order 39785 Total										
	39785	ROW - Clearing / Haul Debris			0.50	35.25	0.00	0.00	0.00		35.25
			RIDER AVE & DORMAN ST, PORT CHARLOTTE, FL, 33953	04/05/2024	0.50	35.25	0.00	0.00	0.00	0.24	35.25
	Work Order 39922 Total										
	39922	ROW - Clearing / Haul Debris			0.50	35.25	0.00	0.00	0.00		35.25
			WATKINS AVE & APPLGATE DR, PORT CHARLOTTE, FL, 33953	04/05/2024	0.50	35.25	0.00	0.00	0.00	0.25	35.25
	Work Order 41128 Total										
	41128	ROW - Clearing / Haul Debris			0.50	35.25	0.00	0.00	0.00		35.25
			HOLLOW AVE & BUTTERFIELD DR, PORT CHARLOTTE, FL, 33953	04/01/2024	0.50	35.25	0.00	0.00	0.00	0.26	35.25
	Work Order 41251 Total										
	41251	ROW - Clearing / Haul Debris			0.50	35.25	0.00	0.00	0.00		35.25
			CANDY LN, PORT CHARLOTTE, FL, 33953	04/01/2024	0.50	35.25	0.00	0.00	0.00	0.26	35.25

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 19 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	42379	ROW - Clearing / Haul Debris		04/01/2024	2.00	138.68	0.00	13.52	6.12		158.32
	42379	ROW - Clearing / Haul Debris		04/04/2024	0.50	35.25	0.00	0.00	0.00		35.25
	Work Order 42379 Total		CHAFFEE ST & HOWARD AVE, PORT CHARLOTTE, FL, 33953		2.50	173.93	0.00	13.52	6.12	0.16	193.57
	42383	ROW - Clearing / Haul Debris		04/01/2024	2.00	138.68	0.00	13.52	6.12		158.32
	42383	ROW - Clearing / Haul Debris		04/04/2024	0.50	35.25	0.00	0.00	0.00		35.25
	Work Order 42383 Total		DRENNON ST & CORAL SEA AVE, PORT CHARLOTTE, FL, 33953		2.50	173.93	0.00	13.52	6.12	0.16	193.57
	42384	ROW - Clearing / Haul Debris		04/01/2024	2.00	138.68	0.00	13.52	6.12		158.32
	42384	ROW - Clearing / Haul Debris		04/04/2024	0.50	35.25	0.00	0.00	0.00		35.25
	Work Order 42384 Total		COMMERCE ST & LACE TER, PORT CHARLOTTE, FL, 33953		2.50	173.93	0.00	13.52	6.12	0.16	193.57
	42393	ROW - Clearing / Haul Debris		04/04/2024	0.50	35.25	0.00	0.00	0.00		35.25
	Work Order 42393 Total		SCHASSLER LN & ADALIA TER, PORT CHARLOTTE, FL, 33954		0.50	35.25	0.00	0.00	0.00	0.24	35.25
	42901	ROW - Clearing / Haul Debris		04/01/2024	1.50	104.01	0.00	10.14	0.00		114.15
	42901	ROW - Clearing / Haul Debris		04/04/2024	0.50	35.25	0.00	0.00	0.00		35.25
	Work Order 42901 Total		GRAMERCY ST & ESTATE TER, PORT CHARLOTTE, FL, 33953		2.00	139.26	0.00	10.14	0.00	0.00	149.40
	44380	ROW - Clearing / Haul Debris		05/24/2024	1.50	105.75	0.00	20.28	10.80		136.83
	Work Order 44380 Total		REDINGTON AVE & MORALES ST, PORT CHARLOTTE, FL, 33953		1.50	105.75	0.00	20.28	10.80	0.28	136.83

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 20 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	44932	ROW - Clearing / Haul Debris		04/05/2024	1.50	105.75	0.00	20.28	14.79		140.82
	44932	ROW - Clearing / Haul Debris		04/10/2024	1.50	105.75	0.00	20.28	13.15		139.18
	Work Order 44932 Total		CANADIAN AVE & CASPER ST, PORT CHARLOTTE, FL, 33953		3.00	211.50	0.00	40.56	27.94	0.37	280.00
	45183	ROW - Clearing / Haul Debris		04/05/2024	1.50	105.75	0.00	20.28	14.79		140.82
	45183	ROW - Clearing / Haul Debris		04/10/2024	1.50	105.75	0.00	20.28	13.15		139.18
	45183	ROW - Clearing / Haul Debris		04/15/2024	1.50	105.75	0.00	20.28	6.44		132.47
	Work Order 45183 Total		EDGAR ST & RIDER AVE, PORT CHARLOTTE, FL, 33953		4.50	317.25	0.00	60.84	34.38	0.37	412.47
	46133	ROW - Clearing / Haul Debris		05/31/2024	2.00	141.00	0.00	27.04	15.44		183.48
	46133	ROW - Clearing / Haul Debris		06/04/2024	2.50	176.25	0.00	33.80	28.48		238.53
	Work Order 46133 Total		12365 EISENHOWER DR, PORT CHARLOTTE, FL, 33953		4.50	317.25	0.00	60.84	43.92	1.12	422.01
	46419	ROW - Clearing / Haul Debris		05/31/2024	1.50	105.75	0.00	20.28	15.41		141.44
	Work Order 46419 Total		CHAPEL DR & MCPHEARSON DR, PORT CHARLOTTE, FL, 33953		1.50	105.75	0.00	20.28	15.41	0.39	141.44
	47577	ROW - Clearing / Haul Debris		05/24/2024	1.50	105.75	0.00	20.28	10.80		136.83
	Work Order 47577 Total		AMITY AVE & APPLGATE DR, PORT CHARLOTTE, FL, 33953		1.50	105.75	0.00	20.28	10.80	0.28	136.83
	47600	ROW - Clearing / Haul Debris		05/15/2024	3.00	208.02	0.00	20.28	149.28		377.58
	Work Order 47600 Total		ROWAN AVE & KUEHLER ST, PORT CHARLOTTE, FL, 33953		3.00	208.02	0.00	20.28	149.28	3.80	377.58

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 21 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	48709	ROW - Clearing / Haul Debris		05/31/2024	1.50	105.75	0.00	20.28	15.41		141.44
	Work Order 48709 Total FOURNIER AVE & BINNEY LN, PORT CHARLOTTE, FL, 33953										
	48860	ROW - Clearing / Haul Debris		05/31/2024	1.50	105.75	0.00	20.28	15.41		141.44
	Work Order 48860 Total SITKA LN & NASH TER, PORT CHARLOTTE, FL, 33953										
	49484	ROW - Clearing / Haul Debris		05/17/2024	7.00	485.38	0.00	47.32	227.04		759.74
	Work Order 49484 Total 1080 BORDER ST, PORT CHARLOTTE, FL, 33953										
	49490	ROW - Clearing / Haul Debris		05/17/2024	3.00	208.02	0.00	20.28	1.96		230.26
	Work Order 49490 Total 1243 WENDY TER, PORT CHARLOTTE, FL, 33953										
	50429	ROW - Clearing / Haul Debris		06/21/2024	1.50	105.75	0.00	20.28	0.00		126.03
	50429	ROW - Clearing / Haul Debris		06/28/2024	0.50	35.25	0.00	6.76	23.36		65.37
	Work Order 50429 Total BAMBOO DR, PORT CHARLOTTE, FL, 33954										
	50547	ROW - Clearing / Haul Debris		05/17/2024	4.00	277.36	0.00	27.04	148.88		453.28
	Work Order 50547 Total 13109 RANKIN AVE, PORT CHARLOTTE, FL, 33953										
	50715	ROW - Clearing / Haul Debris		05/20/2024	3.00	208.02	0.00	20.28	1.96		230.26
	Work Order 50715 Total 219 MONTANA ST, PORT CHARLOTTE, FL, 33953										
					3.00	208.02	0.00	20.28	1.96	0.05	230.26

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 22 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	52247	ROW - Clearing / Haul Debris		05/21/2024	3.00	208.02	0.00	20.28	0.00		228.30
	52247	ROW - Clearing / Haul Debris		05/23/2024	0.00	0.00	0.00	0.00	17.41		17.41
	52247	ROW - Clearing / Haul Debris		06/19/2024	0.50	35.25	0.00	6.76	0.00		42.01
	Work Order 52247 Total		14135 ALP AVE, PORT CHARLOTTE, FL, 33953		3.50	243.27	0.00	27.04	17.41	0.01	287.72
	52464	ROW - Clearing / Haul Debris		06/07/2024	1.00	70.50	0.00	13.52	0.00		84.02
	52464	ROW - Clearing / Haul Debris		06/14/2024	1.25	17.63	0.00	3.38	8.73		29.74
	Work Order 52464 Total		1149 EPPINGER DR, PORT CHARLOTTE, FL, 33953		2.25	88.13	0.00	16.90	8.73	0.20	113.76
	53952	ROW - Clearing / Haul Debris		06/04/2024	1.50	105.75	0.00	20.28	0.00		126.03
	53952	ROW - Clearing / Haul Debris		06/05/2024	0.50	35.25	0.00	6.76	9.69		51.70
	Work Order 53952 Total		HARBISON AVE & HALLORAN ST, PORT CHARLOTTE, FL, 33953		2.00	141.00	0.00	27.04	9.69	0.24	177.73
	55032	ROW - Clearing / Haul Debris		06/13/2024	1.50	105.75	0.00	20.28	0.00		126.03
	55032	ROW - Clearing / Haul Debris		06/14/2024	1.25	17.63	0.00	3.38	8.73		29.74
	Work Order 55032 Total		ACADEMY AVE & FURMAN ST, PORT CHARLOTTE, FL, 33953		2.75	123.38	0.00	23.66	8.73	0.20	155.77
	55268	ROW - Clearing / Haul Debris		06/11/2024	8.00	577.60	0.00	20.76	0.00		598.36
	55268	ROW - Clearing / Haul Debris		06/14/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 55268 Total		North west port charlotte		9.00	657.39	0.00	20.76	0.00	0.01	678.15
	55760	ROW - Clearing / Haul Debris		06/14/2024	1.50	35.25	0.00	6.76	8.85		50.86

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 23 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 55760 Total		CARRIE AVE & JACOBS ST, PORT CHARLOTTE, FL, 33953		1.50	35.25	0.00	6.76	8.85	0.27	50.86
	ROW - Clearing / Haul Debris Total				75.00	5,068.15	0.00	598.74	798.32	20.35	6,485.23
	45109	ROW - Vegetation / Boom Mowing		04/02/2024	20.00	1,378.80	0.00	280.30	0.00		1,659.10
	Work Order 45109 Total		PRIMROSE TER, PORT CHARLOTTE, FL, 33953		20.00	1,378.80	0.00	280.30	0.00	30,000.00	1,659.10
	ROW - Vegetation / Boom Mowing				20.00	1,378.80	0.00	280.30	0.00		1,659.10
	45310	ROW - Vegetation / Boom Mowing		04/03/2024	20.00	1,378.80	0.00	280.30	0.00		1,659.10
	Work Order 45310 Total		EASTWIND TER, PORT CHARLOTTE, FL, 33953		20.00	1,378.80	0.00	280.30	0.00	30,000.00	1,659.10
	ROW - Vegetation / Boom Mowing				20.00	1,378.80	0.00	280.30	0.00		1,659.10
	45477	ROW - Vegetation / Boom Mowing		04/04/2024	20.00	1,378.80	0.00	280.30	0.00		1,659.10
	Work Order 45477 Total		SHERWIN ST, PORT CHARLOTTE, FL, 33953		20.00	1,378.80	0.00	280.30	0.00	30,000.00	1,659.10
	ROW - Vegetation / Boom Mowing				20.00	1,378.80	0.00	280.30	0.00		1,659.10
	45684	ROW - Vegetation / Boom Mowing		04/05/2024	20.00	1,378.80	0.00	280.30	0.00		1,659.10
	Work Order 45684 Total		HAMMACHER LN, PORT CHARLOTTE, FL, 33953		20.00	1,378.80	0.00	280.30	0.00	30,000.00	1,659.10
	ROW - Vegetation / Boom Mowing				10.00	689.40	0.00	280.30	0.00		969.70
	45931	ROW - Vegetation / Boom Mowing		04/08/2024	10.00	689.40	0.00	280.30	0.00		969.70
	Work Order 45931 Total		ADALIA TER, PORT CHARLOTTE, FL, 33953		10.00	689.40	0.00	280.30	0.00	15,000.00	969.70
	ROW - Vegetation / Boom Mowing				11.00	769.19	0.00	280.30	0.00		1,049.49
	46505	ROW - Vegetation / Boom Mowing		04/11/2024	11.00	769.19	0.00	280.30	0.00		1,049.49
	Work Order 46505 Total		COMMUNITY AVE, PORT CHARLOTTE, FL, 33953		11.00	769.19	0.00	280.30	0.00	14,500.00	1,049.49

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 24 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
					101.00	6,973.79	0.00	1,681.80	0.00	149,500.00	8,655.59
		ROW - Vegetation / Boom Mowing Total									
	48634	ROW - Vegetation Management		04/25/2024	10.00	682.05	0.00	44.80	0.00		726.85
	Work Order 48634 Total 14020 DUNLAP AVE, Charlotte, FL, 33953										
					10.00	682.05	0.00	44.80	0.00	535.00	726.85
		ROW - Vegetation Management Total									
	48616	ROW Watering		04/25/2024	1.50	108.84	0.00	9.52	0.00		118.36
	48616	ROW Watering		05/16/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 48616 Total EPPINGER DR, PORT CHARLOTTE, FL, 33953										
					2.50	188.63	0.00	9.52	0.00	100.00	198.15
	49574	ROW Watering		05/02/2024	0.25	17.24	0.00	2.38	0.00		19.62
	49574	ROW Watering		05/03/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 49574 Total 402106105015, 12118 CHANCELLOR BLVD, PORT CHARLOTTE, FL										
					1.25	97.03	0.00	2.38	0.00	100.00	99.41
	53715	ROW Watering		05/31/2024	1.00	68.94	0.00	9.52	0.00		78.46
	53715	ROW Watering		06/07/2024	3.00	217.67	0.00	22.96	0.00		240.63
	Work Order 53715 Total FRISCO TER, PORT CHARLOTTE, FL, 33953										
					4.00	286.61	0.00	32.48	0.00	400.00	319.09
	53739	ROW Watering		05/31/2024	0.50	34.47	0.00	4.76	0.00		39.23

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 25 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	53739	ROW Watering		06/10/2024	0.50	39.89	0.00	0.00	0.00		39.90
	Work Order 53739 Total 402106105015, 12118 CHANCELLOR BLVD, PORT CHARLOTTE, FL										
					1.00	74.36	0.00	4.76	0.00	200.00	79.13
	ROW Watering Total										
					8.75	646.62	0.00	49.14	0.00	800.00	695.78
	47925	Sidlot Outfall Maintenance		04/17/2024	0.00	0.00	1,080.00	0.00	0.00		1,080.00
	Work Order 47925 Total 1268 EPPINGER DR, FL, 33953										
					0.00	0.00	1,080.00	0.00	0.00	1,800.00	1,080.00
	Sidlot Outfall Maintenance Total										
					0.00	0.00	1,080.00	0.00	0.00	1,800.00	1,080.00
	46923	Sign Fabrication		04/15/2024	2.00	137.88	32.67	3.52	0.00		174.07
	Work Order 46923 Total GALILEE ST, PORT CHARLOTTE, FL, 33953										
					2.00	137.88	32.67	3.52	0.00	2.00	174.07
	47963	Sign Fabrication		04/22/2024	2.00	137.88	14.63	3.52	0.00		156.03
	Work Order 47963 Total TRAVIS ST, PORT CHARLOTTE, FL, 33953										
					2.00	137.88	14.63	3.52	0.00	2.00	156.03
	48160	Sign Fabrication		04/18/2024	1.00	72.15	19.50	1.76	0.00		93.41
	Work Order 48160 Total ARIZONA AVE, PORT CHARLOTTE, FL, 33953										
					1.00	72.15	19.50	1.76	0.00	1.00	93.41
	Sign Fabrication Total										
					5.00	347.91	66.80	8.80	0.00	5.00	423.51
	45250	Sign Inspection		04/03/2024	4.00	259.12	0.00	54.08	0.00		313.20
	Work Order 45250 Total 14052 CANADIAN AVE, Charlotte, FL, 33953										
					4.00	259.12	0.00	54.08	0.00	1,265.00	313.20

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 26 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	45311	Sign Inspection		04/03/2024	10.00	722.85	0.00	47.60	0.00		770.45
	Work Order 45311 Total		14052 CANADIAN AVE, Charlotte, FL, 33953		10.00	722.85	0.00	47.60	0.00	1,215.00	770.45
	45690	Sign Inspection		04/05/2024	7.00	453.46	0.00	66.64	0.00		520.10
	Work Order 45690 Total		ELWOOD AVE, PORT CHARLOTTE, FL, 33953		7.00	453.46	0.00	66.64	0.00	1,003.00	520.10
	45939	Sign Inspection		04/08/2024	6.50	421.07	0.00	87.88	0.00		508.95
	Work Order 45939 Total		14052 CANADIAN AVE, Charlotte, FL, 33953		6.50	421.07	0.00	87.88	0.00	2,471.00	508.95
	46125	Sign Inspection		04/09/2024	20.00	1,322.50	0.00	95.20	0.00		1,417.70
	Work Order 46125 Total		CASSINO AVE, PORT CHARLOTTE, FL, 33953		20.00	1,322.50	0.00	95.20	0.00	2,174.00	1,417.70
	46349	Sign Inspection		04/10/2024	4.00	259.12	0.00	38.08	0.00		297.20
	Work Order 46349 Total		1272 CORNWALL ST, Charlotte, FL, 33953		4.00	259.12	0.00	38.08	0.00	675.00	297.20
	48854	Sign Inspection		04/17/2024	10.00	674.70	0.00	95.20	0.00		769.90
	Work Order 48854 Total		SHEPPARD AVE, PORT CHARLOTTE, FL, 33953		10.00	674.70	0.00	95.20	0.00	1,517.00	769.90
	Sign Inspection Total										
	45245	Sign Installation		04/03/2024	2.50	161.95	0.00	33.80	0.00		195.75
	45245	Sign Installation		04/19/2024	0.00	0.00	143.59	0.00	0.00		143.59

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 27 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 45245 Total		175 HAWKE ST, Charlotte, FL, 33953		2.50	161.95	143.59	33.80	0.00	4.00	339.34
	47195	Sign Installation		04/16/2024	1.50	97.17	0.00	14.28	0.00		111.45
	47195	Sign Installation		04/19/2024	0.00	0.00	112.22	0.00	0.00		112.22
	Work Order 47195 Total		140 GALILEE ST, Charlotte, FL, 33953		1.50	97.17	112.22	14.28	0.00	2.00	223.67
	56497	Sign Installation		06/20/2024	3.00	201.93	0.00	5.19	0.00		207.12
	Work Order 56497 Total		1008 CORNELIUS BLVD, Charlotte, FL, 33953		3.00	201.93	0.00	5.19	0.00	2.00	207.12
	Sign Installation Total				7.00	461.05	255.81	53.27	0.00	8.00	770.13
	45924	Sign Maintenance		04/08/2024	1.50	97.17	0.00	20.28	0.00		117.45
	45924	Sign Maintenance		04/10/2024	0.00	0.00	84.35	0.00	0.00		84.35
	Work Order 45924 Total		529 MCCABE ST, Charlotte, FL, 33953		1.50	97.17	84.35	20.28	0.00	3.00	201.80
	46126	Sign Maintenance		04/09/2024	0.50	32.39	0.00	6.76	0.00		39.15
	46126	Sign Maintenance		05/22/2024	0.00	0.00	33.16	0.00	0.00		33.16
	Work Order 46126 Total		13311 ELEANOR AVE, Charlotte, FL, 33953		0.50	32.39	33.16	6.76	0.00	1.00	72.31
	47377	Sign Maintenance		04/18/2024	1.00	64.78	0.00	9.52	0.00		74.30
	Work Order 47377 Total		1518 JACOBS ST, Charlotte, FL, 33953		1.00	64.78	0.00	9.52	0.00	1.00	74.30
	48183	Sign Maintenance		04/23/2024	1.00	64.78	0.00	0.00	0.00		64.78
	Work Order 48183 Total		2340 TRAVIS ST, Charlotte, FL, 33953		1.00	64.78	0.00	0.00	0.00	2.00	64.78

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 28 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	51755	Sign Maintenance		05/16/2024	1.00	64.78	0.00	0.00	0.00		64.78
	51755	Sign Maintenance		05/17/2024	0.00	0.00	28.12	0.00	0.00		28.12
	Work Order 51755 Total		14261 SACKHEIM AVE, Charlotte, FL, 33953	1.00	64.78	28.12	0.00	0.00	0.00	1.00	92.90
	Sign Maintenance Total										
	14094	Small Pipe Install (Pipes 31" And Under)		04/03/2024	4.00	288.80	0.00	9.32	0.00		298.12
	14094	Small Pipe Install (Pipes 31" And Under)		04/23/2024	13.00	933.15	0.00	0.00	0.00		933.15
	14094	Small Pipe Install (Pipes 31" And Under)		04/24/2024	10.00	752.36	0.00	31.25	0.00		783.61
	14094	Small Pipe Install (Pipes 31" And Under)		05/10/2024	6.00	423.56	2,211.71	57.58	0.00		2,692.85
	14094	Small Pipe Install (Pipes 31" And Under)		05/13/2024	44.00	3,141.96	0.00	470.65	0.00		3,612.61
	14094	Small Pipe Install (Pipes 31" And Under)		05/14/2024	0.00	0.00	285.48	0.00	0.00		285.48
	14094	Small Pipe Install (Pipes 31" And Under)		05/17/2024	0.50	39.90	0.00	0.00	0.00		39.90
	14094	Small Pipe Install (Pipes 31" And Under)		05/23/2024	14.00	965.16	0.00	165.20	1,243.21		2,373.57
	14094	Small Pipe Install (Pipes 31" And Under)		06/19/2024	4.00	288.80	0.00	9.32	0.00		298.12
	14094	Small Pipe Install (Pipes 31" And Under)		06/20/2024	9.00	627.54	0.00	42.54	0.00		670.08
	14094	Small Pipe Install (Pipes 31" And Under)		06/28/2024	0.00	0.00	391.05	0.00	0.00		391.05
	Work Order 14094 Total		1484 FRISCO TER, PORT CHARLOTTE, 33953	104.50	7,461.23	2,888.25	785.86	1,243.21	24.00		12,378.54
	46117	Small Pipe Install (Pipes 31" And Under)		04/03/2024	4.00	288.80	0.00	9.32	0.00		298.12
	46117	Small Pipe Install (Pipes 31" And Under)		04/09/2024	40.00	2,888.00	1,787.43	359.86	0.00		5,035.29
	46117	Small Pipe Install (Pipes 31" And Under)		04/11/2024	5.00	352.50	0.00	59.00	547.17		958.67
	46117	Small Pipe Install (Pipes 31" And Under)		04/17/2024	3.50	256.50	0.00	6.99	0.00		263.49

7/8/2024 4:04:53 PM

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 29 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	46117	Small Pipe Install (Pipes 31" And Under)		04/22/2024	8.50	585.99	0.00	118.00	1,298.20		2,002.19
	46117	Small Pipe Install (Pipes 31" And Under)		04/24/2024	10.00	737.18	0.00	20.76	0.00		757.94
	46117	Small Pipe Install (Pipes 31" And Under)		04/30/2024	0.00	0.00	120.00	0.00	0.00		120.00
	Work Order 46117 Total				71.00	5,108.97	1,907.43	573.93	1,845.37	24.00	9,435.70
	12118 CHANCELLOR BLVD, FL, 33953										
	Small Pipe Install (Pipes 31" And Under) Total										
	35483	Small Pipe Repair (Pipes 31" And Under)		04/03/2024	4.00	288.80	0.00	9.32	0.00		298.12
	35483	Small Pipe Repair (Pipes 31" And Under)		04/08/2024	42.50	3,037.88	849.49	397.10	0.00		4,284.47
	35483	Small Pipe Repair (Pipes 31" And Under)		04/10/2024	0.00	0.00	395.00	0.00	0.00		395.00
	35483	Small Pipe Repair (Pipes 31" And Under)		04/17/2024	2.50	184.30	0.00	0.00	0.00		184.30
	35483	Small Pipe Repair (Pipes 31" And Under)		04/22/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 35483 Total				50.00	3,590.76	1,244.49	406.42	0.00	1.00	5,241.68
	12094 CHANCELLOR BLVD, PORT CHARLOTTE, FL, 33953										
	49017	Small Pipe Repair (Pipes 31" And Under)		04/03/2024	4.00	288.80	0.00	9.32	0.00		298.12
	49017	Small Pipe Repair (Pipes 31" And Under)		04/15/2024	1.00	79.79	0.00	0.00	0.00		79.79
	49017	Small Pipe Repair (Pipes 31" And Under)		04/17/2024	2.00	144.40	0.00	4.66	0.00		149.06
	49017	Small Pipe Repair (Pipes 31" And Under)		04/29/2024	42.00	3,057.40	311.96	479.06	0.00		3,848.42
	49017	Small Pipe Repair (Pipes 31" And Under)		05/08/2024	0.50	39.90	0.00	0.00	0.00		39.90
	49017	Small Pipe Repair (Pipes 31" And Under)		05/20/2024	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 49017 Total				50.00	3,650.18	311.96	493.04	0.00	1.00	4,455.19
	2227 BEURKET ST, PORT CHARLOTTE, FL, 33953										

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 30 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Small Pipe Repair (Pipes 31" And Under) Total											
	49084	Stormwater Design		04/24/2024	2.50	466.20	0.00	0.00	0.00	2.00	9,696.87
	49084	Stormwater Design		04/25/2024	1.00	186.48	0.00	0.00	0.00		466.20
	Work Order 49084 Total										186.48
			1484 Frisco Terrace, PC - Culvert Sizing		3.50	652.68	0.00	0.00	0.00	0.00	652.68
Stormwater Design Total											
	56652	Striping		06/20/2024	3.50	652.68	0.00	0.00	0.00	0.00	652.68
	56652	Striping		06/21/2024	6.00	403.85	0.00	32.81	0.00		436.66
	Work Order 56652 Total										449.65
			CHAMBERLAIN BLVD, PORT CHARLOTTE, FL, 33953		0.00	0.00	449.65	0.00	0.00		886.31
					6.00	403.85	449.65	32.81	0.00	9,871.00	
Striping Total											
	45937	Support (Post) Maintenance		04/08/2024	1.00	64.78	0.00	13.52	0.00		78.30
	45937	Support (Post) Maintenance		04/10/2024	0.00	0.00	46.33	0.00	0.00		46.33
	Work Order 45937 Total										124.63
			652 BISCAWAYNE DR, Charlotte, FL, 33953		1.00	64.78	46.33	13.52	0.00	2.00	
	51758	Support (Post) Maintenance		05/16/2024	2.00	134.94	0.00	10.38	0.00		145.32
	Work Order 51758 Total										145.32
			13470 MARKHAM AVE, Charlotte, FL, 33953		2.00	134.94	0.00	10.38	0.00	1.00	
Support (Post) Maintenance Total											
	24903	Vacuum Culvert Cleaning		04/22/2024	3.00	199.72	46.33	23.90	0.00	3.00	269.95
					5.00	346.70	0.00	114.70	0.00		461.40

Monthly Funding Report

START
DATE:

04/01/2024

END DATE:

06/30/2024

Page 31 of 32

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	24903	Vacuum Culvert Cleaning		04/23/2024	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 24903 Total 12285 DIETRICH AVE, PORT CHARLOTTE, FL, 33953										
					6.00	426.49	0.00	114.70	0.00	3.00	541.19
	35362	Vacuum Culvert Cleaning		04/16/2024	6.00	426.49	0.00	114.70	0.00		541.19
	Work Order 35362 Total 2361 BENDIXEN ST, PORT CHARLOTTE, FL, 33953										
					6.00	426.49	0.00	114.70	0.00	3.00	541.19
	41948	Vacuum Culvert Cleaning		05/03/2024	10.00	693.40	0.00	229.40	0.00		922.80
	Work Order 41948 Total 15114 REBECCA AVE, PORT CHARLOTTE, FL, 33953										
					10.00	693.40	0.00	229.40	0.00	3.00	922.80
	42952	Vacuum Culvert Cleaning		05/28/2024	4.00	277.36	0.00	91.76	0.00		369.12
	Work Order 42952 Total 83 ADALIA TER										
					4.00	277.36	0.00	91.76	0.00	3.00	369.12
	44176	Vacuum Culvert Cleaning		05/03/2024	3.00	208.02	0.00	68.82	0.00		276.84
	Work Order 44176 Total 1436 CHAFFIN LN										
					3.00	208.02	0.00	68.82	0.00	1.00	276.84
	47307	Vacuum Culvert Cleaning		06/05/2024	4.00	277.36	0.00	91.76	0.00		369.12
	Work Order 47307 Total 325 ADALIA TER, PORT CHARLOTTE, FL, 33953										
					4.00	277.36	0.00	91.76	0.00	2.00	369.12
	Vacuum Culvert Cleaning Total										
					33.00	2,309.12	0.00	711.14	0.00	15.00	3,020.26
	Northwest Port Charlotte Street and Drainage Unit Total										
					1,739.93	123,220.24	17,644.93	9,173.39	95,565.99		245,604.72

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported					1,739.93	123,220.24	17,644.93	9,173.39	95,565.99		245,604.72

NW Port Charlotte NU Street and Drainage MSBU
Proposed Budget
FY2025

Estimated ERU's and Cost per ERU

	Approved FY2025	Proposed FY2025	Changes FY2025
Vacant			
<i>Estimated ERU's</i>	14,267.450	14,033.700	(233.750)
<i>Cost per ERU</i>	\$ 218.00	\$ 218.00	\$ -
Occupied			
<i>Estimated ERU's</i>	3,061.600	3,270.250	208.650
<i>Cost per ERU</i>	\$ 218.00	\$ 218.00	\$ -
Current FY24 Rate	\$ 218.00		
Current Maximum Rate	\$ 218.00		

Beginning Balance

Revenues

	Approved Budget FY2025	Proposed Budget FY2025	Budget Changes FY2025
Assessments & Earnings			
<i>Assessments</i>	3,777,733	3,772,262	(5,471)
<i>Interest</i>	29,584	41,719	12,135
<i>Interest Earnings-L.G.S.F.T.F.</i>	-	-	-
<i>Net Inc/(Decr) Fair Market Value-Investments</i>	-	-	-
<i>Misc Rev</i>	-	-	-
<i>Misc Rev-Refund Prior Year Exp</i>	-	-	-
<i>GDC Recovery (Interfund Trf-Capital Projects)</i>	75,631	75,631	-
<i>Excess Fees /Tax Collector</i>	-	-	-
<i>Less 5% Reserve - FS 129.01(2)b</i>	(190,366)	(190,700)	(334)
Grant & Subsidy Revenue			
<i>State Grant</i>	-	-	-
Loans & Borrowing			
<i>Debt Proceeds</i>	-	-	-
Total Revenue	\$ 3,692,582	\$ 3,698,912	\$ 6,330

Expenditures

Contract Services			
<i>Engineering</i>	-	-	-
<i>Other Contractual Svcs</i>	-	-	-
<i>Concrete Flatwork</i>	7,500	7,500	-
<i>Drainage</i>	-	-	-
<i>Street Sweeping</i>	3	2,160	2,157
<i>Installed Sod</i>	-	-	-
<i>Paving</i>	-	-	-

	Approved Budget FY2025	Proposed Budget FY2025	Budget Changes FY2025
Contract Services; other			
<i>Pipe Lining</i>	20,000	20,000	-
<i>Right of Way Maint</i>	160,172	160,172	-
<i>ROW Reclamation</i>	-	-	-
<i>Specialty Mowing</i>	-	-	-
Public Works Services			
<i>Equip Repl Charges-PubWrks</i>	72,417	72,417	-
<i>Operating Exp-PubWrks</i>	379,680	379,680	-
<i>Road & Bridge Materials</i>	150,788	150,788	-
<i>Sign Materials</i>	5,998	5,998	-
Internal Charges			
<i>Central/Indirect Svcs</i>	84,458	55,596	(28,862)
Purchased Services			
<i>Postage-MSBU Notices</i>	-	-	-
<i>Personal Svcs-InterDept</i>	-	-	-
<i>Postage</i>	-	-	-
<i>Utility Service-Electricity</i>	-	-	-
<i>Advertising-Legal</i>	-	-	-
<i>Fees-Landfill</i>	5,000	5,000	-
<i>Collection Fee-Tax Collector</i>	75,555	75,446	(109)
Materials and Supplies			
Capital Outlay			
<i>Imprv-Other Than Bldgs</i>	-	-	-
Debt Services			
<i>Principal</i>	918,000	1,878,000	960,000
<i>Interest</i>	97,000	94,338	(2,662)
<i>Other Debt Service Costs</i>	1,000	1,000	-
Project Costs			
NWPC Bridge Rehab			
<i>Engineering</i>	60,000	205,248	145,248
<i>Construction</i>	374,000	1,887,069	1,513,069
<i>Labor</i>	15,000	44,767	29,767
NWPC Sidewalks			
<i>Engineering</i>	-	252,000	252,000
<i>Construction</i>	1,262,000	-	(1,262,000)
<i>Labor</i>	47,000	7,749	(39,251)
Total Expenditures	3,735,571	5,304,928	1,569,357
Reserves (Ending Fund Balance)	\$ 8,409,322	\$ 10,313,552	\$ 1,904,230
<i>Reserve %</i>	69.2%	66.0%	


Version Date

6/5/2024

Capital Maintenance Schedule
Public Works - MSBU/TU Bridges
2025

Project Costs (in thousands)

Project Name	2025	2026	2027	2028	2029	2030	TOTAL
Don Pedro Bridge Maintenance Plan	58	0	53	0	53	0	164
Englewood East Bridge Maintenance Plan	2,440	47	33	0	0	0	2,520
GPC Bridge Maintenance and Rehabilitation Program	772	790	705	336	0	0	2,603
Grove City Bridge Rehabilitation	110	0	18	0	0	0	128
Gulf Cove/Englewood East Bridge Maintenance	353	0	38	0	0	0	391
NWPC Bridge Maintenance and Rehabilitation Program	2,137	680	0	0	0	0	2,817
Placida Bridge Rehabilitation Plan	0	39	49	0	0	0	88
Rotonda West Bridge Maintenance Program	8,863	171	565	0	0	0	9,598
South Gulf Cove Bridge Maintenance and Rehabilitation Program	4,844	1,305	720	0	0	0	6,869
TOTAL	19,578	3,032	2,181	336	53	0	25,179

FY2025 Capital Improvements Budget / FY 2025 - FY 2030 Project Detail													
GENERAL PROJECT DATA:		Status	In Progress	Project No.									
Project Title:		Northwest Port Charlotte Sidewalks											
Functional Area:		Pedestrian Mobility											
Department:		Public Works/Engineering											
Location:		NWPC MSBU/Mid County											
PROJECT DESCRIPTION:		To construct a sidewalk along Chamberlain Blvd in two phases. Phase 1 - Chamberlain Blvd (US41 to Jacobs) FY24 - Design, FY25 - construction Phase 1 - Chamberlain Blvd (Jacobs to Cambell St) FY26 - Design, FY27 - construction											
OPERATING BUDGET IMPACT:		Mowing and edging to be funded by the MSBU.											
REPLACEMENT COUNTY PROPERTY NO.:													
PROJECT RATIONALE (include Additional LOS Detail, if necessary):		The NWPC MSBU committee requested to construct sidewalks along Chamberlain Blvd.											
PROJECT NEED CRITERIA		PROJECT SCHEDULE											
Safety		Design/Arch											
Mandate		Land/ROW											
Replace		Construct											
Growth		Equipment											
CONCURRENCY REQUIREMENTS		Y/N											
Does project add new capacity?		Yes/No											
Is project required to maintain level of service:		Yes/No											
- Within 5 years? List project in CIE		Yes/No											
- From 6 to 10 years? Monitor Annually		Yes/No											
Calc. for FY25		EXPENDITURE PLAN (000'S)											
Prior Actual	Est FY24	Orig. Est c/o FY25	New \$ FY25	FY25	FY26	FY27	FY28	FY29	FY30	FUTURE	Total		
			252		252	258					510		
				1,262		-1,262	1,262	1,332			2,594		
			1	47	8	-47	8	47	9	47	112		
				</									

