MINUTES SOUTH GULF COVE NON-URBAN STREET & DRAINAGE MUNICIPAL SERVICE BENEFIT UNIT (MSBU)

ADVISORY BOARD REGULAR MEETING THURSDAY, JANUARY 27, 2022

9:30 am – 11:35 am West County Annex, Room 120 6868 San Casa Drive, Englewood, Florida

Members Present: Ron Wozniak, Chair

Fred Wozniak, Vice-Chair

Jules Feldmann Peter Watson

Members Absent: None

County Staff: Kimberly Kelley, Community Liaison

Kelly Slaughter, Project Manager Jeff Litherland, Project Engineer

Candice White, Financial Analyst-via Teams

Denise Kolerski, Senior Financial Analyst- via Teams

Guests: Sign in sheet attached

Call to Order / Roll Call:

The meeting was called to order at 9:30 a.m. A roll call was taken, and a quorum was present.

Election of Officers:

- Chair: Mr. Fred Wozniak nominated Mr. Ron Wozniak, there were no other nominations.
- <u>Vice-Chair:</u> Mr. Feldmann nominated Mr. Fred Wozniak, there were no other nominations.

Mr. Ron Wozniak accepted the position of Chair, Mr. Fred Wozniak accepted the position of Vice-Chair, and it was unanimously approved.

Review Sunshine Law, Public Records Law, and Roberts Rules of Order:

Ms. Kelley provided contact information for the Public Records department and the Advisory Board watched the Sunshine Law and Roberts Rules of Order video provided by the Charlotte County Attorney's office.

Changes to the Agenda / Motion to Approve Changes:

Mr. Fred Wozniak motioned to add silt fencing to the agenda, seconded by Mr. Feldmann and it was unanimously approved.

Citizen Input on Agenda Items (3 Minute Limit):

John Ashby inquired how long actual construction would be on the bridges.

Approval of Minutes:

The July 29, 2021, minutes were unanimously approved as submitted.

Unfinished Business:

- a) Bridge Maintenance Plan: Ms. Kelley conveyed that the Project Managers have asked the Engineer of Record (EOR) to provide the cost difference for bridge repairs to include five-foot sidewalk and an eight-foot sidewalk. Ms. Slaughter explained the EOR provided three alternatives (cross sections attached) Alternative One: is all of the bridge repairs to include a five foot sidewalk at the cost of \$480,000 (each bridge) Alternative 2: includes all bridge repairs with an eight foot sidewalk and one foot six inches of shoulder (or eleven and half lane width/ two foot shoulder) which would require bridge widening on one side and center lane shift of two feet eight inches at a cost of \$666,000 (each bridge) Alternative 3: includes all bridge repairs with an eight foot sidewalk/two foot shoulder which would require bridge widening of both sides and center lane shift of three feet two inches at a cost of \$771,000 (each bridge). Ms. Slaughter noted which bridge locations (map attached, bridge number 14053,14054,14056,14055) and the alternates shown if eight-foot sidewalk along the bridges were chosen, it would keep the shoulder and lane widths the same (twelve foot and two foot). Besides the additional cost, the only concern is that the other bridges in South Gulf Cove that have sidewalks connected to them are all five feet, however the Advisory Board could choose the eight-foot sidewalk as their sidewalks are ten feet. Ms. Slaughter pointed out that the fivefoot sidewalk option costs are within current FY2022 CIP funding of \$2,719,000; the other options would require additional funding beyond the current capital project funding. The Advisory Board discussed the options, inquiring on timeline and possible road closures. Mr. Litherland stated that there may be an option but not the entire length of the project only when needed for specific work to be completed. Mr. Watson motioned to proceed with alternative two, eight-foot-wide sidewalk with widening on one side, seconded by Mr. Fred Wozniak and it was unanimously approved.
- b) Maintenance of Streets and Drainage/Beautification: Ms. Kelley conveyed that a citizen has inquired on right-of-way mowing in October and questioned its frequency. Ms. Kelley reviewed the contract details, stating that with the direction of the Advisory Board right-of-way mowing frequency could increase however so would the cost and the contract included litter removal. Mr. Feldmann commented that litter is not being picked up every time the contractor mows. The Advisory Board discussed and does not feel that additional mowing is needed at this time.
- c) <u>Update on San Domingo Sidewalk/ Bike Path</u>: Ms. Kelley conveyed the Project Manager is waiting on the one hundred percent plans which he should have by early February, when received he will prepare and submit a bid package to purchasing and anticipates construction could occur between May or June of this year.
- d) <u>Traffic Calming:</u> Ms. Kelley provided the flashing radar speed sign data. Mr. Ron Wozniak asked what the county does with the reports.

New Business:

a) <u>Financial Reports</u>: The FY22 first quarter Activity Maintenance, FY21 Annual Actual Expenditure and new revised FY22 first quarter Actual Expenditure financial reports were provided for review. Mr. Ron Wozniak expressed concern of the new updated actual expenditure report. He indicated the detail of the report has been eliminated, he stated that the assessments received does not indicate a true number for the paving and sidewalk programs and questioned if funds are indeed being used in other budget line items or other funding sources. Ms. Kelley stated the new version was created to help be more

- comprehensible of assessments received, expenditures of projects and reserve percentages. After further discussion the fiscal department stated they will provide the Advisory Board all the assessment dollars received for each project and the respective expenses that hit each project.
- b) <u>Silt Fencing:</u> Mr. Fred Wozniak explained that within South Gulf Cove there is a lot of construction and no oversight of the silt fences that are required to cover the sites. He stated that he has tried to contact several different offices and has not received any calls back and/or cannot get thru. This non-compliance is leading to pollutants into the drainage systems and into the waterway. Ms. Kelley stated that this is typically a function of the right-of-way department and will follow up at the next meeting.

Citizen Input on MSBU Items (3 Minute Limit):

- John Ashby supports the eight-foot sidewalk along the bridges, supports reducing the speed limit as there is growth in the community and thanked Mr. Ron Wozniak for keeping an eye on the financial reports for the citizens.
- Mark Vicara stated that silt fences are an issue, he is in favor of paying off loans early
 and elated that the Advisory Board is overseeing the budget, he inquired on an update
 regarding the front entrance sign beautification and the lights that were mentioned in the
 previous meeting.

Advisory Board Open Discussion:

Mr. Feldmann explained that he has sold his house, and this would be his last meeting; it was stated by all that he will be missed and thanked him for his service on this Advisory Board. Ms. Kelley commented she will follow up on the beautification and lighting for the next meeting.

Schedule Meetings / Items for Next Agenda:

Future meetings are scheduled at 9:30 a.m. in the West County Annex Conference Room 120 as follows:

- Thursday, April 14, 2022
- Thursday, July 21, 2022

uld Wazne

• Thursday, November 10, 2022

Submitted by: Kimberly Kelley Public Works Department

Chair Signature

Data

4/17/22



South Gulf Cove Street & Drainage Non-Urban Municipal Service Benefit Unit

Advisory Board Meeting Attendance 9:30 a.m., Thursday, January 27, 2022 Location: 6868 San Casa Dr., Englewood, FL West County Annex, Conference Room 120

INFORMATION SUPPLIED ON THIS FORM BECOMES PUBLIC RECORD

NAME (please print)	Email Address	Phone Number
Kimberly Kelley	Kimberly.Kelley@charlottecountyfl.gov	575-3613
JOLES FELDMANN	LOLES, FELDMANNE GMAR-CON	101-720-3695
PETER WATSON	LOLES, FELDMANNE GMALL. COY PETEWATSON 38 @ GMAIL. CO	941-932-127
John Ashby		
FRED LEOZAIAh	faoznial egnal.com	7743032203
Ronald Wornigk	1940220@ao/1000	
Jeny W Bery		513 218 1435
MAIK VACCARO	MMVACCAVO @ GMAIL CON	610-451-3370
	•	

AGENDA

SOUTH GULF COVE STREET & DRAINAGE MUNICIPAL SERVICE BENEFIT UNIT (MSBU)

ADVISORY BOARD REGULAR MEETING THURSDAY, JANUARY 27, 2022

9:30 a.m., West County Annex, Room 120 6868 San Casa Drive, Englewood, Florida

BOARD MEMBERS:

Ronald Wozniak, Chair

Frederick Wozniak, Vice-Chair

Jules Feldmann Peter Watson

Vacant

COUNTY STAFF:

Kimberly Kelley

PURPOSE:

Regular Meeting

- 1. Call to Order / Roll Call
- 2. Sunshine Law/Roberts Rules of Order
- 3. Election of Officers
- 4. Changes to the Agenda / Motion to Approve Changes
- 5. Citizen Input on Agenda Items (3-Minute Limit)
- 6. Approval of Minutes: July 29, 2021
- 7. Unfinished Business
 - a. Bridge Maintenance Plan
 - b. Update on San Domingo Sidewalk / Bike Path
 - c. Maintenance of Streets and Drainage/Beautification
 - d. Traffic Calming
- 8. New Business
 - a. Financial Reports
- 9. Citizen Input on MSBU Items (3-Minute Limit)
- 10. Advisory Board Open Discussion
- 11. Meeting Schedule / Items for Next Agenda
- 12. Motion to Adjourn

FINAL - Q4

CHARLOTTE COUNTY PUBLIC WORKS DIVISION MSBU FINANCIAL HISTORY FY 12 THRU FY 21 FUND 1454 SOUTH GULF COVE STIDR MAINT

FY 20-21 12 Mo. Actual (a) \$ 6,418,552.63	400,836.48	1,514,271.14 311,761.70 38,089.94 (37,123,95) 1,271.00	13,414.27	2,242,520.58	8,661,073.21	109,129.20	73,543.00	0.72		16,394.30	2,475.00	2,022.93	2,045.00	34,788.00	203,726.91		1,148.80	4,372.20			28,482.56	1,497.82 518.05	5,809.45	43,262.54	30,000,00	1,804,867.47	\$ 6,856,205.74
Adopted Budget FY 20-21 \$ 7,220,092.49	754,080.98	938,901.80 599,919.79 22,570.28	(115,773.64)	2,200,970,20	9,421,062.70	131,428.00	120,686.00 150,000.00			30,685.00	31,500.00	55 000 00		34,788.00	684,050.00		5,000.00	6,000.00	1 500 127 00	3,964,103.00	45,858.05	33,046.67	3,909.00	141,258.00	300,000.00 94,263.00	8,824,360.72	\$ 596,701.97
FY 19-20 \$ 8,499,659.65	404,506.34	1,528,135.05 314,616.04 117,331.38 54,303.72 1,271.00		725,672.54	11,645,495.71	113,201.50	5,885.00	2,289.33	154,180.17	58,904.00	10,550.00	3,000.00		79,837.00	415,353.52	-	2,216.91	4,064.06	1	2,519,888.08	28,722.00	2,578.48 826.53	3,249.86	92,469.48	300,000.00 41,544.26	5,226,943.08	\$ 6,418,552.63
FY 18-19 \$ 8,095,343.91	790,718.87	1,006,743,49 447,160.97 181,509.16 115,516.53 1,271.00	13,701.61	2.556.621.63	10,651,965.54	77,519.60	8,841.00	9,093.33	119,967.85	8,300.00				12,392.00	257,334.15	8	3,766.66			382,527.15	30,678.34	14,303.49	2,410.48	136,961.79	300,000.00 83,141.06	2,152,305.89	\$ 8,499,659.65
FY 17-18 \$ 9,832,590.00	737,711.66	913,185.03 585,378.77 128,031.51 (62,685.44) 1,271.00	12,190.18	3,000,000.00	15,147,672.71	53,000.00	228,636.10		4,475,248.31	7,816.00	9.000.00	1,091.82		15,738.00	324,413.42		3,326.91			1,056,718.45	32,942.17	2,481.71	1,619.33	148,781.84		7,052,328.80	\$ 8,095,343.91
EY 16-17 2,478,823.24	742,751.58	913,457.45 585,973.62 74,525.80 (22,392.63) 1,271.00	17,123.77	8.312.710.59	10,791,533.83	42,000.00	86,837.90		58.75	52,900.00		1,350.00	51.400,5	4,604.00	538,114.27		3,097.53			34,006.36	33,146.79	32,712.79	2,359.10	40,821.61		958,943.83	\$ 9,832,590.00 \$ 8,095,343.91
FY 15-16 \$ 2,861,024.49 \$	745,261.46	20,853.03 170.15 1.271.00	5,806.57	773 362 24	3,634,386.70	49,000.00	0.00 58,427.00 30.063.26			3,582.00		1,325.00		4,604.00	170,129.15	0000	1,360.77			807,564.48	10,938.74	4,783.69	2,257.74			1,155,563.46	\$ 2,478,823.24 \$
FY 14-15 \$ 2,473,090.89	745,866.87	20,986.95 6,447.31 825.00	5,171.13	96 266 622	3,252,388.15	49,000.00	25,315,32 23,723.00 45,845,18			23,830.00		1,768.76		3,587.00	153,054.54	2,457.95	1,729.50		6,500.28	23,594.75	11,429.98	3,714.81	1,227.65			391,363.66	
FY 13-14 \$ 1,646,056.48	742,978.02	5,507.44 12,232.75 3,677.51 825.00	5,761.74	1 180 247 N2	2,826,303.50	49,000.00	42,178.68 65,327.00 46,052.16			952.00		365.00	5,544.00	3,758.00	105,758.46		1,256.56				11,009.49	5,943.08	4,365.15			353,212,61	\$ 2,473,090.89 \$ 2,861,024.49
FY 12-13 \$ 1,390,692.21	496,018.84	7,328.51 (6,737.15) 825.00	4,274.77	501 709 97	1,892,402.18	47,000.00	49 315 15			5,322.00				11,414.00	91,307.89		635.39				7,016.82	11,892.76	12,270.55			246,345.70	\$ 1,646,056.48
<u>FY 11-12</u> \$ 1,196,036.21	486,790.79	6,245.19	4,753.15	ation (1452)	1,699,521.05	56,751.84	ab 40 060 04			2,118.00		28,973.38		13,041.00	116,881.12		340.30				6,622.45	18,661.50	5,276.26			308,828.84	\$ 1,390,692.21
Formerly Fund 779 (WC) South, Guilf Cove Mtc	REVENUES RECEIVED Assessments & Earnings Assessments	Assessments & Earnings Ad Valorem Taxes Assessments & Earnings Assessment - Ph 1 Paving Assessments & Earnings Assessment - Sidewalks Assessments & Earnings Interest Assessments & Earnings Ret IntoCect FMVIInvest. Assessments & Earnings Removary from GDC.	Assessments & Earnings Excess Fees / Misc. Assessments & Earnings Less: Reserve - FS 129.01 Loans & Borrowing External Borrowing PH1 Paving	Loans & Borrowing External Borrowing Sidewalks Loans & Borrowing Transfer from So GC Beautification (1452)	TOTAL REVENUES & BALANCES	EXPENDITURES Operating Expenses C/S - ROW Mowing	Speciality Moving C/S - Specialty Moving SGC Bridge Rehab P/S - Engineering - Bridge Rehab SGC Stevank/Bikepath P/S - Engineering - Pathways SGC Stevank/Bikepath P/S - Engineering - Pathways	Poperating Expenses C/S - Drainge (Pipe Lining) Operating Expenses C/S - Occurrete Flatwork	Operating Expenses C/S - Street Sweeping SGC Paulong Program C/S - Paving Phase 1 SGC Paulong Program P/M - Other	Operating Expenses C/S - Sod Installed	Operating Expenses C/S - Lawm Maint. Operating Expenses C/S - Landscaping.	Operating Expenses C/S - Other Contractual Svcs	Operating Expenses C/S - Pvmt Herbicide Operating Expenses C/S - Mangrove Trimming	Operating Expenses Central/Indirect Allocation	Maintenance Services Equipment Repl Crigs/PW Maintenance Services Maintenance Services	Operating Expenses Advertising-Legal Operating Expenses Postage	Operating Expenses Fees-Landfill	Operating Expenses Utility Soverheer Park	Operating Expenses Dir. Operating Expense	SGC Bridge Rehab OTB - Bridges/Reh Program SGC Sidewalk/Bikepath OTB - Sidewalks	Capital Expenses OTB - Equipment Operating Expenses Tax Collector-Collection Fee	Maintenance Services Materials - Road & Bridge Debt Services Other Debt Service Costs	Maintenance Services Sign Materials	Debt Services Principal Pymts - Paving Debt Services Interest Pymts - Paving	Debt Services Principal Pymts - Sidewalk Debt Services Interest Pymts - Sidewalk	Total Expenditures	ENDING FUND BALANCE

BEAUTIFICATION REVENUES RECEIVED-BEAUTIFICATION REVENUES RECEIVED-BEAUTIFICATION ASsessments Interest Net inc(Decr) F Excess Fees II Interind Tran Misc, Rev.Red Misc, Rev.Red	South Gulf Cove Mtc	FY 11-12	FY 12-13	FY 13-14	FY 14-15	FY 15-16	FY 16-17	FY 17-18	FY 18-19	FY 19-20	FY 20-21	12 Mo. Actual (a)
EVENUES RECEIVED-BEAUT Asse Inte Net Ex Ex Inte Inte Mis		\$ 309,472.27	\$ 201,082.52	\$ 384,629.96	\$ 534,466.63	\$ 683,787.63	\$ 522,762.53	\$ 519,592.06	\$ 607,424.18			
Ass Inte Net Ex Ex Mis	TIFICATION			1					***************************************			
Interpretation of the control of the	Assessments	353,666.44	360,603.44	358,545.24	356,965.21	357,963.97	358,584.73	356,613.59	356,185.63			
Net Exc Inte	Interest	1,689.78	1,704.05	2,907.98	5,1/8/15	5,342.21	0,520.65	10,37772	15,735.13			
Exc Inte Mis	Net Inc(Decr) FMV/Invest.	952.10	(1,646./5)	788.94	1,559.53	38.35	(1,2/4.43)	(4,624.97)	9,/91./4			
Inte	Excess Fees /Misc.	3,453.29	3,10/./4	2,732.84	7,4/4.80	2,613.70	13,944.57	46.046,	0,502.97			
MIS	Interfund Transfer											
Les	Misc. KevKetund Prior Yr. Exp. Less: Reserve - FS 129.01											
H	Total Desirition of the Desire	250 764 64	07 037 030	264 075 00	366 178 35	365 058 20	277 783 77	364 340 28	387 015 47			
lotal Beauthication Reven TOTAL REVENUES & BALANCES (BEAUTIFICATION)	tal beautilication Revenue ES (BEAUTIFICATION)	669,233.88	564,851.01	749,604.96	900,644.98	1,049,745.92	900,546.25	883,902.34	994,439.65			
EXPENDITURES-BEAUTIFICATION	NOL											
CIS	C/S - Specialty Mowing	40,226.00	117,348.55	102,315.00	112,116.50	173,788.96	251,485.00	174,066.75	131,298.00			
	P/S - Parks Master Plan											
	P/S - Park Development	6,000.00	20 200 00	22 707 66	50 620 02							
	Import-Oth Bidg-San Domingo	104 126 47	12,335.00	90.104,22	70.020,00							
	Impyr-Oth Bidg-Sec Pathways	104,126.4/		7 402 50	822 50	267 145 04						
milp milp	Impyr-Jul Bidy-39C Faulways			00.304,1	3 810 00	10.01, 102	37 916 85					
	C/S - Mangrove Removal	9 070 00			2,379,35	34.420.65		21.600.00	29.629.99			
813	C/S - Ved Removal	3 600 00										
S/S	C/S - Trees & Shrubs											
S/O	C/S - Landscaping			1,224,44		1,088.00		32,422.61	74,650.00			
C/S	C/S - Other	8,566.91	13,650.00	17,784.98	382.99	53.95	44,584.46	9,367.62				
SIO	C/S - Sod Installed			28.00								
Cer	Central/Indirect Allocation	1,100.00	2,466.00	8,527.00	5,914.00	4,751.00	4,751.00	9,625.00	5,944.00			
Equ	Equipment Repl. Chgs	1,253.59	186.56	785.90	436.12	366.80	469.03	89.89				
Mai	Maintenance Services	62,675.86	19,494.90	27,091.98	26,922.88	27,411.70	28,419.52	19,179.45	17,632.90			
Pos	Postage		520.21									
Lan	Landfill Fees	45.72		86.84	The second secon	89.64	44.28		40.14			
E 5	Utility Svc - Elec-Entry Way Sig	914.30	1,206.77	989.50	953.36	916.65	1,128.16	1,352.03	1,380.28			
	Utility Svc - Water	289.34	2,412.32	3,403.30	6,2/5.31	10,767.07	4,149.97	3,527.59	3,301.94			
Tay	Tax Coll Fees/Oth Misc	4,811.38	02.101,6	5,292.54	5,470.29	5,254.11	5,301.04	2,253.22	4,009.00			
Equ	Equipment Under \$1000			77.11.79	208 75							
opi d	Operating Supplies General		A 40E 74	2007	402 24		37.00					
rei	r. ser Inter Dept.		17.004,4	07.70	403.34	17 04	20.13					
ROS	Road & Bridge Materials			7 738 95	+6.10 +6.10	+0.7	2,004.13					
ha l	Equipment Over \$ 1000		477.16	00:00 1:1		415 36						
Rei	Reimh-Parks & Rec.	2.616.07	381.72			501.78						
ue land of statements and about the	l andecaning Supplies	1 372 41	154 95									
Tra	Transfer to SGC S/D	1	2011									
Tot	Total Beautification Expense	468.151.36	180.221.05	215,138,33	216,857,35	526,983,39	380,954.19	276,478.16	268,767.11			
ENDING FUND BALANCE BEAUTIFICATION	UTIFICATION	201,082.52	384,629.96	534,466.63	683,787.63 #	522,762.53	519,592.06	607,424.18	725,672.54			
UMMARY (S&D/BEAUTIFICAT												
Bec	Beginning Balances	\$ 1,505,508.48 \$	1,591,774.73		\$ 3,007,557.52		3,001,585.77	\$ 10,352,182,06	\$ 8,702,768.09			
Les	penditures	(776,980.20)		\$ (568,350.94)	\$ (608,221.01)	\$ (1,682,546.85)	\$ (1,339,898.02)	\$ (7,328,806.96)	\$ (2,421,073.00)			
TOTAL ENDING FUND BALANCE		\$ 1,591,774.73 \$	\$ 2,030,686.44		\$ 3,544,812.12			\$ 8,702,768.09	\$ 9,225,332.19	THE RESERVE OF THE PARTY OF THE		
		ı	2.457.253.19		\$ 4,153,033.13	ı		\$ 16,031,575.05	\$ 11,646,405.19			

South Gulf Cove Street and Drainage MSBU

Fund Financial Report Oct. 1 - Dec. 31, 2021

Г		Adopted		
	Actual	Budget	YTD Actual	Projected
	FY2021	FY2022	FY2022	FY2022
Beginning Balance	\$6,418,553	\$5,565,787	\$6,856,206	\$6,856,206
Revenues				
Assessments & Earnings	2,242,521	2,191,011	1,414,722	2,191,011
Grant Revenue		_	_	
Loans & Borrowing	_	_	2,652,800	_
Total Revenue	\$2,242,521	\$2,191,011	\$4,067,522	\$2,191,011
F				
Expenditures	249.050	225.040	110 220	225.040
Operating Expenses Pipe Lining	248,950	325,040	112,328	325,040
ROW Maintenance		-		-
ROW Reclaimation		150,000		150,000
Speciality Mowing	150,664	251,573		251,573
Maintenance Services			140.005	
a commence of the second control of the seco	237,596	505,501	140,095	505,501
Capital Expenses	49,926	1 150 646	2 242 000	1 150 646
Debt Services	1,044,188	1,159,646	3,343,999	1,159,646
Project Costs				
SGC Bridge Rehab		2,642,690	_	2,642,690
SGC Paving Program	_	209,954	2,881	209,954
SGC Sidewalk/Bikepath	73,543	1,000,228		1,000,228
•				
Total Expanditures	\$1,804,867	\$6.244.622	\$3,599,302	\$6.244.622
Total Expenditures	φ1,604,867	\$6,244,632	\$3,599,3UZ	\$6,244,632
Reserves (Ending Fund Balance)	\$6,856,206	\$1,512,166	\$7,324,425	\$2,802,585
Reserve %	79.2%	19.5%	67.1%	31.0%

Date Prepared:

1/12/2022

South Gulf Cove N-Urb St/Dr Mtc

PW-SGCM

Project V		WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Contract Cost or Cost	Contract or Cost	Work Accomp.	NOM	Total
C410604 1143182		PW-MSBU-W South Gulf Cove Bridge Rehab c410604 SGCM	SGCM-BRIDGE	Bridges										
)			93-9357R Project Management	ct Management	10/01/2021	1.00	87.79	0.00	0.00	00.0	1.00	LHR	87.79
						10/05/2021	1.00	92.00	0.00	0.00	0.00	1.00	LHR	92.00
						10/06/2021	1.00	87.79	00.0	0.00	0.00	1.00	LHR H	87.79
						10/08/2021	1.00	87.79	00.0	0.00	0.00	1.00	LHR	87.79
						10/12/2021	4.00	363.79	0.00	0.00	0.00	4.00	H.	363.79
						10/13/2021	5.00	455.79	0.00	0.00	0.00	5.00	LHR H	455.79
						10/14/2021	3.00	271.79	0.00	0.00	0.00	3.00	LHR	271.79
						10/15/2021	1.00	87.79	00.0	0.00	0.00	1.00	LHR H	87.79
						10/19/2021	2.00	455.79	0.00	0.00	0.00	2.00	H.	455.79
						10/20/2021	3.00	271.79	0.00	0.00	0.00	3.00	H :	271.79
						10/21/2021	1.00	87.79	0.00	0.00	0.00	1.00	H :	87.79
						10/22/2021	1.00	92.00	0.00	0.00	0.00	1.00	H :	92.00
						10/27/2021	1.00	87.79	0.00	0.00	0.00	1.00	H :	87.79
						11/09/2021	3.00	333.12	0.00	0.00	0.00	3.00	H :	333.12
						11/10/2021	3.00	333.12	0.00	0.00	0.00	3.00	H :	333.12
						11/12/2021	2.00	226.36	0.00	0.00	0.00	2.00	LHR	226.36
						11/16/2021	2.00	219.94	00.0	0.00	0.00	2.00	LH H	219.94
						11/17/2021	1.00	106.76	0.00	00.0	0.00	1.00	LHR	106.76
						11/19/2021	2.00	219.94	00.0	0.00	0.00	2.00	H H H	219.94
						11/23/2021	2.00	226.36	0.00	0.00	0.00	2.00	H.	226.36
						11/24/2021	2.00	213.52	00.00	0.00	0.00	2.00	H X	213.52
						11/30/2021	2.00	213.52	0.00	0.00	0.00	2.00	LHR	213.52
				Project Mar	Project Management Total		47.00	4,622.33	0.00	0.00	0.00	47.00	LHR	4,622.33
				Total WO Nui	Total WO Number: 1143182	•	47.00	4,622.33	0.00	0.00	0.00	47.00	LHR	4,622.33
122	20423 PN	1220423 PW-SGCM SGC S&D MSDR PW-SGCM Annual Work Order & Graphics	PW-SGCM	South Gulf Cove N-Urb St/Dr Mtc										
					10-9866 MSDR	10/01/2021	0.50	37.97	0.00	0.00	0.00	0.50	LHR	37.97
						10/05/2021	0.25	18.98	00.0	00.0	0.00	0.25	LHR	18.98
						10/06/2021	1.00	75.93	0.00	0.00	0.00	1.00	LHR	75.93
						10/07/2021	0.50	37.97	0.00	0.00	0.00	0.50	LHR	37.97
						10/08/2021	0.75	56.95	0.00	0.00	0.00	0.75	ב <u>-</u>	56.95
						10/12/2021	0.50	37.97	0.00	0.00	0.00	0.50		57.97
						10/13/2021	0.50	37.97	0.00	0.00	0.00	0.50	7 - F G	18.78
						10/14/2021	0.25	18.98	0.00	0.00	0.00	0.25		10.90
						10/15/2021	0.75	56.95	0.00	0.00	0.00	97.0		30.93
						10/19/2021	1.00	75.93	0.00	0.00	0.00	1.00	L 1	75.93
						10/20/2021	1.00	75.93	0.00	0.00	0.00	1.00	<u> </u>	73.93
						10/21/2021	0.50	37.97	0.00	0.00	0.00	0.50	<u> </u>	07.97
						10/22/2021	0.50	37.97	0.00	0.00	0.00	0.50	7 . F .	37.97
						10/26/2021	0.75	56.95	0.00	0.00	0.00	0.75	ב : ד :	56.95
						10/27/2021	0.50	37.97	0.00	0.00	0.00	0.50	H :	37.97
						10/28/2021	0.50	37.97	0.00	0.00	0.00	0.50	T T	37.97

せ
<u>0</u>
Re
>
ξ
cti
ď
BC
<u>S</u>
>
듣
nt.
8
=

11/30/2021	
END DATE:	
RT DATE: 10/1/2021	
STA	

Page 2 of 14

2	=
7	•
	Í
6	r,
-	÷
5	3

PW-SGCM												
Project WO Number	WO er Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Contract Cost or Cost	Contract or Cost	Work UOM Accomp.	Total Cost
					10/29/2021	0.50	37.97	0.00	00.00	0.00	0.50 LHR	37.97
					11/09/2021	0.25	22.85	0.00	00.00	0.00		22.85
					11/17/2021	0.50	45.70	00.00	00.00	0.00		45.70
					11/18/2021	0.25	22.85	0.00	00.00	0.00		22.85
					11/19/2021	0.25	22.85	0.00	0.00	0.00		22.85
					11/30/2021	0.25	22.85	0.00	0.00	0.00	- 1	22.85
				MSDR Total		11.75	915.37	0.00	0.00	0.00	11.75 LHR	915.37
			Total WO	Total WO Number: 1220423		11.75	915.37	00.0	00'0	0.00	11.75 LHR	915.37
C411415 1370222	2 PW-SGCM South Gulf Cove Sidewalk C411415	SGCM-SIDEWAL Sidewalks K	. Sidewalks									
			93-9357R Pr	93-9357R Project Management	10/04/2021	2.00	175.58	0.00	0.00	0.00	2.00 LHR	175.58
					10/05/2021	1.00	87.79	0.00	0.00	0.00	1.00 LHR	87.79
					10/06/2021	1.00	87.79	0.00	0.00	0.00	1.00 LHR	87.79
					10/20/2021	1.00	87.79	0.00	00.00	0.00		87.79
					10/28/2021	1.00	87.79	00.0	00.00	0.00		87.79
					11/09/2021	1.00	106.76	0.00	00.00	0.00		106.76
					11/15/2021	1.00	106.76	00.00	00.00	0.00		106.76
					11/18/2021	1.00	106.76	0.00	00.00	0.00		106.76
					11/23/2021	1.00	106.76	0.00	00.00	0.00		106.76
					11/29/2021	1.00	106.76	0.00	00.00	0.00		106.76
					11/30/2021	1.00	106.76	0.00	0.00	0.00	1.00 LHR	106.76
			Project N	Project Management Total		12.00	1,167.30	0.00	0.00	0.00	12.00 LHR	1,167.30
			Total WO	Number: 1370222		12.00	1,167.30	0.00	0.00	0.00	12.00 LHR	1,167.30
150255	1502553 L&G 13346 Cedar City Ave-X-Bay State Dr-SGCM	ROAD-11157	ROADWAY-CEDAR CITY AVE-SGCM	CEDAR CITY AVE-SGCM								
			10-3001	D Dr	10/04/2021	40.00	2,751.70	0.00	445.70	0.00	3,000.00 SF	3,197.40
					10/05/2021	21.50	1,508.43	0.00	267.74	0.00		1,776.17
					10/12/2021	2.00	142.60	0.00	20.62	0.00		163.22
					10/13/2021	2.00	142.60	0.00	20.62	0.00		163.22
					10/18/2021	1.50	106.95	0.00	15.47	0.00	0.00 SF	122.42
			Drai	Drainage Maint. Total		67.00	4,652.28	00.0	770.15	0.00	4,000.00 SF	5,422.42
			10-5003	10-5003D C/S-Sod Instlld	11/08/2021	0.00	00:0	00.00	00.00	2,420.00	0.00 SF	2,420.00
			S/O	C/S-Sod Instild Total		0.00	0.00	0.00	0.00	2,420.00	0.00 SF	2,420.00
			10-9	10-9852D Supervision	10/04/2021	2.00	162.38	0.00	7.42	0.00	2.00 LHR	169.80
					10/05/2021	2.00	162.38	0.00	7.42	0.00	2.00 LHR	169.80
				Supervision Total		4.00	324.76	00'0	14.84	00.0	4.00 LHR	339.60
			10-90	10-9004D Landfill Fees	10/05/2021	00.00	00.00	00'0	00.00	100.57		100.57
					10/13/2021	0.00	0.00	00.00	0.00	38.53		38.53
					10/18/2021	0.00	0.00	0.00	0.00	18.27	0.00 DOL 0.00 DOL	18.27
			_	l andfill Fees Total	1704/10/1	0.00	0.00	0.00	0.00	927.26	1	927.26
			•	מווחוווו רבבי ויטומו		2	2	2212	220		1	

South Gulf Cove N-Urb St/Dr Mtc

PW-SGCM

Project WO WO Number Description	Equipment Code	Equipment Location Description	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipmer Cost	Equipment Contract Cost or Cost	Work U. Accomp.	пом	Total Cost
		10-8003R Fuel Truck	10/04/2021	1.50	110.01	0.00	30.35	00.00	l	LHR	140.36
			10/18/2021	0.00	0.00	0.00	0.00	00.00	1 50 -	HR	0.00
		TUCK LOCAL TOTAL T	10/12/2021	200	000	00 0	00.0	35.51		DOL	35.51
		Landfill Fees Total		0.00	0.00	0.00	0.00	35.51		DOL	35.51
		10-9020R ROW Clr & Haul	11/04/2021	10.00	762.60	0.00	101.20	00.00	1.00	9	863.80
		ROW Clr & Haul Total		10.00	762.60	0.00	101.20	0.00	1.00	9	863.80
		Total WO Number: 1502553		82.50	5,849.65	00.00	916.53	3,382.77	4,006.50	LD 1	10,148.95
1703023 FY 20 Safety Mowing - Contract 20-001 - SGCM	ROAD-11349	ROADWAY-MELPORT MELPORT CIR-SGCM									
		10-9031R Inspection C/S Mowing	10/11/2021	3.50	228.55	00.00	13.16	00.00	3.50 ∟	LHR	241.71
			10/15/2021	1.50	97.95	0.00	5.64	0.00		LHR	103.59
			10/28/2021	2.50	163.25	00.00	9.40	0.00		Z :	172.65
			11/05/2021	2.00	102.84	0.00	14.78	0.00	2.00 L	LHR HR	117.62
			11/12/2021	5 6	120.33	00.0	20.7	00.0		HR	125.28
			11/16/2021	1.00	80.22	0.00	3.30	0.00		LHR	83.52
			11/19/2021	2.00	160.44	00.0	6.60	0.00		LHR	167.04
		Inspection C/S Mowing Total		15.50	1,073.91	00.0	62.78	0.00	15.50 L	LHR	1,136.69
		10-9857R Project Management	10/28/2021	0.25	21.95	0.00	0.94	00.0	0.25 L	LHR	22.89
			11/02/2021	0.25	29.86	00.0	0.83	0.00	0.25 L	LHR	30.69
			11/03/2021	0.25	29.86	00.0	0.83	00.00	0.25 L	LHR	30.69
			11/04/2021	0.50	59.72	00.00	1.65	00.00	- 1	LHR	61.37
		Project Management Total		1.25	141.39	0.00	4.24	0.00	1.25 L	LHR	145.63
		Total WO Number: 1703023		16.75	1,215.30	00.0	67.02	0.00	16.75 L	LHR	1,282.32
1703464 Year 1 Specialty Mowing (SGC) Street and Drainage Contract # 20-047	ROAD-11365 3e	ROADWAY-ALCOVE ALCOVE CIR-SGCM CIR-SGCM									
		10-9857R Project Management	10/01/2021	0.25	21.95	0.00	0.94	0.00		LHR	22.89
			10/05/2021	0.25	21.95	00.00	0.94	00.00		LHR	22.89
			10/06/2021	0.25	21.95	00:00	0.94	00.00		LHR	22.89
			10/07/2021	0.25	21.95	0.00	0.94	00.00		LH.	22.89
			10/08/2021	0.25	21.95	00.00	0.94	00.0		LHR	22.89
			10/12/2021	0.25	21.95	00.00	0.94	0.00		Z :	22.89
			10/13/2021	0.25	21.95	0.00	0.94	0.00		Z = =	22.89
			10/14/2021	0.25	21.95	0.00	0.94	0.00		ב ם	22.89
			10/15/2021	0.25	21.95	0.00	0.94	0.00	0.25	2 1	22.09
			10/19/2021	0.25	21.95	0.00	0.94	0.00		<u> </u>	60.22
			10/20/2021	0.25	21.95	0.00	0.94	0.00		ב ב	52.89
			10/21/2021	0.25	21.95	0.00	0.94	0.00		د <u>۵</u>	22.89
			10/22/2021	0.25	21.95	0.00	0.94	0.00	0.25	5 1	22.89
			10/26/2021	0.75	21.95	0.00	9.0	0.00		É	60.22

5
=
O
Ö
Ś
_'
~

FW-SGCM	5													
Project Nt	WO Number Des	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Contract Cost or Cost	Contract or Cost	Work Accomp.	MOU	Total Cost
						10/28/2021	0.25	21.95	0.00	0.94	0.00	0.25	LHR	22.89
						10/29/2021	0.25	21.95	00.0	0.94	0.00	0.25	LHR	22.89
						11/02/2021	0.25	29.86	00.0	0.83	0.00	0.25	LHR	30.69
						11/03/2021	0.25	29.86	00.00	0.83	0.00	0.25	LHR	30.69
						11/04/2021	0.25	29.86	00.0	0.83	0.00	0.25	LHR	30.69
						11/05/2021	0.25	29.86	0.00	0.83	0.00	0.25	LHR	30.69
						11/30/2021	0.25	29.86	00.00	0.83	0.00	0.25	LHR	30.69
				Project Mai	Management Total		5.25	500.46	0.00	19.13	00.0	5.25	LHR	519.59
				Total WO Nu	Total WO Number: 1703464		5.25	500.46	0.00	19.13	0.00	5.25	LHR	519.59
17	721991 S. Gulf WO - S	1721991 S. Gulf Cove Annual "Routine" ROAD-10337 WO - Sod watering SGCM	ROAD-10337	ROADWAY-APPLETON BLVD-SGCM	APPLETON BLVD-SGCM									
				10-5005D	٠,	10/04/2021	3.00	208.65	0.00	22.77	00.0	3.00	LHR	231.42
					•	10/05/2021	1.00	69.55	00.00	7.59	0.00	1.00	LHR	77.14
						10/07/2021	1.50	104.33	0.00	11.39	0.00	1.50	LHR	115.71
						11/30/2021	3.00	197.64	0.00	22.77	0.00	3.00	LHR	220.41
				Sod	Sod Watering Total		8.50	580.17	0.00	64.52	00.0	8.50	LHR	644.68
				Total WO Nu	Total WO Number: 1721991		8.50	580.17	0.00	64.52	0.00	8.50	LHR	644.68
17	766017 Road >	1766017 Road X Pipe Replacement - 10454 Atenia St - SGCM	ROAD-12195	ROADWAY-ATENIA ST-SGCM	ATENIA ST-SGCM									
					10-9852D Supervision	10/06/2021	2.00	162.38	0.00	7.42	0.00	2.00	LHR	169.80
					- -	10/07/2021	2.00	162.38	00.0	7.42	0.00	2.00	LHR	169.80
				ns	Supervision Total		4.00	324.76	0.00	14.84	0.00	4.00	LHR	339.60
				10-300	10-3004D Sm Pipe Inst	10/05/2021	9.00	618.45	0.00	138.09	00.00	0.00	FJ	756.54
					<u>.</u>	10/06/2021	46.00	3,131.80	1,659.29	402.88	0.00	32.00	F	5,193.97
						10/07/2021	40.00	2,714.50	398.25	290.80	0.00	0.00	LF	3,403.55
				Sm	Sm Pipe Inst Total		95.00	6,464.75	2,057.54	831.77	00.0	32.00	님	9,354.06
				10-80	10-8003R Fuel Truck	10/06/2021	1.00	73.34	0.00	20.23	0.00	1.00	LHR	93.57
						10/07/2021	1.00	73.34	0.00	20.23	0.00	1.00	LHR	93.57
				ш.	Fuel Truck Total		2.00	146.68	0.00	40.46	0.00	2.00	LHR	187.14
				Total WO Nu	Total WO Number: 1766017		101.00	6,936.19	2,057.54	887.07	0.00	38.00	LHR	9,880.80
17	771821 PS104 Viscou	1771821 PS10416908 L&G - Near 15663 ROAD-11353 Viscount Cir - SGCM	; ROAD-11353	ROADWAY-VISCOUNT CIR-SGCM	VISCOUNT CIR-SGCM									
				10-5003D	10-5003D C/S-Sod Instlld	10/05/2021	0.00	00.0	00.00	0.00	1,180.00	0.00	SF	1,180.00
				S-S/2	C/S-Sod Instild Total		0.00	0.00	0.00	00.0	1,180.00	00.0	SF	1,180.00
				Total WO Nu	Total WO Number: 1771821		0.00	0.00	0.00	0.00	1,180.00	00.0	SF	1,180.00
7-	776214 L&G - 15060 Ouffall	1776214 L&G - Norton x Chinook to 15060 & 15108 Chinook to Outfall - SGCM	ROAD-11379	ROADWAY-CHINOOK WAY-SGCM	CHINOOK WAY-SGCM									
				10-985	10-9852D Supervision	10/06/2021	2.00	162.38	0.00	7.42	0.00	2.00	LHR	169.80
						10/07/2021	2.00	162.38	0.00	7.42	0.00	2.00	.HR	169.80
						10/20/2021	2.00	162.38	0.00	7.42	0.00	2.00	Z :	169.80
						11/09/2021	2.00	205.04	0.00	6.60	0.00	2.00	F :	211.64
						11/29/2021	1.00	102.52	0.00	3.30	0.00	1.00	HÄ	105.82

PW-SGCM

Project	WO	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipmen Cost	Equipment Contract Cost or Cost	Work UOM Accomp.		Total Cost
					Supervision Total		9.00	794.70	00.0	32.16	0.00	9.00 LHR		826.86
				10-3001D	1D Drainage Maint.	10/06/2021	21.00	1,469.09	0.00	272.16	0.00	3,000.00 SF		1,741.25
						10/07/2021	25.00	1,747.90	0.00	323.70	0.00			2,071.60
						10/12/2021	10.00	695.50	0.00	128.40	00.0			823.90
						10/19/2021	10.00	695.50	0.00	128.40	00.00			823.90
						11/18/2021	10.00	658.80	0.00	101.20	00.00			760.00
				ď	Drainage Maint. Total		76.00	5,266.79	00.0	953.86	0.00	6,000.00 SF		6,220.65
				1	10-8003D Fuel Truck	10/07/2021	1.50	110.01	00.0	30.35	0.00	1.50 LHR		140.36
					Fuel Truck Total		1.50	110.01	00.00	30.35	0.00	1.50 LHR	~	140.36
				10-300	10-3001D Drainage Maint.	10/13/2021	10.00	695.50	00.00	128.40	0.00	0.00 SF		823.90
					Orainage Maint Total	10/20/2021	40.00	3.489.70	0.00	517.20	0.00	3,000.00 SF 3,000.00 SF		3,311.40
				000	40 9004 Or Caiord Clook of	10/14/2021	00	417.30	000	77 04	00 0	0.00 SF		494.34
				2	Drainage Maint Total		00.9	417.30	0.00	77,04	0.00	0.00 SF		494.34
				10-30	10-3003D VAC Cul Clean	11/10/2021	4.00	275.08	00.00	83.98	0.00	2.00 CULV	>	359.06
				>	VAC Cul Clean Total		4.00	275.08	0.00	83.98	0.00	2.00 CULV		359.06
				U10-3044	10-3014D Pro Mtc Pearading	11/08/2021	16.00	1 100.32	00.0	22.64	0.00	5.000.00 SF		1,122.96
					מוני ביות מיינים	11/10/2021	10.00	687.70	00.0	14.15	0.00			701.85
						11/29/2021	7.00	481.39	0.00	9.91	0.00	2,000.00 SF		491.30
				Drg N	Drg Mtc Regrading Total		33.00	2,269.41	0.00	46.70	0.00	10,000.00 SF		2,316.11
				10-5003	03D C/S-Sod Instlid	11/17/2021	00.00	0.00	00.00	0.00	4,400.00	0.00 SF		4,400.00
				Ö	C/S-Sod Instild Total		0.00	0.00	0.00	0.00	4,400.00	0.00 SF		4,400.00
				Total WO	Total WO Number: 1776214		179.50	12,622.99	0.00	1,869.68	4,400.00	19,012.50 SF		18,892.67
	V 7777017 V H	1777017 Vac Con - Road Xing Pipe at Haber Ln - SGCM	ROAD-10343	ROADWAY-HABER LN-SGCM	HABER LN-SGCM								;	,
				10-3003	03D VAC Cul Clean	10/06/2021	4.00	280.64	00.00	96.20	0.00			3/6.84
				>	VAC Cul Clean Total		4.00	280.64	0.00	96.20	0.00	2.00 CULV		376.84
				Total WO	Total WO Number: 1777017		4.00	280.64	00.0	96.20	0.00	2.00 CULV	>	376.84
	1777279 P P S	1777279 PS10508611 Vac Con - Outfall Pipe at 9566 Shelburne Cir - SGCM	ROAD-10200	ROADWAY-SHELBUR NE CIR-SGCM	SHELBURN E CIR-SGCM									
				10-30	10-3003D VAC Cul Clean	10/15/2021	3.00	210.48	00.0	72.15	0.00	1.00 CULV	>.	282.63
				>	VAC Cul Clean Total		3.00	210.48	00.0	72.15	0.00	1.00 CULV	>_	282.63
				Total WO	Total WO Number: 1777279		3.00	210.48	0.00	72.15	00.0	1.00 CULV	\ <u></u>	282.63
	1777748 L O	1777748 L&G - 15204 Alsask Cir to Outfall & Rd Xing - SGCM	ROAD-11327	ROADWAY-ALSASK CIR-SGCM	ALSASK CIR-SGCM									
				10	10-9852D Supervision	10/08/2021	2.00	191.10	0.00	7.42	00.0		œ	198.52
						11/15/2021	1.00	102.52	00.00	3.30	0.00		oz (105.82
						11/16/2021	1.00	102.52	00.00	3.30	0.00		ΥŒ	105.82
						11/17/2021	1.00	102.52	0.00	3.30	0.00	1.00 LHK	۱	105.82

2	-	
ζ	3	
•	Ö	
U	P	
2	>	
Ē	•	

Project	WO	WO	Equipment	Equipment Description	Location	Date	Labor	Labor	Parts Cost	Equipmen Cost	Equipment Contract Cost or Cost	Work (Accomp.	MOM	Total
					Supervision Total		5.00	498.66	0.00	17.32	0.00	5.00	LHR	515.98
				10-300	10-3001D Drainage Maint	10/11/2021	8.00	561.28	0.00	15.40	0.00	00.0	SF	576.68
						11/15/2021	10.00	687.70	00.00	14.15	0.00	0.00	SF	701.85
						11/16/2021	40.00	2,693.00	0.00	729.10	00.00	4,500.00	SF	3,422.10
						11/17/2021	29.00	1,933.64	0.00	434.54	00.0	1,000.00	SF	2,368.18
				۵	Drainage Maint. Total		87.00	5,875.62	0.00	1,193.19	0.00	5,500.00	SF	7,068.81
				~	10-8003R Fuel Truck	11/16/2021	1.50	124.56	0.00	00.00	0.00	1.50	LHR	124.56
						11/17/2021	1.00	83.04	0.00	10.12	0.00	1.00	LHR	93.16
					Fuel Truck Total		2.50	207.60	00.0	10.12	00'0	2.50	LHR	217.72
				Total WC	Total WO Number: 1777748		94.50	6,581.88	0.00	1,220.63	0.00	5,507.50	LHR	7,802.51
	1777874 P d S	PS#10502865 - Brush cut over drainage - 9605 Shoal Cir - SGCM	ROAD-10193	ROADWAY-SHOAL CT-SGCM	SHOAL CT-SGCM									
				10-9030R	R Inspection - Field	10/14/2021	2.00	146.66	0.00	7.52	0.00	2.00	LHR	154.18
				dsul	Inspection - Field Total		2.00	146.66	0.00	7.52	00.0	2.00	LHR	154.18
				Total WC	Total WO Number: 1777874		2.00	146.66	0.00	7.52	0.00	2.00	LHR	154.18
	1778125 F T	1778125 PS10516892 L&G - 8458 Topeka Cir to Ouffall - SGCM	ROAD-11357	ROADWAY-TOPEKA CIR-SGCM	TOPEKA CIR-SGCM									
				101	10-9004D Landfill Fees	10/26/2021	0.00	00.0	00.00	0.00	43.18		DOL	43.18
						10/27/2021	0.00	00.00	00.0	00.00	37.12		DOL	37.12
						10/28/2021	00.0	0.00	0.00	0.00	504.67		DOL	504.67
						11/10/2021	0.00	0.00	0.00	0.00	999.28	0.00	DOL	999.28
					Landfill Fees Total		0.00	0.00	0.00	0.00	1,584.25	0.00	DOL	1,584.25
				10	10-9852D Supervision	10/21/2021	2.00	162.38	0.00	7.42	00.0	2.00	LHR	169.80
						10/25/2021	2.00	162.38	00.00	7.42	00.0	2.00	LHR	169.80
						10/26/2021	2.00	162.38	00'0	7.42	0.00	2.00	LHR	169.80
						10/27/2021	1.75	142.08	0.00	6.49	0.00	1.75	H.	148.58
						11/01/2021	2.00	205.05	0.00	0.60	00.0	2.00	7 H	211.65
						11/02/2021	2.00	205.04	0.00	6.60	0.00	2.00	LHR	211.64
						11/04/2021	2.00	205.04	0.00	09'9	00.00	2.00	LHR	211.64
						11/08/2021	2.00	205.04	0.00	6.60	00.00	2.00	LHR	211.64
					Supervision Total		17.75	1,654.43	0.00	61.75	0.00	17.75	LHR	1,716.18
				10-3001D	1D Drainage Maint.	10/11/2021	8.00	561.28	00.0	15.40	0.00	00.0	SF	576.68
						10/21/2021	40.00	2,794.20	00.00	517.20	0.00	2,500.00	SF	3,311.40
						10/25/2021	40.00	2,794.20	0.00	517.20	0.00	4,000.00	SF	3,311.40
						10/26/2021	5.00	356.50	00.0	51.55	00.00	0.00	r.	408.05
						10/27/2021	2.00	142.60	00.0	20.62	0.00	0.00	RS I	163.22
						10/28/2021	0.50	35.65	0.00	5.16	0.00	0.00	SF	40.81
						11/01/2021	30.00	2,013.55	00.00	627.90	0.00	3,000.00	TS C	2,641.45
						11/02/2021	30.00	2,013.50	0.00	627.90	0.00	3,000.00	T I	2,641.40
						11/03/2021	30.00	2,034.20	0.00	627.90	0.00	3,000.00	SF	2,662.10

Σ
Ö
Ö
ၯ
≥
Δ.

Project

									NAME OF TAXABLE PARTY.				
ect WO Number	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Cost	Equipment Contract Cost or Cost	Work Accomp.	MOU	Total Cost
					11/04/2021	29.50	1,991.63	00.00	602.98	0.00	3,000.00	SF	2,594.61
					11/08/2021	30.00	2,034.20	0.00	627.90	0.00	3,000.00	SF	2,662.10
					11/09/2021	20.00	1,317.60	0.00	202.40	00.00	00.0	SF	1,520.00
					11/15/2021	18.00	1,185.84	0.00	182.16	0.00	00.0	SF	1,368.00
					11/16/2021	10.00	658.80	0.00	101.20	0.00	0.00	SF	760.00
			Dra	Drainage Maint. Total		293.00	19,933.75	0.00	4,727.47	00'0	21,500.00	SF	24,661.21
			10-5000R B	10-5000R Brush Cut-Response	10/26/2021	38.00	2,644.16	00.00	295.30	0.00	0.00	ICD	2,939.46
				-	10/27/2021	40.00	2,836.70	00.00	574.10	0.00	00.00	ICD	3,410.80
					10/28/2021	10.00	695.50	0.00	128.40	0.00	0.00	CD	823.90
					11/10/2021	10.00	658.80	0.00	101.20	0.00	0.00	CD	760.00
			Brush C	Brush Cut-Response Total		98.00	6,835.16	0.00	1,099.00	0.00	0.00	ICD	7,934.16
			10	10-8003R Fuel Truck	10/25/2021	1.00	73.34	0.00	20.23	0.00	1.00	LHR	93.57
					10/27/2021	1.50	110.01	0.00	15.47	00.00	1.50	LHR	125.48
					11/01/2021	1.50	124.56	00.0	15.18	00.00	1.50	LHR	139.74
					11/03/2021	1.50	124.56	0.00	15.18	0.00	1.50	H.	139.74
					11/09/2021	1.00	83.04	00.00	10.12	0.00	1.00	Z Z	93.16
				Fuel Truck Total		6.50	515.51	00.0	76.18	00.0	6.50	LHR	591.69
			10-500	10-5003D C/S-Sod Instlid	11/17/2021	0.00	00.00	0.00	00.00	6,600.00	00'0	SF	6,600.00
			/S	C/S-Sod Instild Total		0.00	0.00	0.00	0.00	6,600.00	0.00	SF	6,600.00
			Total WO	Total WO Number: 1778125		415.25	28,938.85	0.00	5,964.39	8,184.25	21,524.25	SF	43,087.49
1778213	1778213 Outfall Pipe Replacement, clean out vegetation - San Domingo Blvd - SGCM	ROAD-10498	ROADWAY-SAN DOMINGO BLVD-SGCN	SAN CW DOMINGO BLVD-SGCM									
	•		10-3	10-3004D Sm Pipe Inst	10/12/2021	40.00	2,757.00	1,026.83	439.40	0.00	0.00	占	4,223.23
					10/13/2021	30.00	2,061.50	141.76	291.70	0.00	24.00	ч	2,494.96
					10/14/2021	30.00	2,061.50	00.00	290.80	0.00	0.00	님	2,352.30
				Sm Pipe Inst Total		100.00	6,880.00	1,168.59	1,021.90	0.00	24.00	H.	9,070,49
			10-50	10-5003D C/S-Sod Instlid	11/22/2021	0.00	0.00	00.00	00.00	1,040.00	0.00	SF	1,040.00
			Ö	C/S-Sod Instild Total		0.00	0.00	0.00	0.00	1,040.00	00.0	SF	1,040.00
			10-	10-9852D Supervision	10/12/2021	1.50	121.79	0.00	5.57	0.00	1.50	LHR	127.35
					10/13/2021	2.50	210.16	00.00	9.35	00.00	2.50	LHR	219.51
					10/14/2021	1.00	81.19	00.00	3.71	00:00	1.00	LHR	84.90
				Supervision Total		2.00	413.13	0.00	18.63	0.00	2.00	LHR	431.76
			10	10-8003R Fuel Truck	10/13/2021	1.50	110.01	0.00	30.35	0.00	1.50	LHR	140.36
					10/14/2021	1.00	73.34	0.00	20.23	0.00	1.00	LHR	93.57
				Fuel Truck Total		2.50	183.35	0.00	50.58	00.00	2.50	LHR	233.93
			10-2006D	06D Seawall Repair	10/13/2021	20.00	1,348.50	49.77	142.60	0.00	1.00	RPR	1,540.87
					10/17/2021	0.00	0.00	00.00	32.90	00.00	0.00	RPR	32.90
			Š	Seawall Repair Total		20.00	1,348.50	49.77	175.50	0.00	1.00	- 1	1,573.77
			Total WO	Total WO Number: 1778213		127.50	8,824.98	1,218.36	1,266.60	1,040.00	32.50	RPR	12,349.94

Report
×
О
Ω
a
Ñ
Activity
·
~
ے.
**
Q
⋖
\supset
面
ī
•,
-
≥
, MSBU
_
_
_
_
>

END DATE: 11/30/2021	
START DATE: 10/1/2021	
ort	

Mollilly Mode Activity hepotic	South Gulf Cove N-Urb St/Dr Mtc
MOTITING	V-SGCM

2	Nonthly	Monthly MSBU Activity Report	Report	START DA	START DATE: 10/1/2021	END DATE: 11/30/2021	: 11/30/20	121					Page	Page 8 of 14
PW-SGCM	CM	South Gulf Cove N-Urb St/Dr Mtc	e N-Urb St/Dr	Mtc										
Project	WO Number	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Contract Cost or Cost	Contract or Cost	Work UC Accomp.	пом	Total Cost
	1778593 V Xi Xi	1778593 Vac Con & Std Cuts - Road Xing Pipe at Singer Cir X Keystone Blvd - SGCM	ROAD-11187	ROADWAY-SINGER CIR-SGCM	SINGER CIR-SGCM									
				10-3003	10-3003D VAC Cul Clean	10/15/2021	3.00	210.48	0.00	72.15	0.00	1.00 CL	CULV	282.63
				VAC	C Cul Clean Total		3.00	210.48	0.00	72.15	0.00		CULV	282.63
				Total WO Nu	Total WO Number: 1778593		3.00	210.48	0.00	72.15	0.00	1.00 CL	CULV	282.63
	1778601 V E	1778601 Vac Con & Std Cuts - 14143 Edsel Dr - SGCM	ROAD-11006	ROADWAY-EDSEL DR-SGCM 10-3003E	SEL EDSEL DR-SGCM 10-3003D VAC Cul Clean	10/15/2021	3.00	210.48	0.00	72.15	0.00	1.00 CL	CULV	282.63
				VAC	C Cul Clean Total		3.00	210.48	0.00	72.15	0.00	1.00 CULV	ILV	282.63
				Total WO Nu	Total WO Number: 1778601		3.00	210.48	0.00	72.15	0.00	1.00 CL	CULV	282.63
	1779259 V. Si	1779259 Vac Con - 14199 Barbet Ln - SGCM	ROAD-10505	ROADWAY-BARBET LN-SGCM	BARBET LN-SGCM								, , , , , , , , , , , , , , , , , , ,	6
				10-3003	10-3003D VAC Cul Clean	10/22/2021	4.00	280.64	0.00	96.20	0.00		CULV	3/6.84
				VAC	C Cul Clean Total		4.00	280.64	0.00	96.20	0.00		CULV	376.84
				Total WO Ni	Total WO Number: 1779259		4.00	280.64	0.00	96.20	0.00	1.00 CL	CULV	376.84
	1779747 Lè	1779747 L&G, Std Cuts - 10615 Mcalester Cir - SGCM	ROAD-12201	ROADWAY-MCALESTE R CIR-SGCM	MCALESTER CIR-SGCM			-						
				10-3001D	D Drainage Maint.	10/05/2021	12.50	875.48	0.00	162.30	0.00		SF 13	1,037.78
						10/06/2021	9.00	629.61	0.00	116.64	0.00			19.62
				Drain	Drainage Maint. Total		21.50	1,505.09	0.00	278.94	0.00			1,784.03
				10-5003	10-5003D C/S-Sod Instlid	10/26/2021	0.00	0.00	0.00	0.00	960.00			960.00
						10/28/2021	0.00	0.00	0.00	0.00	1,610.00			1,610.00
				Y-S/O	C/S-Sod Instild Total		0.00	0.00	00.0	0.00	2,570.00			2,570.00
				Total WO No	Total WO Number: 1779747		21.50	1,505.09	0.00	278.94	2,570.00	2,000.00	SF 4	4,354.03
	1782222 L	1782222 L&G see comments - 14268 McFarland Ave - SGCM	ROAD-10497	ROADWAY-MCFARLA ND AVE-SGCM	MCFARLAN D									
				10-3001	č	11/15/2021	8.00	550.16	0.00	11.32	0.00	S 00.0	SF	561.48
						11/29/2021	8.00	550.16	0.00	11.32	0.00		SF	561.48
						11/30/2021	18.00	1,237.86	00.00	474.03	0.00	2,000.00		1,711.89
				Drain	Drainage Maint. Total		34.00	2,338.18	0.00	496.67	0.00	2,000.00		2,834.85
				10-98	10-9852D Supervision	11/29/2021	2.00	205.04	0.00	09.9	0.00		LHR	211.64
						11/30/2021	2.00	205.04	0.00	6.60	0.00		FR	211.64
				S	Supervision Total		4.00	410.08	00.0	13.20	0.00	4.00 LF	FF	423.28
				10-9030D	10-9030D Inspection - Field	10/21/2021	2.00	146.66	0.00	7.70	0.00		LHR	154.36
				Inspect	Inspection - Field Total		2.00	146.66	0.00	7.70	0.00	2.00 LH	LHR	154.36
				10-8	10-8003R Fuel Truck	11/30/2021	1.50	124.56	00.0	15.18	0.00	1.50 □	LHR	139.74
					Fuel Truck Total		1.50	124.56	0.00	15.18	0.00	1.50 L⊦	LHR	139.74
				10-9020R	ROW CIr & Haul	11/30/2021	10.00	658.80	0.00	101.20	0.00	0.00 ∟	LD	760.00

Report	
Activity I	
MSBU	
Monthly	

Page 9 of 14

_	
ננ	
_	
•	
_	
,	1
_	
_	
_	
_	
_	
•	
^	
_	
_	
n	
,,	
	1
_	
>	
•	
_	
_	
_	
_	
=	
_	

South Gulf Cove N-Urb St/Dr Mtc

PW-SGCM

Project WO Number	WO r Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Cost	Equipment Contract Cost or Cost	Work UC Accomp.	NOM	Total Cost
			ROW	CIr & Haul Total		10.00	658.80	0.00	101.20	0.00	0.00 ∟	П	760.00
			Total WO Nu	Total WO Number: 1782222		51.50	3,678.28	0.00	633.95	0.00	2,007.50	, GJ	4,312.23
1782529	PS# 10731955 - Std Cuts - Road Xing Pipe near 9547 Spring Cir - SGCM	ROAD-10693	ROADWAY-SPRING CIR-SGCM	SPRING CIR-SGCM									
) -		10-98	10-9852D Supervision	10/22/2021	2.00	191.10	00.00	7.42	0.00	2.00 LF	LHR	198.52
			is	Supervision Total		2.00	191.10	0.00	7.42	0.00	2.00 L	LHR	198.52
			10-3001D	10-3001D Drainage Maint.	10/11/2021	4.00	280.64	00.00	7.70	0.00	0.00 S	SF	288.34
			Drain	Drainage Maint. Total		4.00	280.64	0.00	7.70	0.00	S 00.0	SF	288.34
			Total WO Nu	Total WO Number: 1782529		9.00	471.74	0.00	15.12	0.00	2.00	SF	486.86
1782925	1782925 Vac Con - 15626 Viscount Cir - ROAD-11353 SGCM	. ROAD-11353	ROADWAY-VISCOUNT CIR-SGCM	VISCOUNT CIR-SGCM									
			10-3003E	10-3003D VAC Cul Clean	10/08/2021	6.00	420.96	00.00	144.30	0.00	3.00 CULV	 - -	565.26
			VAC	: Cul Clean Total		00.9	420.96	0.00	144.30	0.00	3.00 CULV)LV	565.26
			Total WO Nu	Total WO Number: 1782925		00'9	420.96	00.0	144.30	0.00	3.00 CL	CULV	565.26
1783704	1783704 PS# 10752233 - LOS - Lillian Cir - SGCM	ROAD-12208	ROADWAY-LILLIAN CIR-SGCM	LILLIAN CIR-SGCM								!	
			10-98	52R Supervision	10/26/2021	2.00	162.38	00.00	7.42	0.00	2.00	LHR	169.80 169.80
			is	Supervision Total		4.00	324.76	0.00	14.84	0.00	1	LHR	339.60
			10-5004	10-5004D BC Flail Mowr	10/21/2021	1.00	69.55	0.00	3.76	0.00	0.00	СУ	73.31
					10/26/2021	8.00	539.40	00.00	152.68	0.00		5 د≺	692.08
					10/27/2021	10.00	674.25	00.00	190.85	00.00	ı		865.10
			BC	Flail Mowr Total		19.00	1,283.20	0.00	347.29	0.00			1,630.49
			Total WO Nu	Total WO Number: 1783704		23.00	1,607.96	00.0	362.13	0.00	12,029.00 C	, CY	1,970.09
1784769	1784769 Sm Pipe Repair - 13412 Clarence Ln - SGCM	ROAD-12169	ROADWAY-CLARENC E LN-SGCM	CLARENCE LN-SGCM									
					10/25/2021	0.00	00.00	0.00	0.00	0.00	0.00		0.00
				Total		0.00	0.00	0.00	0.00	0.00	0.00		0.00
			10-300	10-3004D Sm Pipe Inst	10/25/2021	40.00	2,757.00	0.00	576.80	0.00			3,333.80
					10/26/2021	40.00	2,757.00	00.00	439.40	0.00			3,196.40
					10/27/2021	30.00	2,061.50	00.0	290.80	0.00			2,352.30
					10/28/2021	30.00	2,061.50	0.00	290.80	0.00	0.00		2,352.30
					11/03/2021	30.00	1.945.30	0.00	365.20	0.00			2,310.50
			Sn	Sm Pipe Inst Total		174.00	11,839.60	0.00	2,002.86	0.00		LF 13	13,842.46
			10-300	10-3004D Sm Pipe Inst	10/25/2021	0.00	0.00	1,220.08	0.00	0.00	0.00		1,220.08
					10/26/2021	0.00	0.00	141.76	0.00	00.0		LF	141.76
			Sn	Sm Pipe Inst Total		0.00	0.00	1,361.84	00.0	0.00	00.0	LF	1,361.84
			10-2006D) Seawall Repair	10/27/2021	10.00	695.50	00.00	87.75	0.00		RPR	783.25
					10/28/2021	0.00	0.00	27.58	0.00	0.00	0.00 R	RPR	27.58

South Gulf Cove N-Urb St/Dr Mtc	
PW-SGCM	

Project	WO	_	Equipment	Equipment	Location	Date	Labor	Labor	Parts	Equipment	Equipment Contract	Work Accomp.	MOU	Total
	Number	nescripuori	anon	nescribino	i H	MOINE	Sinoi	1500	27 50	22.75	1000	7	808	840.83
				Sea	eawaii Kepair Total		00.01	00000	00.12	27:10	8	201	-	
				10-98	10-9852R Supervision	10/25/2021	2.50	202.98	00.00	9.28	00.00	2.50		212.25
						10/26/2021	2.00	162.38	00.0	7.42	00.00	2.00		169.80
						10/27/2021	3.75	304.46	00.0	14.00	00.00	3.75		318.46
						10/28/2021	2.00	162.38	00.0	7.42	00.0	2.00		169.80
						11/04/2021	1.75	179.41	00.00	5.78	00.00	1.75	LHR	185.19
				S	Supervision Total		12.00	1,011.61	0.00	43.89	0.00	12.00	LHR	1,055.50
				10-8	0-8003R Fuel Truck	10/25/2021	1.50	110.01	0.00	30.35	0.00	1.50	LHR	140.36
						10/28/2021	1.00	73.34	00.0	20.23	00.0	1.00		93.57
						11/04/2021	1.00	83.04	00.00	10.12	00.00	1.00	LHR	93.16
					Fuel Truck Total		3.50	266.39	0.00	60.70	0.00	3.50	LHR	327.09
				10-5003	103D C/S-Sod Instild	11/29/2021	00.00	0.00	00.0	00.0	960.00	0.00	SF	960.00
				-S/O	C/S-Sod Instild Total		0.00	0.00	0.00	0.00	00.096	00.0	SF	960.00
				Total WO N	Total WO Number: 1784769		199.50	13,813.10	1,389.42	2,195.20	960.00	56.50	SF	18,357.71
	1786257 N 90	1786257 NPDES PS# 10895538 Wires - F 9983 Antler St - SGCM	ROAD-11171	ROADWAY-ANTLER ST-SGCM	ANTLER ST-SGCM									
				10-9020R	10-9020R ROW CIr & Haul	10/04/2021	1.00	71.30	0.00	10.31	0.00	1.00	9	81.61
				ROW	ROW CIr & Haul Total		1.00	71.30	0.00	10.31	0.00	1.00	П	81.61
				10-900	10-9004R Landfill Fees	10/04/2021	00.00	00'0	00.0	00'0	3.20	0.00	DOL	3.20
				La	Landfill Fees Total		00.0	0.00	0.00	0.00	3.20	00.0	DOL	3.20
				Total WO N	Total WO Number: 1786257		1.00	71.30	00.0	10.31	3.20	1.00	DOL	84.81
	1787388 O	1787388 Open & Explore Outfall Pipe - F 15464 Avery Rd - SGCM	ROAD-12090	ROADWAY-AVERY RD-SGCM	AVERY RD-SGCM									
					10-9030D Inspection - Field	10/07/2021	1.00	75.02	00.00	3.76	0.00	1.00	LHR	78.78
				luspec	Inspection - Field Total		1.00	75.02	00.00	3.76	0.00	1.00	LHR	78.78
				10-98	10-9852D Supervision	10/22/2021	1.00	95.55	00.0	3.71	0.00	1.00	LHR	99.26
				S	Supervision Total		1.00	95.55	0.00	3.71	0.00	1.00		99.26
				Total WO N	Number: 1787388		2.00	170.57	0.00	7.47	0.00	2.00	LHR	178.04
	1787545 V &	1787545 Vac Con - 15228, 15236, 15244 ROAD-11327 & 15252 Alsask Cir - SGCM	30AD-11327	ROADWAY-ALSASK CIR-SGCM	ALSASK CIR-SGCM				,		,	,	2	
				10-3003	10-3003D VAC Cul Clean	10/14/2021	00.9	420.96	0.00	144.30	0.00	4.00	4.00 CULV	565.26
				VAC	VAC Cul Clean Total		00.9	420.96	0.00	144.30	0.00	4.00	CULV	565.26
				Total WO N	Total WO Number: 1787545		00.9	420.96	0.00	144.30	0.00	4.00	CULV	565.26
	1787689 P N	1787689 PS# 10933430 Inspection- 9307 ROAD-12095 Newnan CirSGCM	30AD-12095	ROADWAY-NEWNAN CIR-SGCM	NEWNAN CIR-SGCM	40/05/0004	, , , , , , , , , , , , , , , , , , ,	126 30	c	بر 8	C		H	132 03
					ilispection - Field	170707	2 1	20.021	00:0	20.5	00.0	2 2	- 1	132 03
				luspec	Inspection - Field Total		06.F	126.39	0.00	5.64	0.00	06,1	- 1	132.03
				Total WO N	Total WO Number: 1787689		1.50	126.39	0.00	5.64	0.00	ne'ı	- 1	132.03

Report	
Activity F	
MSBU	
Monthly	

τ
r
2
•
ç
7
Š
7
Š
Š
Š
Š
Š
Š
Š

Page 11 of 14

PW-SGCM	CM	South Gulf Cove N-Urb St/Dr Mtc	N-Urb St/Dr	Mtc										
Project	WO Number	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipment Contract Cost or Cost	Contract or Cost	Work Accomp.	NOM	Total Cost
	1787904 F	ROW tree debris pickup- Oldsmar CirSGCM	ROAD-15962	ROADWAY-OLDSMAR CIR-SGCM	OLDSMAR CIR-SGCM ROW Cir & Haul	10/12/2021	2.00	142.60	00.0	20.62	0.00	1.00	10	163.22
					ROW Cir & Haul Total		2.00	142.60	0.00	20.62	0.00	1.00	LD CD	163.22
				10-9004	10-9004R Landfill Fees	10/12/2021	0.00	0.00	0.00	0.00	8.88	00.00	DOL	8.88
				Lan	Landfill Fees Total		0.00	00.00	0.00	0.00	88.8	0.00	DOL	8.88
				Total WO Nur	Total WO Number: 1787904		2.00	142.60	0.00	20.62	8.88	1.00	DOL	172.10
	1788062 L	1788062 L&G- 15406 to 15386 Taurus Cir-SGCM	ROAD-11321	ROADWAY-TAURUS CIR-SGCM	TAURUS CIR-SGCM									
				10-3001D	Drainage Maint.	11/10/2021	5.00	327.47	0.00	8.49	0.00	0.00	R R	335.96
						11/18/2021	40.00	2,693.00	0.00	748.00	00.0	5,000.00	S HS	3,441.00
				Draina	Drainage Maint. Total		57.00	3,834.15	00.0	1,015.21	0.00	5,000.00	SF	4,849.36
				10-985	10-9852D Supervision	10/28/2021	1.75	142.08	00.0	6.49	0.00	1.75	LHR	148.58
						11/10/2021	1.00	102.52	00.00	3.30	0.00	1.00	H H	105.82
						11/18/2021	1.00	102.52	0.00	3.30 5.78	0.00	1.00	H H	105.82 185.19
				inS	Supervision Total		5.50	526.53	0.00	18.87	0.00	5.50	LHR	545.40
				10-9030D Ir	10-9030D Inspection - Field	10/25/2021	1.50	110.00	00.00	5.78	0.00	1.50	LHR	115.77
				Inspecti	Inspection - Field Total		1.50	110.00	0.00	5.78	0.00	1.50	LHR	115.77
				10-3014D Drg	Drg Mtc Regrading	11/23/2021	16.00	838.24	00.0	22.64	0.00	3,000.00	SF	860.88
				Drg Mtc R	Drg Mtc Regrading Total		16.00	838.24	0.00	22.64	0.00	3,000.00	SF	860.88
				Total WO Nur	Total WO Number: 1788062		80.00	5,308.92	0.00	1,062.49	0.00	8,007.00	SF	6,371.41
	1788899 1	1788899 NPDES- burnt wood pallets- Cup Ct SGCM	ROAD-12057	ROADWAY-CUP CT-SGCM	CUP CT-SGCM									
				10-9020R F	ROW CIr & Haul	11/02/2021	1.50	114.39	0.00	8.97	0.00	0.00	9 9	123.36
				OMOG	POW Cir & Haul Total	11/03/2021	0.50	38.13	00.00	11.96	0.00	1.00		164.48
				10-9004	10-9004R Landfill Fees	11/03/2021	0.00	00.00	00.00	0.00	2.61	0.00	DOL	2.61
				Lan	Landfill Fees Total		0.00	0.00	0.00	0.00	2.61	0.00	DOL	2.61
				Total WO Nur	Total WO Number: 1788899		2.00	152.52	00.0	11.96	2.61	1.00	DOL	167.09
	1789121	1789121 LOS Brush Cut- 13346 Kitchener Ave SGCM	ROAD-11150	ROADWAY-KITCHENE KITCHENER R AVE-SGCM AVE-SGCM 10-5000R Brush Cut-Response	KITCHENER AVE-SGCM	11/16/2021	3.00	177.41	0.00	9.80	0.00	1.00	ICD	187.20
				Brush Cut-R	Brush Cut-Response Total		3.00	177.41	0.00	9.80	0.00	1.00	ICD	187.20
				Total WO Nur	Total WO Number: 1789121		3.00	177.41	00.0	9.80	0.00	1.00	ICD	187.20
	1789824 F	1789824 FY22 SGCM Herbicide 6008 Location 91 Year-Round	SGCM-TSM	TSM										
				60-6008R Herbicide Sign Shop	icide Sign Shop	10/26/2021	20.00	1,257.80	0.00	47.04	0.00	390.00	SGN	1,304.84
						10/29/2021	00.00	377.34	cu.rr	10.01	0.00	סחיחם	200	104.70

Report
Activity
MSBU
Monthly

Page 12 of 14

3	5	į
7		١
ì	ı	1
Č	7	j
٠	1	ĺ

Project	t WO Number	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor	Parts Cost	Equipment	Equipment Contract Cost or Cost	Work UOM Accomp.	Total
				Herbicide	Herbicide Sign Shop Total		26.00	1,635.14	11.05	63.35	0.00	470.00 SGN	1,709.54
				Total WO Nu	Number: 1789824		26.00	1,635.14	11.05	63.35	0.00	470.00 SGN	1,709.54
	1790080 F L	1790080 FY22 SGCM Sign Maint. 6001 Location 93 Year-Round	SGCM-TSM	TSM									
				60-6001R S	Sign Maintenance	10/27/2021	1.00	62.89	24.90	11.50	00.00		99.29
						11/05/2021	1.00	65.31	0.00	7.39	00.00		72.70
						11/09/2021	2.00	130.62	52.10	14.78	00.00		197.50
						11/10/2021	3.00	195.93	80.35	22.17	00:00		298.45
						11/12/2021	1.00	65.31	0.00	7.39	0.00		72.70
						11/17/2021	1.00	65.31	24.90	7.39	0.00	1	97.60
					Maintenance Total		9.00	585.37	182.24	70.62	0.00	- 1	838.23
				Total WO Nu	Number: 1790080		9.00	585.37	182.24	70.62	0.00	163.00 SGN	838.23
	1790489 F L	1790489 FY22 SGCM Herbicide 6008 Location 92 Year-Round	SGCM-TSM	TSM									
				60-6008R Her	Herbicide Sign Shop	10/29/2021	14.00	880.46	00.00	33.87	0.00	218.00 SGN	914.33
				Herbicide (Herbicide Sign Shop Total		14.00	880.46	00.0	33.87	00.0	218.00 SGN	914.33
				Total WO Nu	Number: 1790489		14.00	880.46	0.00	33.87	0.00	218.00 SGN	914.33
	1790834 F	1790834 Remove tree- Melport Cir X St Paul Dr-SGCM	ROAD-11349	ROADWAY-MELPORT CIR-SGCM	MELPORT CIR-SGCM								
				10-5000R Brus	10-5000R Brush Cut-Response	11/02/2021	8.00	568.56	00.00	51.80	00.00	1.00 ICD	620.36
				Brush Cut-	Brush Cut-Response Total		8.00	568.56	0.00	51.80	0.00	1.00 ICD	620.36
				10-900	10-9004R Landfill Fees	11/10/2021	0.00	0.00	00.0	0.00	18.29	0.00 DOL	18.29
				Lai	Landfill Fees Total		0.00	0.00	0.00	0.00	18.29	0.00 DOL	18.29
				10-9020R	10-9020R ROW Cir & Haul	11/10/2021	1.50	114.39	00.0	8.97	0.00	1.00 LD	123.36
				ROW	ROW Cir & Haul Total		1.50	114.39	0.00	8.97	0.00	1.00 LD	123.36
				Total WO Nu	Number: 1790834		9.50	682.95	00'0	60.77	18.29	2.00 LD	762.01
	1791027 E	1791027 Brush Cut - St Paul Dr - SGCM ROAD-12100	ROAD-12100	ROADWAY-ST PAUL DR-SGCM	ST PAUL DR-SGCM								
				10-5000R Brus	10-5000R Brush Cut-Response	11/03/2021	8.00	514.60	00.00	11.32	00.0	1.00 ICD	525.92
				Brush Cut-	Brush Cut-Response Total		8.00	514.60	0.00	11.32	0.00	1.00 ICD	525.92
				Total WO Nu	Number: 1791027		8.00	514.60	00'0	11.32	00.0	1.00 ICD	525.92
	1791049 F	1791049 Flail - Calumet Blvd btw Ingraham Blvd & San Domingo Blvd - SGCM	ROAD-11192	ROADWAY-CALUMET BLVD-SGCM	CALUMET BLVD-SGCM								
				10-98	10-9852R Supervision	11/03/2021	1.50	153.78	00.0	4.95	0.00	1.50 LHR	158.73
				is	Supervision Total	11/04/2021	3.00	307.56	0.00	9:90	0.00	1	317.46
				0.00	: :: · · · · · · · · · · · · · · · · ·	14 (09 (09)	00	07 000	000	250 30	000	7 407 00 CY	588 70
				4006-01	10-5004R BC FIBIL MOWE	11/04/2021	0.00	354.81	0.00	155.58	0.00		510.39
				BC	3C Flail Mowr Total		11.00	684.21	00.0	414.88	0.00	9,007.00 CY	1,099.09

_	٠
L	_
Ç)
2	2
٥	٥
Ω	_
4	5
:	5
2.	_
+	
•	٠
9	ز
\ \	
\ 	ŕ
ر م	֡֝֝֝֜֝֜֝֜֝֜֝֜֜֝
\ = =	ζ
	ל ניני
\ = =	֡֝֝֝֜֝֜֝֜֝֜֝֜֜֝
\ = =	

Page 13 of 14

Monthly PW-SGCM

	Ē						and the second s					
Project	WO	WO	Equipment	Equipment Location	Date	Labor	Labor	Parts	i	Contract	Work UOM	Total
	Number	Description	Code	Description	Worked	Hours	1800	ารอา	_	or cost		1802
				Total WO Number: 1791049		14.00	991.//	0.00	474.78	0.00	9,010,00	1,410.33
	1/91335 F	FY22 SGCM Sign Maint, 6001 Location 91 Year-Round	SGCIM-1 SIM	NO.								
				60-6001R Sign Maintenance	11/03/2021	3.00	195.93	0.00	22.17	0.00	67.00 SGN	218.10
				Sign Maintenance Total		3.00	195.93	0.00	22.17	0.00	67.00 SGN	218.10
				Total WO Number: 1791335		3.00	195.93	00.0	22.17	00'0	67.00 SGN	218.10
	1791336 F L	FY22 SGCM 6010, Sign Insp. Location 91 Year-Round	SGCM-TSM	TSM								
				60-6010R Sign Inspection	11/03/2021	7.00	457.17	0.00	51.73	0.00	485.00 SGN	508.90
				Sign Inspection Total		7.00	457.17	0.00	51.73	0.00	485.00 SGN	508.90
				97-9752 Supervision	10/27/2021	1.50	110.88	0.00	4.25	0.00		115.13
					11/16/2021	1.00	143.84	00.0	2.83	0.00	1.00 LHR	146.67
				Supervision Total		2.50	254.72	0.00	7.08	0.00	2.50 LHR	261.80
				Total WO Number: 1791336		9.50	711.89	0.00	58.81	0.00	487.50 LHR	770.70
	1791515 F L	1791515 FY22 SGCM Sign Maint. 6001 Location 92 Year-Round	SGCM-TSM	TSM								
				60-6001R Sign Maintenance	11/04/2021	1.00	65.31	24.90	7.39	0.00	37.00 SGN 1.00 SGN	97.60
				Sign Maintenance Total	170701	3.00	242.44	51.81	13.37	0.00	1	307.62
				97-9752 Supervision	11/04/2021	1.00	143.84	0.00	2.83	0.00	1.00 LHR	146.67
				Supervision Total		1.00	143.84	0.00	2.83	0.00	1.00 LHR	146.67
				Total WO Number: 1791515		4.00	386.28	51.81	16.20	0.00	39.00 LHR	454.29
	1791516 F L	1791516 FY22 SGCM 6010, Sign Insp. Location 92 Year-Round	SGCM-TSM	TSM								
				60-6010R Sign Inspection	11/04/2021	7.00	457.17	0.00	51.73	00:00	379.00 SGN	508.90
				Sign Inspection Total		7.00	457.17	0.00	51.73	0.00	379.00 SGN	508.90
				Total WO Number: 1791516		7.00	457.17	0.00	51.73	00'0	379.00 SGN	508.90
	1791540 [1791540 Debris Pickup- 14971 San Domingo Blvd- SGCM	ROAD-10498	ROADWAY-SAN SAN DOMINGO BLVD-SGCN DOMINGO BLVD-SGCM								
				10-9020R ROW Clr & Haul	11/10/2021	1.50	114.39	0.00	8.97	0.00	1.00 LD	123.36
				ROW CIr & Haul Total		1.50	114.39	0.00	8.97	00'0	1.00 LD	123.36
				10-9004R Landfill Fees	11/10/2021	0.00	00.0	00:0	0.00	5.22	0.00 DOL	5.22
				Landfill Fees Total		0.00	00.0	0.00	00:0	5.22	0.00 DOL	5.22
				Total WO Number: 1791540		1.50	114.39	0.00	8.97	5.22	1.00 DOL	128.58
	1791607 F L	1791607 FY22 SGCM 6010, Sign Insp. Location 93 Year-Round	SGCM-TSM	TSM								
				60-6010R Sign Inspection	11/05/2021	7.00	457.17	0.00	51.73	0.00		508.90
					11/09/2021	9.00	391.86	0.00	44.34	0.00		436.20
					11/10/2021 11/12/2021	7.00	457.17 65.31	00.00	51.73 7.39	0.00	403.00 SGN 20.00 SGN	508.90 72.70

Page 14 of 14

PW-SGCM

Project	WO	WO Description	Equipment Code	Equipment Description	Location	Date Worked	Labor Hours	Labor Cost	Parts Cost	Equipmen Cost	Equipment Contract Cost or Cost	Work UOM Accomp.	Total Cost
						11/17/2021	2.00	130.62	00.0	14.78	0.00	120.00 SGN	145.40
				Sign	Sign Inspection Total		23.00	1,502.13	0.00	169.97	0.00	1,116.00 SGN	1,672.10
				Total WO N	Number: 1791607		23.00	1,502.13	0.00	169.97	0.00	1,116.00 SGN	1,672.10
	1792117 F Y	1792117 FY22 SGCM 6002, Sign Prep. SGCM-TSM Year-Round	SGCM-TSM	TSM									
				60-6002R	60-6002R Sign Preparation	11/10/2021	1.32	141.68	37.34	0.00	00.00	4.00 SGN	179.01
				Sign	Sign Preparation Total		1.32	141.68	37.34	0.00	00.0	4.00 SGN	179.01
				Total WO N	Number: 1792117		1.32	141.68	37.34	0.00	0.00	4.00 SGN	179.01
	1792304 N	1792304 NPDES Furniture - Haber Ln Near Hillwood Dr - SGCM	ROAD-10343	ROADWAY-HABER LN-SGCM	HABER LN-SGCM								
				10-9020F	R ROW Clr & Haul	11/17/2021	1.50	114.39	0.00	8.97	00.00	1.00 LD	123.36
				ROW	ROW Clr & Haul Total		1.50	114.39	00.0	8.97	0.00	1.00 LD	123.36
				10-90	10-9004R Landfill Fees	11/17/2021	0.00	0.00	0.00	00.00	3.85	0.00 DOL	3.85
					Landfill Fees Total		0.00	0.00	0.00	0.00	3.85	0:00 DOL	3.85
				Total WO N	Number: 1792304		1.50	114.39	0.00	8.97	3.85	1.00 DOL	127.21
	1792393 F N S	1792393 PS 11120501 Check Sidewalk - ROAD-10337 Near 13102 Appleton Blvd - SGCM	- ROAD-10337	ROADWAY-APPLETON BLVD-SGCM	J APPLETON BLVD-SGCM								
				10-9030R	10-9030R Inspection - Field	11/15/2021	1.50	120.33	0.00	4.95	00.00	1.50 LHR	125.28
				edsul	Inspection - Field Total		1.50	120.33	00.0	4.95	0.00	1.50 LHR	125.28
				Total WO N	Number: 1792393		1.50	120.33	0.00	4.95	0.00	1.50 LHR	125.28
				Total MS	Total MSBU: PW-SGCM		1,658.32	1,658.32 117,197.09	4,947.75	18,600.63	21,759.07	86,307.00 LHR	162,504.54

CHARLOTTE COUNTY PUBLIC WORKS DIVISION FY 2021/22 BUDGET SOUTH GULF COVE NON-URBAN MTC. (WC)



FUND # 1454 ADOPTED MAINTENANCE WORK PROGRAM

9.27.21	ADOPTED MA	AINTENANCE WORK PRO	GRA	IVI		
ESTIMATED ERU'S - FY 21/22 - OC	CCUPIED	South Gulf Cove S & D				3,422.
ESTIMATED ERU'S - FY 21/22 - VA	CANT	South Gulf Cove S & D				11,161.4
ESTIMATED ERU'S - FY 21/22		South Gulf Cove S & D (Sidev	valks)		14,582.
ESTIMATED ERU'S - FY 21/22		South Gulf Cove S & D (Pavin	ng)		4,823.2
			CO	ST PER		
				<u>ERU</u>		TOTAL
PROJECTED FUND BALANCE - 10)/1/21				\$	5,565,78
ESTIMATED REVENUE RATE		SGC S & D (V)	\$	52.24		2,191,01
		SGC S & D (O)	\$	<u>49.60</u>		
		SGC S & D (PH1)	\$			
		SGC S & D (Sidewalks)	\$	41.00		
FUNDS AVAILABLE						7,756,79
GRAND TOTAL MSBU WORK PRO	OGRAM		\$	322.80		6,264,63
BALANCE AFTER PROGRA						1,492,16
OTHER CASH OUTFLOWS		JT)				
PROJECTED FUND BALANCE	- 9/30/22				\$	1,492,16
TRANSFERS AND RESER			CONTRACTOR OF THE PARTY OF THE			
RESERVE FOR FUTURE CAPITAL						740.00
RESERVE FOR CONTINGENCY-R RESERVE-CASH CARRIED FORW						746,08
TOTAL TRANSFERS AND		<u>,</u>			-	746,08 1,492,16
TOTAL CASH OUTFLOWS A		BALANCES			\$	7,756,79
Desired Minimum Fund Balance	\$1,044,10	5			-	
Allowable Fund Balance:	\$1,551,35	9				
RATE HISTORY:	UNIT OF MEA	AS	СО	ST PER UOM	Р	ER 80' LOT
FY 2012/13 - Vacant S&D	ERU		\$	34.96	\$	34.9
FY 2012/13 - Occupied S&D	ERU		\$	29.60	\$	29.6
FY 2013/14 - Vacant	ERU		\$	52.24	\$	52.2
FY 2013/14 - Occupied	ERU		\$	49.60	\$	49.6
FY 2014/15 - Vacant	ERU		\$	52.24	\$	52.2
FY 2014/15 - Occupied	ERU		\$	49.60	\$	49.6
FY 2015/16 - Vacant	ERU		\$	52.24	\$	52.2
FY 2015/16 - Occupied	ERU		\$	49.60	\$	49.6
FY 2016/17 - Vacant	ERU		\$	93.24	\$	93.2
FY 2016/17 - Occupied	ERU		\$	90.60	\$	90.6
FY 2016/17 - Paving Ph1	ERU		\$	194.00	\$	194.0
FY 2016/17 - Sidewalks	ERU		\$	41.00	\$	41.0
FY 2017/18 - Vacant	ERU		\$	52.24	\$	52.2
FY 2017/18 - Occupied	ERU		\$	49.60	\$	49.6
FY 2017/18 - Paving Ph1	ERU		\$	194.00	\$	194.0
FY 2017/18 - Sidewalks	ERU		\$	41.00	\$	41.0
FY 2018/19 - Vacant	ERU		\$	52.24	\$	52.2
FY 2018/19 - Occupied	ERU		\$	49.60	\$	49.6
FY 2018/19 - Paving Ph1	ERU		\$	194.00	\$	194.0
FY 2018/19 - Sidewalks	ERU		\$	41.00	\$	41.0
FY 2019/20 - Vacant	ERU		\$	52.24	\$	52.2
FY 2019/20 - Occupied	ERU		\$	49.60	\$	49.6
FY 2019/20 - Paving Ph1	ERU		\$	194.00	\$	194.0
FY 2019/20 - Sidewalks	ERU		\$	41.00	\$	41.0
FY 2020/21 - Vacant	ERU		\$	52.24	\$	52.2
FY 2020/21 - Occupied	ERU		\$	49.60	\$	49.6
FY 2020/21 - Paving Ph1	ERU		\$	194.00	\$	194.0
FY 2020/21 - Sidewalks	ERU		\$	41.00	\$	41.0
FY 2021/22 - Vacant	ERU		\$	52.24	\$	52.2
FY 2021/22 - Occupied	ERU		\$	49.60	\$	49.0
FY 2021/22 - Paving Ph1	ERU		\$	194.00	\$	194.0
FY 2021/22 - Sidewalks	ERU		\$	41.00	\$	41.0
CURRENT MAXIMUM RATE					\$	52.
CURRENT MAXIMUM RATE (PHA	OF 41				\$	10/

CURRENT MAXIMUM RATE (PHASE 1)

CURRENT MAXIMUM RATE (SIDEWALKS)

Totals may not add due to rounding.

\$

\$

194.00

41.00

ADOPTED 9.27.21

CHARLOTTE COUNTY PUBLIC WORKS DIVISION FY 2021/22 BUDGET SOUTH GUI E COVE NON LIBRANIMTO (MC)

SOUTH GULF COVE NON-URBAN MTC. (WC) FUND # 1454

ADOPTED MAINTENANCE WORK PROGRAM

Maintenance Services \$ 418,975 Equipment Replacement Charges 60,036 Signing & Marking Materials 7,791 Road/Drainage Maintenance Materials 18,699 TOTAL PUBLIC WORKS SERVICES 505,501 OTHER DIRECT COSTS Utility Services/Electric 1,500 Utility Services/Electric 6,000 Per. SerInter Dept 5,000 Central/Indirect Services Allocation 65,500 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 4,000 C/S - ROW Mowing 84-8480 122,802 C/S - ROW Mowing 84-8491 20,000 C/S - ROW Mowing 84-8495 590,000 C410004 OTB - Bridge Reh Eng 84-8495 590,000 C410004 OTB - Bridge Reh Eng 84-8495 20,92,690 C411005 OTB - Bridge Reh Construction 84-8495 20,92,690 C4110006 OTB - Bridge Reh Construction	PUBLIC WORKS SERVICES				_T(OTAL EXP
Signing & Marking Materials 7,791 Road/Drainage Maintenance Materials 18,699 TOTAL PUBLIC WORKS SERVICES 505,501 OTHER DIRECT COSTS Utility Services/Electric 1,500 Utility Services/Electric 6,000 Per. SerInter Dept 5,000 Central/Indirect Services Allocation 65,359 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8495 590,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Eng 84-8495 205,2690 c410604 OTB - Bridge Reh Construction 84-8495 209,954 C/S - Paving Phase 1 84-8491 201,955 c411415 P/S	Maintenance Services				\$	418,975
Road/Drainage Maintenance Materials 18,699 TOTAL PUBLIC WORKS SERVICES 505,501	Equipment Replacement Charges					60,036
TOTAL PUBLIC WORKS SERVICES OTHER DIRECT COSTS Utility Services/Electric 1,500 Utility Svc/Water 6,000 Per. SerInter Dept 5,000 Central/Indirect Services Allocation 65,359 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8491 20,000 C/S - Pipe Liner 84-8495 590,000 C410604 OTB - Bridge Reh Eng 84-8495 590,000 C410604 OTB - Bridge Reh Eng 84-8495 2,052,690 C410903 R/M - Other 84-8497 209,954 C/S - Pawing Phase 1 84-8491 201,416 C411415 P/S - Engineering-Pathways 84-8490 100,466 C411415 C/S - Pathways 84-8493 30,000 C/S - ROW Reclamation 84-8491 - C/S - Spec	Signing & Marking Materials					7,791
DTHER DIRECT COSTS Utility Services/Electric	Road/Drainage Maintenance Materials					18,699
Utility Services/Electric 1,500 Utility Svc/Water 6,000 Per. SerInter Dept 5,000 Central/Indirect Services Allocation 65,359 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8495 590,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 20,952,690 c410803 R/M - Other 84-8495 20,952,690 c4110804 OTB - Bridge Reh Construction 84-8491 20,954 c/S - Paving Phase 1 84-8491 20,954 c/S - Paving Phase 1 84-8491 20,954 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping	TOTAL PUBLIC WORKS SERVICES					505,501
Utility Services/Electric 1,500 Utility Svc/Water 6,000 Per. SerInter Dept 5,000 Central/Indirect Services Allocation 65,359 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8495 590,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 20,952,690 c410803 R/M - Other 84-8495 20,952,690 c4110804 OTB - Bridge Reh Construction 84-8491 20,954 c/S - Paving Phase 1 84-8491 20,954 c/S - Paving Phase 1 84-8491 20,954 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping	OTHER DIRECT COSTS					
Utility Svc/Water 6,000 Per, Ser,-Inter Dept 5,000 Central/Indirect Services Allocation 65,359 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8494 20,000 C410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8491 20,954 C/S - Paving Phase 1 84-8491 100,466 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 P/S - Engineering-Pathways 84-8491 20,000 C/S - ROW Reclamation 84-8484 150,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Specialty Mowing 84-8484 251,573						1.500
Per. SerInter Dept 5,000 Central/Indirect Services Allocation 65,359 Advertising - Legal 150 TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Pipe Liner 84-8495 500,000 C/S - Concrete Flatwork 84-8495 500,000 C410604 OTB - Bridge Reh Eng 84-8495 500,000 C410604 OTB - Bridge Reh Construction 84-8495 20,952,690 C410604 OTB - Bridge Reh Construction 84-8491 209,954 C/S - Paving Phase 1 84-8491 100,466 C/S - Paving Phase 1 84-8491 100,466 C411415 C/S - Pathways 84-8493 30,000 C/S - Landscaping 84-8494 25,1573 TOTAL Week Program 84-8494 25,1573 TOTAL CONTRACT SERVICES 4,475,747 <						
Central/Indirect Services Allocation Advertising - Legal 65,359 (asc) Advertising - Legal 150 (asc) TOTAL OTHER DIRECT COST 78,009 CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 (asc) 41,500 Fees-Landfill 10-9004 (asc) 2,000 C/S - ROW Mowing 84-8480 (asc) 122,802 C/S - Pipe Liner 84-8494 (asc) 20,000 C/S - Concrete Flatwork 84-8495 (asc) 590,000 C/S - Concrete Flatwork 84-8495 (asc) 590,000 C410604 OTB - Bridge Reh Eng 84-8495 (asc) 590,000 C410903 R/M - Other 84-8495 (asc) 20,52,690 C410903 R/M - Other 84-8495 (asc) 20,954 C/S - Paving Phase 1 84-8491 (asc) 20,954 C/S - Paving Phase 1 84-8490 (asc) 100,466 C411415 P/S - Engineering-Pathways 84-8490 (asc) 100,466 C411415 C/S - Pathways 84-8492 (asc) 30,000 C/S - ROW Reclamation 84-8493 (asc) 30,000 C/S - Specialty Mowing 84-8493 (asc)						NUMBER OF THE PROPERTY OF THE
Advertising - Legal 78,000						AND THE RESERVE OF THE PARTY OF
CONTRACT SERVICES C/O \$ NEW \$ C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8478 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410903 R/M - Other 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8490 100,466 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8492 899,762 C/S - ROW Reclamation 84-8493 30,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8491 - C/S - Specialty Mowing 84-8496 251,573 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Interest Pymts - Pavi	Advertising - Legal					CONTROL CONTRO
C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8478 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491 0 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Interest Pymts - Paving 669,600 c411415 Interest Pymts - Sidewalks 300,000 c411415 Interest Pymts - Si	TOTAL OTHER DIRECT COST					78,009
C/S - Sod Installed 10-5003 41,500 Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8478 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491 0 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Interest Pymts - Paving 669,600 c411415 Interest Pymts - Sidewalks 300,000 c411415 Interest Pymts - Si	CONTRACT SERVICES	C/O \$	NEW \$			
Fees-Landfill 10-9004 2,000 C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8498 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491 209,954 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8493 30,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8491 - C/S - Specialty Mowing 84-8496 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Interest Pymts - Paving 669,600 c411415 Interest Pym		υ φ	IVEVV Ф	10-5003		41 500
C/S - ROW Mowing 84-8480 122,802 C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8494 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 c/S - Paving Phase 1 84-8491 209,954 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S- Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 300,000						
C/S - Pipe Liner 84-8494 20,000 C/S - Concrete Flatwork 84-8478 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491						
C/S - Concrete Flatwork 84-8478 5,000 c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491						
c410604 OTB - Bridge Reh Eng 84-8495 590,000 c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491 100,466 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054						CONTRACTOR AND AND AND ADDRESS OF A PARTY OF
c410604 OTB - Bridge Reh Construction 84-8495 2,052,690 c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491 209,954 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054						
c410903 R/M - Other 84-8497 209,954 C/S - Paving Phase 1 84-8491 100,466 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054				84-8495		
C/S - Paving Phase 1 84-8491 c411415 P/S - Engineering-Pathways 84-8490 100,466 c411415 C/S - Pathways 84-8492 899,762 C/S - Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054				84-8497		
c411415 C/S - Pathways 84-8492 899,762 C/S- Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	C/S - Paving Phase 1			84-8491		To part the control of
C/S- Landscaping 84-8493 30,000 C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving c410903 Interest Pymts - Paving c410903 Interest Pymts - Sidewalks c411415 Principal Pymts - Sidewalks c411415 Interest Pymts - Sidewalks c41141415 Interest Pymts - Sidewalks c41141415 Interest Pymts - Sidewalks c41141415 I	c411415 P/S - Engineering-Pathways			84-8490		100,466
C/S - ROW Reclamation 84-8484 150,000 C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	c411415 C/S - Pathways			84-8492		899,762
C/S - Herbicide Program 84-8491 - C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	C/S- Landscaping			84-8493		30,000
C/S - Specialty Mowing 84-8486 251,573 TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	C/S - ROW Reclamation			84-8484		150,000
TOTAL CONTRACT SERVICES 4,475,747 TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks c411415 Interest Pymts - Sidewalks 76,054	C/S - Herbicide Program			84-8491		_
TOTAL WORK PROGRAM 5,104,985 TAX COLLECTOR-COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 76,054	C/S - Specialty Mowing			84-8486		251,573
TAX COLLECTION FEE 45,729 DEBT SERVICES c410903 Principal Pymts - Paving c410903 Interest Pymts - Paving c410903 Interest Pymts - Paving c411415 Principal Pymts - Sidewalks c411415 Interest Pymts - Sidewalks 76,054 300,000	TOTAL CONTRACT SERVICES					4,475,747
DEBT SERVICES c410903 Principal Pymts - Paving 669,600 c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	TOTAL WORK PROGRAM					5,104,985
c410903 Interest Pymts - Paving 113,992 c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	TAX COLLECTOR-COLLECTION FEE					45,729
c411415 Principal Pymts - Sidewalks 300,000 c411415 Interest Pymts - Sidewalks 76,054	DEBT SERVICES	c410903	Principal Pymts -	Paving		669,600
c411415 Interest Pymts - Sidewalks 76,054		c410903	Interest Pymts - F	Paving		113,992
		c411415	Principal Pymts -	Sidewalks		
GRAND TOTAL MSBU WORK PROGRAM \$ 6,264,632		c411415	Interest Pymts - S	Sidewalks		76,054
	GRAND TOTAL MSBU WORK PROGRAM				\$	6,264,632

Budget Year: 2022-BUDGET MSBU Code: South Gulf Cove N-Urb St/Dr Mtc

DGET Fove NUTHS StDr Mts

All Departments	All Activities
Department:	Activity:

		Work	Work		Crew	Crew	Labor	Labor	Tool	Parts	Lump	Budget
# OM	Activity	Quantity	MON	ADP	Days	Size	Days	Cost	COSI	Cost	Eine	lotal
1707520	10-1001-A/C Maint. Potholes	2.00	Z.	2.00	1.00	2.25	2.25	1,533.97	141.44	257.09	0.00	1,932.51
1720422	10-1006-Pvmnt Rst Builders	00.9	Z	2.00	3.00	2.30	06.9	4,668.35	377.10	455.95	00'0	5,501.40
1720479	10-2002-Catch Basins	2.00	CB	1.00	2.00	3.00	00.9	4,171.13	00.969	803.98	0.00	5,671.11
1730164	10-2006-Seawall Repair	2.00	RPR	1.50	1.33	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1720591	10-2007-Mitered Ends	0.00	ЬE	2.25	0.00	2.36	0.00	0.00	0.00	0.00	0.00	0.00
1720626	10-2010-Concrete Armoring	24.00	ζ	12.00	2.00	4.05	8.10	5,776.11	1,059.25	6,068.70	00.00	12,904.06
1754862	10-2011-Catch Basin Repair	2.00	RPR	1.00	2.00	2.00	4.00	2,762.14	369.78	454.33	0.00	3,586.25
1720687	10-2099-Misc. Concrete	0.00	LHR	23.00	0.00	2.50	0.00	00.00	0.00	0.00	0.00	0.00
1720946	10-3001-Drainage Maint.	50,000.00	SF	3,500.00	14.29	4.25	60.73	43,071.89	7,351.49	6.88	0.00	50,430.26
1721067	10-3003-VAC Cul Clean	70.00	CULV	10.00	7.00	3.10	21.70	14,719.87	2,947.70	0.00	0.00	17,667.57
1723253	10-3004-Sm Pipe Inst	240.00	Ч	32.00	7.50	3.00	22.50	15,709.98	3,288.75	9,960.57	0.00	28,959.30
1723302	10-3005-Sm Pipe Rpr	3.00	RPR	2.00	1.50	3.00	4.50	3,142.00	657.75	142.43	0.00	3,942.18
1721281	10-3007-MAN Cul Clean	0.00	SF	1,500.00	0.00	3.00	0.00	00.00	0.00	0.00	0.00	0.00
1721294	10-3009-Sidelot Outfall	200.00	λS	2,500.00	0.20	4.00	0.80	571.33	100.24	47.93	0.00	719.51
1708557	10-3013-Swaled Intersection	0.00	EA	0.75	0.00	4.75	0.00	0.00	0.00	0.00	0.00	0.00
1723346	10-3014-Drg Mtc Regrading	5,000.00	SF	5,000.00	1.00	4.00	4.00	2,856.67	365.90	0.00	0.00	3,222.57
1723384	10-4002-Shoulder Repr	1.00	SM	0.50	2.00	4.00	8.00	5,635.97	870.00	501.05	0.00	7,007.02
1723438	10-5000-Brush Cut-Response	12.00	ICD	12.00	1.00	3.00	3.00	2,001.17	246.40	0.00	0.00	2,247.57
1708686	10-5001-Brush Cut-Routine	0.00	≿	2,700.00	0.00	3.75	0.00	0.00	00.0	0.00	0.00	0.00
1708714	10-5003-C/S-Sod Instild	41,500.00	DOL	1,000.00	41.50	0.00	0.00	0.00	00.0	0.00	41,500.00	41,500.00
1723517	10-5004-BC Flail Mowr	600,000.00	չ	12,000.00	50.00	1.00	20.00	36,166.00	14,640.00	0.00	0.00	50,806.00
1723732	10-5005-Sod Watering	7,200.00	GAL	2,400.00	3.00	1.00	3.00	2,169.96	226.50	0.00	0.00	2,396.46
1708842	10-5007-Sml Trctor Mow	0.00	SF	80,000,00	0.00	4.25	0.00	0.00	00.00	0.00	0.00	0.00
1722835	10-8003-Fuel Truck	20.00	LHR	10.00	5.00	1.00	5.00	3,707.60	1,029.00	0.00	0.00	4,736.60
1722958	10-8004-Transport	5.00	LHR	3.00	1.67	1.00	1.67	1,302.95	463.09	0.00	0.00	1,766.04
1723002	10-9002-Misc. Activity	25.00	LHR	10.00	2.50	1.00	2.50	1,574.56	93.00	0.00	0.00	1,667.56
1709037	10-9004-Landfill Fees	2,000.00	DOL	0.00	2,000.00	0.00	0.00	00.00	0.00	0.00	2,000.00	2,000.00
1723791	10-9020-ROW Clr & Haul	25.00	N N	2.00	5.00	3.00	15.00	10,473.32	3,393.00	0.00	0.00	13,866.32
1723841	10-9030-Inspection - Field	50.00	LHR	10.00	2.00	2.00	10.00	7,249.16	186.00	0.00	0.00	7,435.16
1709187	10-9031-Inspection C/S Mowing	0.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00
1709220	10-9032-Inspection C/S Sweeping	0.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	00:00	0.00
1709930	10-9033-Inspection C/S Sidewalk	0.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00
1709916	10-9034-Inspection C/S Veg Remvl	00.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00
1709965	10-9852-Supervision	100.00	LHR	10.00	10.00	1.00	10.00	8,443.76	372.00	0.00	0.00	8,815.76
1710398	10-9866-MSDR	100.00	LHR	10.00	10.00	1.00	10.00	6,317.38	00.00	0.00	0.00	6,317.38
	Program 10 Totals:	706,919.00			2,179.49		259.65	184,025.27	38,874.39	18,698.91	43,500.00	285,098.59

Budget Year: 2022-BUDGET MSBU Code:

Department: All Departments Activity: All Activities

		Work	Work		Crew	Crew	Labor	Labor	Tool	Parts	Lump	Budget
# OM	Activity	Quantity	MOU	ADP	Days	Size	Days	Cost	Cost	Cost	Sum	Total
1713865	60-6001-Sign Maintenance	520.00	SGN	40.00	13.00	1.45	18.85	10,913.34	1,394.25	2,451.68	0.00	14,759.27
1723962	60-6002-Sign Preparation	20.00	SGN	26.00	1.92	1.00	1.92	1,275.16	00.00	1,347.16	0.00	2,622.31
1723989	60-6003-Striping	20,000.00	FS	30,000.00	0.67	4.00	2.68	1,963.93	186.80	1,153.96	0.00	3,304.69
1724016	60-6005-Sign Install	24.00	SGN	20.00	1.20	1.00	1.20	796.97	63.60	675.46	0.00	1,536.03
1724064	60-6008-Herbicide Sign Shop	2,600.00	SGN	170.00	15.29	1.15	17.58	11,677.98	1,294.15	149.54	0.00	13,121.66
1724097	60-6009-Hand Liners (Legends)	20.00	ГGD	50.00	1.00	4.45	4.45	3,054.36	273.20	1,587.56	0.00	4,915.12
1724145	60-6010-Sign Inspection	2,600.00	SGN	160.00	16.25	1.00	16.25	10,792.34	604.50	00.00	0.00	11,396.84
1711047	60-6013-TSM Trouble Calls	15.00	LHR	2.00	7.50	1.25	9.38	6,422.52	321.75	425.62	0.00	7,169.89
1711106	60-6052-Supervision	20.00	LHR	10.00	2.00	1.00	2.00	1,328.29	106.00	0.00	0.00	1,434.29
	Program 60 Totals:	25,879.00			58.83		74.31	48,224.89	4,244.25	7,790.98	0.00	60,260.10
1739144	84-8478-C/S Concrete Flatwork	5,000.00	DOL	0.00	0.00	0.00	0.00	00.0	0.00	0.00	5,000.00	5,000.00
1711163	84-8479-New Sidewalk Installation	899,761.75	DOL	0.00	0.00	0.00	0.00	0.00	0.00	0.00	899,761.75	899,761.75
1711191	84-8480-C/S Mowing	122,802.00	DOL	0.00	0.00	0.00	0.00	0.00	0.00	0.00	122,802.00	122,802.00
1711241	84-8484-C/S Vegetation Removal	150,000.00	DOL	0.00	0.00	0.00	0.00	0.00	0.00	0.00	150,000.00	150,000.00
1711256	84-8485-C/S Bridge Repair	0.00	DOL	0.00	0.00	0.00	0.00	00.00	00.00	00.00	00.00	0.00
1713358	84-8487-Contract Paving	0.00	DOL	0.00	0.00	0.00	0.00	00.00	0.00	00.00	0.00	0.00
1713303	84-8490-Professional Engineer Svcs	100,466.00	DOL	0.00	0.00	0.00	0.00	0.00	00.00	00.00	100,466.00	100,466.00
1711426	84-8491-Oth Contr Svc 1 (See File)	0.00	DOL	0.00	0.00	0.00	0.00	00.00	00:00	00.00	0.00	0.00
1711451	84-8492-Oth Contr Svc 2 (See File)	0.00	DOL	0.00	00.00	0.00	0.00	0.00	0.00	00.0	0.00	0.00
1712782	84-8493-Contract Landscaping	30,000.00	DOL	0.00	0.00	0.00	0.00	0.00	0.00	00.0	30,000.00	30,000.00
1711485	84-8494-C/S Pipe Liner	20,000.00	DOL	0.00	0.00	0.00	0.00	0.00	00.00	00.0	20,000.00	20,000.00
1711499	84-8495-Oth Contr Svc General	2,642,690.00	DOL	0.00	0.00	0.00	0.00	0.00	00.00	00.00	2,642,690.00	2,642,690.00
1712745	84-8496-C/S Specialty Mowing	251,573.00	DOL	0.00	00.00	0.00	0.00	0.00	0.00	00.00	251,573.00	251,573.00
1711954	84-8497-C/S Pvmt Rejuvenation	209,954.00	DOL	0.00	0.00	0.00	0.00	0.00	00.00	00.00	209,954.00	209,954.00
1712703	84-8499 - C/S Survey	0.00	DOL	0.00	0.00	1.00	0.00	0.00	0.00	00.00	0.00	0.00
	Program 84 Totals:	4,432,246.75			00'0		0.00	0.00	0.00	00.00	4,432,246.75	4,432,246.75
1712069	93-9357-Project Management	9,095.40	LHR	20.00	454.77	0.50	227.39	186,724.92	16,917.44	0.00	0.00	203,642.37
	Program 93 Totals:	9,095.40			454.77		227.39	186,724.92	16,917.44	0.00	0.00	203,642.37
1712158	94-9415-Bridge Eval Inspection	0.00	LHR	8.00	0.00	0.89	0.00	0.00	0.00	0.00	0.00	0.00
1712171	94-9495-Bridge Repair Inspection	0.00	LHR	8.00	0.00	1.00	0.00	0.00	00.00	00.0	0.00	0.00
1712204	94-9497-Paving Inspection	0.00	LHR	8.00	00'0	1.00	0.00	00.00	0.00	00.00	0.00	0.00
	Program 94 Totals:	0.00			00'0		0.00	0.00	0.00	0.00	0.00	0.00
1712487	97-9701-Traffic Engr	0.00	LHR	15.00	0.00	1.50	0.00	00.00	0.00	0.00	0.00	0.00
	Program 97 Totals:	0.00			00'0		00.00	0.00	00.00	0.00	0.00	0.00
	PW-SGCM Totals:	5,174,140.15			2,693.09		561.35	418,975.08	60,036.08	26,489.89	4,475,746.75	4,981,247.81

03/31/2021 9:56:09AM

Created: 11/29/2007 Modified: 3/31/2021

APPROVED 9.27.21

CHARLOTTE COUNTY PUBLIC WORKS DIVISION FY 2022/23 BUDGET SOUTH GULF COVE NON-URBAN MTC. (WC)

FUND # 1454

PROPOSED MAINTENANCE WORK PROGRAM

ESTIMATED ERU'S - FY 22/23 - OCC ESTIMATED ERU'S - FY 22/23 - VAC ESTIMATED ERU'S - FY 22/23 ESTIMATED ERU'S - FY 22/23		South Gulf Cove S & D South Gulf Cove S & D South Gulf Cove S & D (South Gulf Cove S & D (Paving)		3,422.5 11,161.40 14,582.9 4,823.20
PROJECTED FUND BALANCE - 10/1	122		COST PER ERU	-	TOTAL 1,492,165
ESTIMATED REVENUE AT PROPOS		SGC S & D (V) SGC S & D (O) SGC S & D (PH1) SGC S & D (Sidewalks)	\$ 52.24 \$ 49.60 \$ 194.00 \$ 41.00		2,180,179
FUNDS AVAILABLE					0.070.045
GRAND TOTAL MSBU WORK PROG	RAM		\$ 112.53		3,672,345 2,183,795
BALANCE AFTER PROGRAM			Ψ 112.00		1,488,550
OTHER CASH OUTFLOWS (Γ)			-
PROJECTED FUND BALANCE - 9				\$	1,488,550
TRANSFERS AND RESERVE	<u>ES SUMMARY</u>				
RESERVE FOR FUTURE CAPITAL C					754,081
RESERVE FOR CONTINGENCY-RE					367,234
RESERVE-CASH CARRIED FORWA					367,234
TOTAL TRANSFERS AND RE		1/ 40/050***		•	1,488,549
***TOTAL CASH OUTFLOWS AND Desired Minimum Fund Balance:	\$363.966	ALANGES		\$	3,672,344
Allowable Fund Balance:	\$734,469				
Allowable I till Dalaile.	ψ134, 4 03				
RATE HISTORY:	UNIT OF MEAS	3	COST PER UOM	PI	ER 80' LOT
FY 2013/14 - Vacant	ERU		\$ 52.24	\$	52.24
FY 2013/14 - Occupied	ERU		\$ 49.60	\$	49.60
FY 2014/15 - Vacant	ERU		\$ 52.24	\$	52.24
FY 2014/15 - Occupied	ERU		\$ 49.60	\$	49.60
FY 2015/16 - Vacant	ERU		\$ 52.24	\$	52.24
FY 2015/16 - Occupied FY 2016/17 - Vacant	ERU ERU		\$ 49.60 \$ 93.24	\$	49.60 93.24
FY 2016/17 - Vacant FY 2016/17 - Occupied	ERU		\$ 90.60	\$	90.60
FY 2016/17 - Paving Ph1	ERU		\$ 194.00	\$	194.00
FY 2016/17 - Sidewalks	ERU		\$ 41.00	\$	41.00
FY 2017/18 - Vacant	ERU		\$ 52.24	\$	52.24
FY 2017/18 - Occupied	ERU		\$ 49.60	\$	49.60
FY 2017/18 - Paving Ph1	ERU		\$ 194.00	\$	194.00
FY 2017/18 - Sidewalks FY 2018/19 - Vacant	ERU ERU		\$ 41.00 \$ 52.24	\$	41.00
FY 2018/19 - Vacant FY 2018/19 - Occupied	ERU		\$ 52.24 \$ 49.60	\$ \$	52.24 49.60
FY 2018/19 - Paving Ph1	ERU		\$ 194.00	\$	194.00
FY 2018/19 - Sidewalks	ERU		\$ 41.00	\$	41.00
FY 2019/20 - Vacant	ERU		\$ 52.24	\$	52.24
FY 2019/20 - Occupied	ERU		\$ 49.60	\$	49.60
FY 2019/20 - Paving Ph1	ERU		\$ 194.00	\$	194.00
FY 2019/20 - Sidewalks FY 2020/21 - Vacant	ERU ERU		\$ 41.00	\$	41.00
FY 2020/21 - Vacant FY 2020/21 - Occupied	ERU		\$ 52.24 \$ 49.60	\$ \$	52.24 49.60
FY 2020/21 - Paving Ph1	ERU		\$ 194.00	\$	194.00
FY 2020/21 - Sidewalks	ERU		\$ 41.00	\$	41.00
FY 2021/22 - Vacant	ERU		\$ 52.24	\$	52.24
FY 2021/22 - Occupied	ERU		\$ 49.60	\$	49.60
FY 2021/22 - Paving Ph1	ERU		\$ 194.00	\$	194.00
FY 2021/22 - Sidewalks FY 2022/23 - Vacant proposed	ERU		\$ 41.00	\$	41.00
FY 2022/23 - Vacant proposed FY 2022/23 - Occupied proposed	ERU ERU		\$ 52.24 \$ 49.60	\$ \$	52.24 49.60
FY 2022/23 - Paving Ph1 proposed	ERU		\$ 194.00	\$	194.00
FY 2022/23 - Sidewalks proposed	ERU		\$ 41.00	\$	41.00
CURRENT MAXIMUM RATE				œ	E0 04
CURRENT MAXIMUM RATE CURRENT MAXIMUM RATE (PHASE	= 1)			\$ \$	52.24 194.00
CURRENT MAXIMUM RATE (SIDEW	,			φ \$	41.00
Totals may not add due to rou				4	11.00

APPROVED 9.27.21

CHARLOTTE COUNTY PUBLIC WORKS DIVISION FY 2022/23 BUDGET

SOUTH GULF COVE NON-URBAN MTC. (WC) FUND # 1454

PROPOSED MAINTENANCE WORK PROGRAM

PUBLIC WORKS SERVICES			_TO	TAL EXP
Maintenance Services			\$	236,077
Equipment Replacement Charges				45,593
Signing & Marking Materials				8,842
Road/Drainage Maintenance Materials				18,559
TOTAL PUBLIC WORKS SERVICES				309,070
OTHER DIRECT COSTS				
Utility Services/Electric				1,500
Utility Svc/Water				4,000
Per. SerInter Dept				2,000
Central/Indirect Services Allocation				68,627
Advertising - Legal				150
TOTAL OTHER DIRECT COST				76,277
CONTRACT SERVICES	C/O \$	NEW \$		
C/S - Sod Installed		10-5003		41,500
Fees-Landfill		10-9004		2,000
C/S - ROW Mowing		84-8480		126,486
C/S - Pipe Liner		84-8494		20,000
C/S - Concrete Flatwork		84-8478		5,000
c410604 OTB - Bridge Reh Eng		84-8495		
c410604 OTB - Bridge Reh Construction		84-8495		
c410903 R/M - Other		84-8497		_
C/S - Paving Phase 1		84-8491		_
c411415 P/S - Engineering-Pathways		84-8490		
c411415 C/S - Pathways		84-8492		
C/S - Landscaping Installation		84-8493		20,000
C/S - ROW Reclamation		84-8484		150,000
C/S - Herbicide Program		84-8491		_
C/S - Specialty Mowing		84-8486		259,121
TOTAL CONTRACT SERVICES				624,107
TOTAL WORK PROGRAM				1,055,182
TAX COLLECTOR-COLLECTION FEE				45,729
DEBT SERVICES		c410903 Principal Pymt		669,600
		c410903 Interest Pymts		92,735
		c411415 Principal Pymt		300,000
		c411415 Interest Pymts		66,278
		,		,
GRAND TOTAL MSBU WORK PROGRAM			\$	2,183,795
South Gulf Cove Mtc 22 23\LINE ITEMS	Prenared h	ov Fiscal Services Division 10/12/2	021 1.4	A DM

Budget Year: 2023-BUDGET MSBU Code: South Gulf Cove N-Urb St/Dr Mtc

Department: Activity:

All Departments All Activities

1726550	Activity	Work Quantity	Work	ADP	Crew Days	Crew Size	Labor Days	Labor Cost	Tool Cost	Parts Cost	Lump Sum	Budget Total
	10-1001-A/C Maint. Potholes	2.00	N	2.00	1.00	2.25	2.25	1,595.39	148.54	257.68	00.0	2,001.61
1734549	10-1005-Open Road Cut Repairs	2.00	N	7.50	0.27	4.00	1.08	787.46	35.66	195.92	00.0	1,019.05
1724469	10-1006-Pvmnt Rst Builders	0.00	Z	2.00	0.00	2.30	0.00	0.00	0.00	0.00	0.00	0.00
1724523	10-2002-Catch Basins	2.00	CB	1.00	2.00	3.00	00.9	4,338.02	860.80	803.98	00.0	6,002.80
1715477	10-2006-Seawall Repair	2.00	RPR	1.50	1.33	2.50	3.33	2,416.87	587.39	118.31	00.00	3,122.58
1724442	10-2007-Mitered Ends	0.00	PE	2.25	0.00	2.36	0.00	00.0	0.00	0.00	00.00	0.00
1724963	10-2010-Concrete Armoring	24.00	≿	12.00	2.00	4.05	8.10	6,007.22	800.05	6,068.70	0.00	12,875.97
1754895	10-2011-Catch Basin Repair	2.00	RPR	1.00	2.00	2.00	4.00	2,872.65	388.39	455.38	00.00	3,716.41
1725024	10-2099-Misc. Concrete	0.00	LHR	23.00	0.00	2.50	0.00	00.0	0.00	0.00	0.00	0.00
1725091	10-3001-Drainage Maint.	50,000.00	SF	3,500.00	14.29	4.25	60.73	44,796.11	7,721.24	6.88	00.00	52,524.24
1725187	10-3003-VAC Cul Clean	70.00	CULV	10.00	7.00	2.00	14.00	10,265.03	3,095.40	0.00	0.00	13,360.43
1725686	10-3004-Sm Pipe Inst	240.00	닠	32.00	7.50	3.00	22.50	16,338.73	3,453.75	9,960.57	00.00	29,753.05
1725729	10-3005-Sm Pipe Rpr	3.00	RPR	2.00	1.50	3.00	4.50	3,267.75	690.75	142.43	00.0	4,100.93
1725759	10-3007-MAN Cul Clean	0.00	SF	1,500.00	0.00	3.00	0.00	0.00	0.00	0.00	0.00	0.00
1725775	10-3009-Sidelot Outfall	500.00	SF	2,500.00	0.20	4.00	0.80	594.21	105.28	47.93	0.00	747.42
1716239	10-3013-Swaled Intersection	0.00	EA	0.75	0.00	4.75	0.00	00.00	0.00	0.00	00.0	0.00
1716242	10-3013-Swaled Intersection	0.00	EA	0.75	0.00	4.75	0.00	0.00	0.00	0.00	0.00	0.00
1725834	10-3014-Drg Mtc Regrading	5,000.00	SF	5,000.00	1.00	4.00	4.00	2,971.03	384.30	0.00	0.00	3,355.33
1725897	10-4002-Shoulder Repr	1.00	SM	0.50	2.00	4.00	8.00	5,861.60	913.60	501.05	00.0	7,276.25
1725951	10-5000-Brush Cut-Response	12.00	ICD	12.00	1.00	3.00	3.00	2,081.21	258.80	0.00	00.0	2,340.01
1716462	10-5001-Brush Cut-Routine	0.00	ζ	2,700.00	0.00	3.75	0.00	00.00	0.00	0.00	00.0	0.00
1716480	10-5003-C/S-Sod Instild	41,500.00	DOL	1,000.00	41.50	00.0	0.00	00.00	0.00	0.00	41,500.00	41,500.00
1726009	10-5004-BC Flail Mowr	600,000.00	ζ	12,000.00	20.00	1.00	50.00	37,615.00	15,375.00	0.00	0.00	52,990.00
1726081	10-5005-Sod Watering	7,200.00	GAL	2,400.00	3.00	1.00	3.00	2,256.90	237.90	0.00	0.00	2,494.80
1716587	10-5007-Sml Trctor Mow	0.00	SF	80,000,00	0.00	4.25	0.00	0.00	0.00	0.00	0.00	0.00
1726195	10-8003-Fuel Truck	20.00	H	10.00	2.00	1.00	2.00	3,855.90	1,080.50	0.00	0.00	4,936.40
1726248	10-8004-Transport	5.00	LHR	3.00	1.67	1.00	1.67	1,355.07	486.30	0.00	00:0	1,841.37
1726299	10-9002-Misc. Activity	25.00	H	10.00	2.50	1.00	2.50	1,637.54	97.75	0.00	00.0	1,735.29
1716797	10-9004-Landfill Fees	2,000.00	DOL	0.00	2,000.00	00.0	0.00	00.0	0.00	0.00	2,000.00	2,000.00
1726343	10-9007-Bridge Maint	0.00	H	10.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00
1726383	10-9020-ROW CIr & Haul	25.00	N.	2.00	2.00	3.00	15.00	10,892.49	3,563.50	0.00	0.00	14,455.99
1726453	10-9030-Inspection - Field	50.00	CD	10.00	2.00	2.00	10.00	7,539.11	195.50	0.00	0.00	7,734.61
1716938	10-9031-Inspection C/S Mowing	0.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	00.0	0.00
1716970	10-9032-Inspection C/S Sweeping	0.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00
1716980	10-9033-Inspection C/S Sidewalk	0.00	LHR	10.00	0.00	1.00	0.00	00.00	0.00	0.00	00:0	0.00
1716996	10-9034-Inspection C/S Veg Remvl	0.00	LHR	10.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00

Budget Year: 2023-BUDGET MSBU Code: South Gulf Cove N-Urb St/Dr Mtc

Department: All Departments **Activity:** All Activities

MO#	Activity	Work Quantity	Work	ADP	Crew Days	Crew Size	Labor Days	Labor Cost	Tool Cost	Parts Cost	Lump Sum	Budget Total
1717036	10-9852-Supervision	100.00	LHR	10.00	10.00	1.00	10.00	8,781.51	391.00	00.00	00.00	9,172.51
1717067	10-9866-MSDR	100.00	LHR	10.00	10.00	1.00	10.00	6,570.07	00.0	00.0	00.0	6,570.07
	Program 10 Totals:	706,915.00			2,176.76		249.46	184,696.87	40,871.40	18,558.83	43,500.00	287,627.12
1726679	60-6001-Sign Maintenance	500.00	SGN	24.00	20.83	1.20	25.00	17,264.98	1,160.23	3,928.34	0.00	22,353.55
1726797	60-6002-Sign Preparation	50.00	SGN	26.00	1.92	1.00	1.92	1,326.16	0.00	1,347.16	00.00	2,673.32
1734550	60-6003-Striping	20,000.00	FS	30,000.00	0.67	4.00	2.68	2,042.49	196.21	1,153.96	00.00	3,392.66
1734551	60-6005-Sign Install	24.00	SGN	20.00	1.20	1.00	1.20	828.85	66.84	675.46	00.00	1,571.15
1727041	60-6008-Herbicide Sign Shop	2,600.00	SGN	170.00	15.29	1.15	17.58	12,145.10	1,359.20	149.54	00.00	13,653.83
1727103	60-6009-Hand Liners (Legends)	50.00	TGD	20.00	1.00	4.45	4.45	3,176.53	286.90	1,587.56	00.00	5,050.99
1727152	60-6010-Sign Inspection	2,600.00	SGN	160.00	16.25	1.00	16.25	11,224.03	1,540.50	0.00	00.00	12,764.53
1717700	60-6013-TSM Trouble Calls	0.00	CD	2.00	0.00	1.25	0.00	0.00	00.0	0.00	00.00	0.00
1717759	60-6052-Supervision	20.00	LHR	10.00	2.00	1.00	2.00	1,381.42	111.40	0.00	00.00	1,492.82
	Program 60 Totals:	25,844.00			59.16		71.08	49,389.56	4,721.28	8,842.02	0.00	62,952.85
1739155	84-8478-C/S Concrete Flatwork	5,000.00	DOL	0.00	0.00	0.00	0.00	0.00	00.00	00.00	5,000.00	5,000.00
1717833	84-8480-C/S Mowing	126,486.00	DOL	0.00	0.00	00.0	00.00	00.00	00.00	0.00	126,486.00	126,486.00
1717913	84-8484-C/S Vegetation Removal	150,000.00	DOL	0.00	0.00	00.0	0.00	0.00	00.00	0.00	150,000.00	150,000.00
1717921	84-8485-C/S Bridge Repair	0.00	DOL	0.00	0.00	0.00	0.00	00.00	00.00	0.00	00.00	0.00
1717975	84-8487-Contract Paving	0.00	DOL	0.00	0.00	00.0	0.00	00.00	0.00	0.00	00.00	0.00
1740700	84-8489-Drainage Project	0.00	DOL	0.00	0.00	00.0	00.0	00.00	00.0	00.00	00.00	0.00
1718053	84-8490-Professional Engineer Svcs	0.00	DOL	0.00	0.00	00.0	0.00	00.00	0.00	0.00	0.00	0.00
1718066	84-8491-Oth Contr Svc 1 (See File)	0.00	DOL	0.00	0.00	00.0	0.00	00.00	0.00	00.00	00.00	00.00
1718116	84-8492-Oth Contr Svc 2 (See File)	0.00	DOL	0.00	0.00	00.0	0.00	00.00	0.00	00.00	00.00	0.00
1718132	84-8493-Contract Landscaping	20,000.00	DOL	0.00	0.00	00.0	0.00	00.00	00.00	00.00	20,000.00	20,000.00
1718151	84-8494-C/S Pipe Liner	20,000.00	DOL	0.00	0.00	0.00	0.00	0.00	00.00	0.00	20,000.00	20,000.00
1718166	84-8495-Oth Contr Svc General	0.00	DOL	0.00	0.00	00.0	0.00	00:00	0.00	00.00	00.00	0.00
1718186	84-8496-C/S Specialty Mowing	259,121.00	DOL	0.00	0.00	0.00	00.0	00.00	00.0	00.0	259,121.00	259,121.00
1718210	84-8497-C/S Pvmt Rejuvenation	0.00	DOL	0.00	0.00	0.00	0.00	0.00	00.0	0.00	00.0	00.00
1718238	84-8499 - C/S Survey	00.00	DOL	0.00	0.00	1.00	0.00	00.00	00.0	0.00	0.00	0.00
	Program 84 Totals:	580,607.00			0.00		0.00	0.00	0.00	0.00	580,607.00	580,607.00
1718329	93-9357-Project Management	40.00	LHR	20.00	2.00	2.00	4.00	1,990.14	0.00	00.00	0.00	1,990.14
	Program 93 Totals:	40.00			2.00		4.00	1,990.14	0.00	0.00	0.00	1,990.14
1718421	94-9415-Bridge Eval Inspection	0.00	LHR	8.00	0.00	0.89	0.00	0.00	0.00	00.0	0.00	0.00
1718427	94-9495-Bridge Repair Inspection	0.00	LHR	8.00	0.00	1.00	00.0	0.00	0.00	00.00	0.00	0.00
1718472	94-9497-Paving Inspection	0.00	LHR	8.00	0.00	1.00	0.00	0.00	0.00	00.00	0.00	0.00
	Program 94 Totals:	0.00			0.00		00.00	0.00	0.00	0.00	0.00	0.00

Created: 11/29/2007 Modified: 3/31/2021

Budget Year: 2023-BUDGET MSBU Code:

Department: All Departments Activity: All Activities

# OM	WO # Activity	Work Quantity	Work	ADP	Crew Days	Crew Size	Labor Days	Labor Cost	Tool Cost	Parts Cost	Lump Sum	Budget Total
1718594	1718594 97-9701-Traffic Engr	0.00	0.00 LHR	15.00	0.00	1.50	00.00	0.00	0.00	0.00	0.00	0.00
	Program 97 Totals:	00.0			0.00		0.00	0.00	0.00	0.00	0.00	0.00
	PW-SGCM Totals:	1,313,406.00			2,237.92		324.54	236,076.57	45,592.68	27,400.85	624,107.00	933,177.11

Created: 11/29/2007 Modified: 3/31/2021

CENEBAI BBO IECT DATA:	FY2022 Capit	FY2022 Capital Improvements Budget / FY 2022 - FY 2027 Project Detail	Y 2022 - FY 2027 Proje	ct Detail	NEED PROJECT EY22	Project No. c410604 FY93 FY94 FY95 FY96 FY97	
d	tenai	Does project add new capacity? Is project required to maintain level of service: - Within 5 years? List project in CIE - From 6 to 40 years? Monitor Annually	ty? No No CIE No Ontally No No	CRITERIA Safety X Mandate Replace X Growth X	SCHEDULE 1 Desgn/Arch Land/ROW Construct Fourinment	4 1 2 3 4 1 2 3 4 1 2 3 4 1 2	ω 4
PROJECT DESCRIPTION: This program will provide maintenance This program will require a design con This program would allow bridge enha	PROJECT DESCRIPTION: This program will provide maintenance, repairs, rehabilitation and replacement as recommended per the FDOT Bridge Inspection Reports This program will require a design consultant to review the Bridge Inspection Reports and make recommendations for appropriate actions. This program would allow bridge enhancements opportunities during repairs, rehabilitation and replacement of the bridges.	s recommended per the FDO oorts and make recommendal abilitation and replacement of	lended per the FDOT Bridge Inspection Reports make recommendations for appropriate actions. I and replacement of the bridges.		PROJECT RATIONALE (Include Additional LOS Detail Most of the bridge structures in the South Gulf Cove M years old and are nearing their end of design life.	PROJECT RATIONALE (Include Additional LOS Detail. if necessary): Most of the bridge structures in the South Gulf Cove MSBU area are over 40 years old and are nearing their end of design life.	
OPERATING BUDGET IMPACT: There will be on-going maintenance, re	OPERATING BUDGET IMPACT: There will be on-going maintenance, repairs, rehabilitation and replacement of bridges.	idges.					
Prior	Calc. for FY22		-	<u></u>	REPLACEMENT COUNTY PROPERTY NO.:	RTY NO.:	
Actual	FY21 FY22 to FY22	FY24 FY25 N (000'S)	FY26 FY27 FUTURE	Total	Bridge # On O14053 Kevstone Blvd.	AVLocation Santa Cruz Waterway	
Eng M)	100 49	322		1,225		Santa Cruz Waterway President Waterway	
Construction 29 Internal Costs 17 Equipment	0 100 1,599 354 2,053 64 12 76	1,170 510	242 242 2 6	138			,
Interest Other Fees & Costs					014070 San Domingo Blvd. 014071 Calumet Drive 014072 Ingraham Blvd.	Santa Cruz Waterway Zephyr Waterway Santa Cruz Waterway	
Total Project Cost 114	100 1,763 856 2,719 FINDING PLAN	1,519 662 3 PLAN (000'S)	108 329	5,449			
MSBU/TU Assessments 114	100 1,763 856		108 329	5,449		South Gulf Cove	
					PR BIDE	7	
					dses		
Total Funding	100 1,763 856 2,719 LOAN REPAYMENT SCHI	NT SCHEDULE (000'S)	108 329	5,449		The state of the s	
Repayment of Advance							
Total Loan Repayment	OPERATING BUDGET IM	DGET IMPACT (000'S)					
Personal Svc. Non-personal							
Total Operating							

Project No. c41090		Desgn/Arch Land/ROW	_	PROJECT RATIONALE (Include Additional LOS Detail, if necessany): The streets included in this project are in poor condition and are providing a low level of service to the Community.	The proposed work will restore the streets to good condition. The proposed rejuvenation will preserve the life of the roads in the MSBU.			REPLACEMENT COUNTY PROPERTY NO.:			South Guif Cove	CHARLES OF THE PARTY OF THE PAR	HE CALL STATE OF THE PARTY OF T	wedse.					2							
	PROJECT NEED CRITERIA	Safety Mandate	Maint		FF. <u>s</u>			<u>~ </u>	Total			5,200	120	838		6,158	158	000'9		6,158	6,000		6,000			
	(Z) o		22						FUTURE	1																1
- FY 2027 P	• •1	rvice:						*	FY26 FY27	┨		-		-		-	-			-	644		644	-		
t / FY 2022	REMENTS pacity?	Is project required to maintain level of service:	or Annually	J as well		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	o D D		FY25 FY	1		$\frac{1}{1}$		48		48	48			48	029		670	-	$\frac{1}{1}$	+
nts Budge	CY REQUI	ed to mainta	? List projectears? Monite	f the MSBL ed in 2018.		9	0.04		FY24 FY	1		+		71	\parallel	71	71			71	670	+	670	(5.07	H	$\frac{1}{1}$
nprovemer	CONCURRENCY REQUIREME Does project add new capacity?	oject require	 Within 5 years? List project in CIE From 6 to 10 years? Monitor Annually 	Phase I or					FY23 F	4N (000'S)				93		93	(000.5)			77 93 77 77 VMENT SCHEDIII E (000'S)	670		670	MPACI (U	$\frac{1}{1}$	
Capital In	<u> </u>	Is pr	- Fre	oadways ir urface road					FY22 F	냚				114	\parallel	114	114 93			114	670		670	OPERALING BUDGET IMPACT	\dagger	+
FY2022	rogress			ng paved r iis is to res	inage Unit.			Γ	New \$ FY22 F	副		210	-16	84	\parallel		114			114			H	EKA I NG	H	+
П			ıntv	ng of existi MSBU. Th	treet & Dra			Calc. for FY22	Est c/o N	1		-210	16	84		-114	-114			-114				<u>දි</u>	\dagger	+
	Sta y Program		ng . West Cou	the repavi	ulf Cove Si			Calc.	Orig. Es	٦.				114		114	114			114	670		670		\dagger	l
	cove Paving	nance	s\Engineeri tove MSBU	s. Includes ways in Pha	he South G			L	Est FY21	┨				141		141	141			141	670		670		\dagger	
	South Gulf Cove Paving Program Ph 1	Road Mainte	Public Works\Engineering South Gulf Cove MSBU. West County	3U roadway paved road	ssments in t	el			Prior	4	H	5,200	120	370	\parallel	5,690	-310	000'9		5,690	2,008	\parallel	2,008		\dagger	\dagger
	GENERAL PROJECT DATA: Project Title:		Location: S	PROJECT DESCRIPTION: Pavement maintenance of MSBU roadways. Includes the repaving of existing paved roadways in Phase I of the MSBU as well as the rejuvenation of existing paved roadways in Phase I of the MSBU. This is to resurface roads last paved in 2018.	Funding is provided from assessments in the South Gulf Cove Street & Drainage Unit.	OPERATING BUDGET IMPACT					Design/Arch/Eng	Construction	Internal Costs	Equipment Interest Other Fees & Costs		Total Project Cost	MSBU/TU Assessments	Debt Proceeds		TOTAL FUNDING	Assessments		TOTAL LOAN REPAYMENT	0.00	Non-personal	Capital Total Operating

Standard Scale Color Color Scale Color Color Scale Color Color Scale Color C	A TAG TONI ODG 14 GRING		1	22 Capi	ital Improvements Budget / FY 2022 - FY 2027 Project Detai	7 2022 - FY 2027 Project	Detail	Project No. cmr2210
Profile Volves Cover MSBU and Marinerian Per Profile Profile Profile Profile Volves Courty Profile Profile Volves Courty Profile Volves Courty Profile Profile Volves Courty Profile Volves	ROJECT DATA:	South Gulf Cove Paving		gress	Does project add new capacity		PROJE Safety	A SCHEDULE 1 2 3 4 1 2
Prior East		Road Maintenance Public Works\Engineerin. South Gulf Cove MSBU,	ng West County		Is project required to maintain lev - Within 5 years? List project in C - From 6 to 10 years? Monitor An	el of service: SIE nually		Leadyman Construct Construct X Equipment
The proposed victor will restore the streets to other black and the part plot to the assessment bit the scale of the part plot to the assessment bit the scale of the part plot to the assessment bit the scale of the part plot to the assessment bit the scale of the part plot to the assessment bit the part plot to the part plot to the assessment bit the part plot the par	PROJECT DESCRIPTION: Pavement maintenance of MS as the rejuvenation of existing	BU roadways. Includes the paved roadways in the N	the repaving of existing	paved roadwa	ys in the MSBU as well			PROJECT RATIONALE (Include Additional LOS Detail, if necessary): The streets included in this project are in poor condition and are providing a low level of service to the Community.
Prior Est Orig. Or	Funding is provided from asse The calculation of the loan wil	essments in the South Gu I be made in the year pric	ulf Cove Street & Drainag or to the assessment bei	ge Unit. ing proposed.				The proposed work will restore the streets to good condition. The proposed rejuvenation will preserve the life of the roads in the MSRII.
Sis Favor Early No. 1	OPERATING BUDGET IMPA(Road Miles	100.7	
Selformer Selformer Fazar Przza Przz		Est	Calc. for FY22			100		REPLACEMENT COUNTY PROPERTY NO.:
Saments C. CAN REPAYWENT SCHEDULE (DOUS) EPAYWENT C. CAN REPAYWENT SCHEDULE (DOUS) EPAYWENT C. CAN REPAYWENT SCHEDULE (DOUS) EPAYWENT C. CAN REPAYWENT SCHEDULE (DOUS)		FY21	to FY22 FY	PENDITUR	724	F Y Z /		
FUNDING PLAN (000S) 8,063 8,849 556 17	Constitution Internal Costs Equipment Interest Other Fees & Costs							
Sements Seme	Total Project Cost				MA (0000'S)			
COAN REPAYMENT SCHEDULE (000°S) 8,083 8,849 556 17 17 17 17 18 18 18 18	MSBU/TU Assessments Debt Proceeds				(2000)		17	
COAN REPAYMENT SCHEDULE (000°S) 8,063 8,849 556 177								
EPAYMENT OPERATING BUDG	TOTAL FUNDING		LOAN		SCHEDULE (000'S)	Ш	17	
EPAYMENT OPERATING BUDGET IMPACT	Assessments							
	TOTAL LOAN REPAYMENT		OPER	ATING BUDG	ET IMPACT (000'S)			
Capital Trital Operation	Personal Svc. Non-personal							
	Capital Total Operating							

	FY2022 Cap	FY2022 Capital Improvements Budget / FY 2022 - FY 2027 Project Detail	ect Detail	Project No. c411415
GENERAL PROJECT DATA:	Δ.	CONCURRENCY REQUIREMENTS: (Y	18	PROJECT FY22 FY24 FY25 FY26 FY27
Project Title:	South Gulf Cove Multi-Use Pathway	Does project add new capacity?	Yes CRITERIA	SCHEDULE 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4
. Code of the contract of the	Dodoctrion Mobility	Is accident rounited to maintain laval of sanina.	Safety	Desgn/Arch
Functional Area:	Pedestrian Mobility Dublic Morks/Engineering	Is project required to maintain level of service: - Within 5 years? List project in CIF	No Replace	Construct
Location:	South Gulf Cove MSBU, West County	lly	No Growth	X Equipment
PROJECT DESCRIPTION:	Design and construct a 10' off-road pathway.			PROJECT RATIONALE (Include Additional LOS Detail, if necessary):
Phase 1: Ingraham Blvd, Calumet - COMPLETED FY17 Phase 2: Ingraham Blvd, St Paul Dr. Hallendale Dr CO Phase 3: Appleton Blvd, 771 to R Paul Dr. (15,100 LF) Keystone Blvd, 771 to Hallendale Dr (12,830 LF) Calumet Blvd. Ingraham Blvd. to Appleton Blvd. St. Paul Dr. Ingraham Blvd. to Appleton Blvd. St. Paul Dr. Ingraham Blvd. (7,6%) San Domingo Blvd. 771 to Calument Blvd. (7,6%)	Phase 1: Ingraham Blvd, Calumet - COMPLETED FY17 Phase 2: Ingraham Blvd, St Paul Dr. Hallendale Dr COMPLETED FY18 Phase 3: Appleton Blvd, 771 to St Paul Dr (12,830 LF) Calumet Blvd. 1771 to Hallendale Dr (12,830 LF) Calumet Blvd. Ingraham Blvd. to Appleton Blvd. (8,500 LF) St. Paul Dr. Ingraham Blvd. to Appleton Blvd. (4,790 LF) San Domingo Blvd. 771 to Calument Blvd. (7,620 LF)			The South Gulf Cove MSBU committee requested a feasibility study to determine the best approach to improving pedestrian mobility in the MSBU. The multi-use pathway project will enhance pedestrian and vehicular safety and will be constructed in a phased approach.
OPERATING BUDGET IMPACT: Mowing and edging to be funded by the MSBU.	OT: led by the MSBU.			
				REPLACEMENT COUNTY PROPERTY NO.:
	Calc. for F	-		
	Prior Est Orig. Est c/o New \$ Actual FY21 FY22 FY22 FY22	FY23 FY24 FY25 FY26 FY27 FUT	FUTURE Total	
	EXPENDIT	EXPENDITURE PLAN (000'S)		
Design/Arch/Eng	483 96 22 78 100		679	一個一個一個
Land (or ROW)	5.145 2.325 -1.425 900		6.045	
Internal Costs	108		480	
Equipment	07	20 20 20 20 20 20 20 20 20 20 20 20 20 2	7	
Other Fees & Costs	01 64- 04 11 46 70	200	-	
2000 X 0000 C 00				
1-1-H	77	37	1 7 7 5 6	Thomas Parket
l otal Project Cost		PLAI	007,7	
MSBU/TU Assessments	3.153 190 77 2.502 -1.395 1.184	66 56 46 35 25	1 4,756	
Debt Proceeds			3,000	
TOTAL FUNDING	6.153 190 77 2.502 -1.395 1.184	66 56 46 35 25	1 7,756	
		LOAN REPAYMENT SCHEDULE (000'S)		
Assessments	900 300 300 300	300 300 300 300	300 3,000	Phase 1
				Phase 2
TOTAL LOAN REPAYMENT	600 300	300 300 300 300 300 300 300 300 300 300	300 3,000	Phase 3
Personal Svc.				
Non-personal	75 150 -150 75	09 09 09 09 09	375	
Capital Total Operating	75 150 -150 7	75 60 60 60 60	375	

					FY2022 Capital Im	apital Im	proveme	nts Bud	get / FY	2022 - FY	provements Budget / FY 2022 - FY 2027 Project Detail	Detail					P	Project No.	c410903	903
GENERAL PROJECT DATA: Project Title:	Status Fut South Gulf Cove Paving Program Ph 1	Cove P	aving Pro	Status Frogram Ph	Future		CONCUI Does pro	CONCURRENCY REQUIREME Does project add new capacity?	REQUIF new cap	CONCURRENCY REQUIREMENTS Does project add new capacity?	(N/X) No) PROJE C	PROJECT NEED CRITERIA	PROJECT SCHEDULE	FY22	2 FY23 4 1 2 3 4	4 1	FY25	FY26 4 1 2 3 4	FY27 1 2 3 4
Functional Area: Department: Location:	Road Maintenance Public Works\Engineering South Gulf Cove MSBU, West County	ntenance rks\Engir f Cove M	: neering SBU, We	st Count	>		Is project - Within 5 - From 6 t	Is project required to maintain level of - Within 5 years? List project in CIE - From 6 to 10 years? Monitor Annually	maintain st project	Is project required to maintain level of service: - Within 5 years? List project in CIE - From 6 to 10 years? Monitor Annually	vice: No No	Safety Mandate Replace Maint		Desgn/Arch						
PROJECT DESCRIPTION: Parent MSBU roadways. Includes the repaving of existing paved roadways in Phase I of the MSBU as well as the rejuvenation of existing paved roadways in Phase I of the MSBU. This is to resurface roads last paved in 2018.	BU roadwa	ays. Inclu	Jdes the I	epaving of the MS	of existin	g paved r is to resi	oadways irface roa	in Phase ids last p	l of the Naved in 2	ASBU as v :018.	vell		PROJECT The streets providing a	PROJECT RATIONALE (Include Additional LOS Detail, if necess The streets included in this project are in poor condition and are providing a low level of service to the Community.	(Include Archis project service to the	Additional t are in po the Comn	LOS Det oor condit munity.	ail, if necessary): ion and are	sary):	
Funding is provided from assessments in the South Gulf Cove Street & Drainage Unit.	essments in	the Sour	th Gulf C	ove Stree	et & Drain	age Unit.							The proposed The proposed in the MSBU.	The proposed work will restore the streets to good condition. The proposed rejuvenation will preserve the life of the roads in the MSBU.	estore the	streets teserve the	to good co e life of th	ondition. e roads		
OPERATING BUDGET IMPACT:	ij								46.6 miles	φ			ı							
		4	Calc	Calc. for FY22	22								REPLACE	REPLACEMENT COUNTY PROPERTY NO.:	TY PROPE	ERTY NO	:: 			
	Actual	EST FY21	FY22 t	to FY22	New \$ FY22 EXPE	EXPENDITURE	FY23 FY2	FY24	FY25	FY26 F	FY27 FUTURE	RE Total		000000	1576					
Design/Arch/Eng Land (or ROW) Construction	5,200			-210	210							5,200			PH E		South Gulf Cove MSBU	Cove	Narlotte Harbor	
Equipment Interest Other Fees & Costs	370	141	114	2 8	-81	114	89	71	48	-		838		Cespan				0		
Total Project Cost	5,690	141	114	114	411	114 114 FI INDING PI	93 AN (000'S)	7.1	48	7-		6,158						100 Strl 40		
MSBU/TU Assessments Debt Proceeds	6,000	141	411	41.	44	114	80	77	84	-		6,000						ED MATH		
															建		Tig.			
TOTAL FUNDING	2,690	141	114	-114 LO	4 114 114 LOAN REPAYMENT	114 YMENT	93 SCHEDU	93 71 3CHEDULE (000'S)	(3)	-		6,158	[ω]							
Assessments	2,008	670	670			670	670	670	670	644		6,000	Tol 1 T							
TOTAL LOAN REPAYMENT	2,008	670	670		OPERATING BUDGE	670 3 BUDGE	670 T IMPAC	670 670 T IMPACT (000'S)	670	644		6,000	lol							
Personal Svc. Non-personal Capital																				
Total Operating			\parallel																	



