

**MINUTES
ROTONDA HEIGHTS STREET & DRAINAGE
MUNICIPAL SERVICE BENEFIT UNIT (MSBU)**

**ADVISORY BOARD REGULAR MEETING
THURSDAY, AUGUST 7, 2025**

**9:30 a.m. – 10:25 a.m.
Mac V. Horton West County Annex, Room 120
6868 San Casa Drive, Englewood, Florida**

Members Present: Florian O'Day, Chair
James Harper, Vice Chair
Kitty Saddler

Members Absent: John Balas
Melissa Sullivan

County Staff: Lorraine Moneypenny, Community Liaison

Guests: None

Call to Order / Roll Call:

The meeting was called to order at 9:30 a.m. A roll call was taken, and a quorum was established by the Chair.

Changes to the Agenda / Motion to Approve Changes:

None.

Citizen Input on Agenda Items (3 Minute Limit):

None.

Approval of Minutes:

The Minutes were approved as submitted.

Unfinished Business:

- a) Community Entrance Signs: The signs have been installed. Florida Power & Light will light them soon.
- b) Winchester Buffer: The community liaison reported that the landscaping of the Winchester Buffer will be completed by the end of December.

New Business:

- a) Financial Reports: The Board reviewed the maintenance activity report for April through June 2025. There were no questions. About the FY26/FY27 budget, Mr. O'Day verified that the \$163 annual assessment remains the same. He noted that the contact landscaping budget is only \$50,000 in 2026 and \$150,000 in 2027. The Winchester Buffer landscaping will cost \$52,000.

- b) Bonita Dr. Widening: The Transportation Engineering Committee measured all along Bonita Dr. and determined that the width is compliant. (Measurements provided to the Advisory Board by email are reproduced below.) Therefore, it cannot be widened. Neither does it carry enough volume to warrant a double yellow line down the center. The Committee is aware that the curve on Bonita Dr. is a pain point for the community. Curbs were installed to prevent drivers from taking the turn too widely. Drivers hit the curbs and this Advisory Board opted to have them removed. Mr. O'Day stated that the street is a thoroughfare. Ms. Saddler suggested widening might create an issue with the adjacent property owner. Mr. Harper suggested the County might add three inches of blacktop to the shoulder. Perhaps flexible lane delineators would help keep drivers in their lanes?
- Bonita/ Cougar= 24.5 feet wide (12 ft lanes)
 - Bonita/ Rebel Ct – Cougar side = 24.5 (12 ft lanes)
 - Bonita/ Rebel Ct – Sweetwater side - 20.5 (10 ft lanes)
 - Bonita/ Sweetwater= 20.5 (10 ft lanes)
 - Sweetwater/Cougar= 24 feet (12 ft lanes)
 - Sweetwater/Island= 24 feet (12 ft lanes)
 - Sweetwater/Spring= 24 feet (12 ft lanes)
- c) School Traffic Safety Letter to Sheriff: Mr. O'Day decided, after much thought, not to write a letter to the sheriff on behalf of the MSBU Advisory Board. School safety, while important to the Board, is not in its purview. Perhaps the new school speed detection system will solve the problem of reckless driving along school routes. A public hearing on the system will be held soon. The Advisory Board will be apprised.
- d) No Fishing Signs: Ms. Sullivan, who is absent today, requested that the Advisory Board discuss this. The item will appear on the next agenda.

Citizen Input on MSBU Items (3 Minute Limit):

None.


Advisory Board Open Discussion: The Advisory Board discussed drainage problems in the community that fall to the Homeowners Association (HOA). Members recounted the story of the HOA revitalization and ensuing financial challenges. The HOA has been mowing around one pond that is private property. When the County takes over safety mowing, Mr. Harper said, that property will be skipped. Mr. O'Day pointed out a drainage pipe buried on Sweetwater Dr. near Flower Road. Ms. Saddler pointed out a drainage issue at 395 Sunset Road North. Mr. O'Day noted that a few of the retention ponds that are dry in the dry season are erroneously labeled parks. Architects designing on adjacent lots direct drainage to the street instead of to the park. Those labels should be changed.

Schedule Meetings / Items for Next Agenda: Future meetings are scheduled at 9:30 a.m. in the West County Annex Conference Room 120 as follows:

- Thursday, November 6, 2025

The meeting adjourned at 10:25 a.m.

Submitted by Lorraine Money Penny
Public Works Department



Chair Signature

11/7/2025

Date

AGENDA

ROTONDA HEIGHTS STREET & DRAINAGE MUNICIPAL SERVICE BENEFIT UNIT (MSBU)

ADVISORY BOARD REGULAR MEETING THURSDAY, AUGUST 7, 2025

**9:30 a.m., Mac. V. Horton West County Annex, Room 120
6868 San Casa Drive, Englewood, Florida**

BOARD MEMBERS: Florian O'Day, Chair
James Harper, Vice Chair
John Balas
Kitty Saddler
Melissa Sullivan

COUNTY STAFF: Lorraine Money Penny, Community Liaison

PURPOSE: Regular Meeting

1. Call to Order / Roll Call
2. Changes to the Agenda / Motion to Approve Changes
3. Citizen Input on Agenda Items (3 Minute Limit)
4. Approval of Minutes: May 8, 2025
5. Unfinished Business
 - a. Community Entrance Signs - Cougar Way and Sunset Road
 - b. Winchester Buffer Landscaping
6. New Business
 - a. Financial Reports
 - b. Bonita Dr. Widening
 - c. School Traffic Safety Letter to Sheriff
 - d. No Fishing Signs
7. Citizen Input on MSBU Items (3 Minute Limit)
8. Advisory Board Open Discussion
9. Meeting Schedule / Items for Next Agenda
10. Motion to Adjourn

Rotonda Heights Street and Drainage MSBU

Planned 2 Year Budget

FY2026 & FY2027

Estimated ERU's and Cost per ERU

Vacant	FY2026	FY2027
<i>Estimated ERU's</i>	1,242.800	1,242.800
<i>Cost per ERU</i>	\$ 163.00	\$ 163.00
Occupied		
<i>Estimated ERU's</i>	629.700	629.700
<i>Cost per ERU</i>	\$ 163.00	\$ 163.00
Current FY25 Rate	\$ 163.00	
Current Maximum Rate	\$ 163.00	

Beginning Balance

Revenues

Assessments & Earnings	Planned Budget FY2026	Planned Budget FY2027
<i>Assessments</i>	305,218	305,218
<i>Interest</i>	2,750	2,724
<i>Interest Earnings-L.G.S.F.T.F.</i>	-	-
<i>Net Inc/(Decr) Fair Market Value-Investments</i>	-	-
<i>Interest-Tax Coll</i>	-	-
<i>Excess Fees /Tax Collector</i>	-	-
<i>Less 5% Reserve - FS 129.01(2)b</i>	(15,399)	(15,398)
Grant & Subsidy Revenue		
<i>State Grant</i>	-	-
Loans & Borrowing		
<i>Debt Proceeds</i>	-	-
Total Revenue	\$ 292,569	\$ 292,544

Expenditures

Contract Services		
<i>Engineering</i>	-	-
<i>Other Contractual Svcs</i>	-	-
<i>Concrete Flatwork</i>	10,500	10,500
<i>Drainage</i>	-	-
<i>Street Sweeping</i>	-	-
<i>Installed Sod</i>	-	-
<i>Paving</i>	-	-
<i>Landscaping</i>	50,000	150,000

	Planned Budget FY2026	Planned Budget FY2027
Contract Services; other		
<i>Pipe Lining</i>	20,000	20,000
<i>Right of Way Maint</i>	12,000	12,500
<i>ROW Reclamation</i>	-	-
<i>Specialty Mowing</i>	60,000	61,800
Public Works Services		
<i>Equip Repl Charges-PubWrks</i>	15,745	17,377
<i>Operating Exp-PubWrks</i>	96,411	107,351
<i>Road & Bridge Materials</i>	22,370	29,752
<i>Sign Materials</i>	-	-
Internal Charges		
<i>Central/Indirect Svcs</i>	5,631	5,913
Purchased Services		
<i>Postage-MSBU Notices</i>	-	-
<i>Personal Svcs-InterDept</i>	-	-
<i>Postage</i>	-	-
<i>Utility Service-Electricity</i>	-	-
<i>Printing & Binding</i>	-	-
<i>Advertising-Legal</i>	-	-
<i>Fees-Landfill</i>	1,500	1,500
<i>Collection Fee-Tax Collector</i>	6,105	6,105
Materials and Supplies		
Capital Outlay		
<i>Imprv-Other Than Bldgs</i>	-	-
Total Expenditures	300,262	422,798
Reserves (Ending Fund Balance)	\$ 778,009	\$ 647,755
<i>Reserve %</i>	72.2%	60.5%

Version Date

6/26/2025

Budget Report

Rotonda Heights Street and Drainage Unit

Budget Year: 2026

Activity Description: All

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ADA Mat	1	MATS	\$121.18	\$63.29	\$4.33	\$188.80
Asphalt Maintenance	4	TONS	\$2,877.20	\$466.00	\$296.20	\$3,639.40
Brush Cutting	250	CY	\$269.09		\$49.19	\$318.28
Camera/Video	2	PIPES	\$1,227.04		\$473.04	\$1,700.08
Concrete - Armoring	4	CY	\$1,114.15	\$769.86	\$194.60	\$2,078.61
Concrete (Catch Basins)	1	CATCH BASINS	\$2,950.00	\$424.55	\$404.20	\$3,778.75
Concrete (Driveways)	240	SF	\$1,163.36	\$676.16	\$120.08	\$1,959.60
Concrete (Sidewalk) Repair/Replace	150	SF	\$2,181.30	\$1,975.52	\$352.20	\$4,509.02
Concrete Catch Basin Repair	2	REPAIRS	\$1,454.20	\$121.63	\$161.80	\$1,737.63
Data Collection	100	CT	\$3,158.80		\$95.00	\$3,253.80
Drainage Maintenance - Swale Grading	15,000	SF	\$12,721.71	\$8,217.26	\$2,055.43	\$22,994.40
Drainage Maintenance Re-grading	1,500	SF	\$860.32	\$10.37	\$143.88	\$1,034.57
Fuel Work	25	EQUIPMENT	\$1,889.25		\$566.50	\$2,455.75
GIS Update	50	CT	\$1,316.17			\$1,316.17
Graffiti Removal	20		\$117.83	\$5.81	\$12.90	\$136.53
Ground Penetrating Radar	1	TICKETS	\$39.49		\$4.09	\$43.57
Investigation	20	INSPECTIONS	\$1,616.20		\$95.00	\$1,711.20
Large Pipe Install (Pipes 31" And Up)	1	LF	\$74.21	\$142.20	\$29.09	\$245.49
MSBU Administrative Work	100	HOURS	\$7,897.00		\$416.00	\$8,313.00
Open Road Cut Road Repair	3	TONS	\$539.48	\$367.81	\$55.54	\$962.82
Pavement Markings	50	MARKINGS	\$2,904.10	\$282.55	\$508.90	\$3,695.55
Project Management	8	LABOR	\$750.05			\$750.05
ROW - Clearing / Haul Debris	4	TONS	\$1,755.44		\$343.60	\$2,099.04

Budget Report

Rotonda Heights Street and Drainage Unit

Budget Year: 2026

Activity Description: All

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ROW - Vegetation / Boom Mowing	210,000	CY	\$10,361.40		\$3,367.00	
ROW - Vegetation Management	300	STRUCTURES	\$698.50	\$9.80	\$178.70	
ROW Watering	30,000	GALLONS	\$7,401.00		\$982.00	
Shoulder Repair	2	MILES	\$5,754.40	\$394.38	\$390.40	
Sidelot Outfall Maintenance	2,500	SF	\$2,542.90	\$2,094.36	\$815.50	
Sign Fabrication	15	SIGNS	\$330.94	\$498.31	\$14.66	
Sign Inspection	500	SIGNS	\$1,877.69		\$263.98	
Sign Installation	5	SIGNS	\$174.63	\$82.77	\$24.55	
Sign Maintenance	200	SIGNS	\$6,985.00	\$3,154.00	\$982.00	
Small Pipe Install (Pipes 31" And Under)	32	LF	\$2,194.30	\$2,181.52	\$294.30	
Small Pipe Repair (Pipes 31" And Under)	1	REPAIRS	\$1,097.15	\$82.33	\$202.10	
Standard Cuts	480	SF	\$3,510.88	\$349.28	\$470.88	
Vacuum Culvert Cleaning	30	CULVERTS	\$4,464.60		\$1,376.40	
Rotonda Heights Street and Drainage Unit Total			\$96,410.95	\$22,369.74	\$15,744.01	\$134,524.71

Budget Report

Activity Description: All

Rotonda Heights Street and Drainage Unit

Budget Year: 2027

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ADA Mat	1	MATS	\$121.18	\$66.46	\$4.33	\$191.96
Asphalt Maintenance	4	TONS	\$2,877.20	\$489.30	\$296.20	\$3,662.70
Brush Cutting	250	CY	\$269.09		\$49.19	\$318.28
Camera/Video	2	PIPES	\$1,227.04		\$473.04	\$1,700.08
Concrete - Armoring	4	CY	\$1,114.15	\$808.35	\$194.60	\$2,117.10
Concrete (Catch Basins)	1	CATCH BASINS	\$2,950.00	\$445.77	\$404.20	\$3,799.97
Concrete (Driveways)	240	SF	\$1,163.36	\$709.97	\$120.08	\$1,993.41
Concrete (Sidewalk) Repair/Replace	150	SF	\$2,181.30	\$2,074.29	\$352.20	\$4,607.79
Concrete Catch Basin Repair	2	REPAIRS	\$1,454.20	\$127.71	\$161.80	\$1,743.71
Data Collection	100	CT	\$3,158.80		\$95.00	\$3,253.80
Drainage Maintenance - Swale Grading	15,000	SF	\$12,721.71	\$8,627.74	\$2,055.43	\$23,404.89
Drainage Maintenance Re-grading	1,500	SF	\$880.32	\$10.37	\$143.88	\$1,034.57
Fuel Work	25	EQUIPMENT	\$1,889.25		\$566.50	\$2,455.75
GIS Update	50	CT	\$1,316.17			\$1,316.17
Graffiti Removal	50		\$294.57	\$15.24	\$32.25	\$342.06
Ground Penetrating Radar	1	TICKETS	\$39.49		\$4.09	\$43.57
Investigation	20	INSPECTIONS	\$1,616.20		\$95.00	\$1,711.20
Large Pipe Install (Pipes 31" And Up)	1	LF	\$74.21	\$149.31	\$29.09	\$252.60
MSBU Administrative Work	100	HOURS	\$7,897.00		\$416.00	\$8,313.00
Open Road Cut Road Repair	3	TONS	\$539.48	\$386.20	\$55.54	\$981.21
Pavement Markings	50	MARKINGS	\$2,904.10	\$296.67	\$508.90	\$3,709.67
Project Management	8	LABOR	\$750.05			\$750.05
Road Edging	10,000	LF	\$2,205.60		\$531.20	\$2,736.80

Budget Report

Rotonda Heights Street and Drainage Unit

Budget Year: 2027

Activity Description: All

Budget Details							
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost	Total
ROW - Clearing / Haul Debris	4	TONS	\$1,755.44		\$343.60		\$2,099.04
ROW - Vegetation / Boom Mowing	210,000	CY	\$10,361.40		\$3,367.00		\$13,728.40
ROW - Vegetation Management	300	STRUCTURES	\$698.50	\$10.29	\$178.70		\$887.49
ROW Watering	30,000	GALLONS	\$7,401.00		\$982.00		\$8,383.00
RPM Install	700	RPM	\$3,644.20	\$970.31	\$317.50		\$4,932.01
Shoulder Repair	2	MILES	\$5,754.40	\$414.10	\$390.40		\$6,558.90
Sidlot Outfall Maintenance	2,500	SF	\$2,542.90	\$2,198.99	\$815.50		\$5,557.39
Sign Fabrication	25	SIGNS	\$551.57	\$872.04	\$24.43		\$1,448.04
Sign Inspection	500	SIGNS	\$1,877.69		\$263.98		\$2,141.67
Sign Installation	5	SIGNS	\$174.63	\$86.91	\$24.55		\$286.09
Sign Maintenance	250	SIGNS	\$8,731.25	\$4,139.63	\$1,227.50		\$14,098.38
Small Pipe Install (Pipes 31" And Under)	32	LF	\$2,194.30	\$2,290.59	\$294.30		\$4,779.19
Small Pipe Repair (Pipes 31" And Under)	1	REPAIRS	\$1,097.15	\$86.45	\$202.10		\$1,385.70
Standard Cuts	480	SF	\$3,510.88	\$366.72	\$470.88		\$4,348.48
Striping	30,000	LF	\$2,945.70	\$4,108.47	\$508.90		\$7,563.07
Vacuum Culvert Cleaning	30	CULVERTS	\$4,464.60		\$1,376.40		\$5,841.00
Rotonda Heights Street and Drainage Unit Total			\$107,350.07	\$29,751.87	\$17,376.24		\$154,478.17

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 1 of 8

Rotonda Heights Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	105276	Asphalt Maintenance		05/23/2025	6.00	405.32	0.00	49.26	0.00		454.58
	105276	Asphalt Maintenance		05/27/2025	0.00	0.00	27.60	0.00	0.00		27.60
	Work Order 105276 Total		SUNSET RD, ROTONDA WEST, FL, 33947		6.00	405.32	27.60	49.26	0.00	0.30	482.18
	Asphalt Maintenance Total										
	16818	Brush Cutting		05/06/2025	0.00	0.00	0.00	125.24	0.00		125.24
	16818	Brush Cutting		05/19/2025	8.00	534.88	0.00	21.88	0.00		556.76
	Work Order 16818 Total		130 GARLAND WAY, ROTONDA WEST, 33947		8.00	534.88	0.00	147.12	0.00	14.00	682.00
	59155	Brush Cutting		05/19/2025	8.00	534.88	0.00	21.88	0.00		556.76
	Work Order 59155 Total		SWEETWATER DR & WAYNE RD, ROTONDA WEST, FL, 33947		8.00	534.88	0.00	21.88	0.00	15.00	556.76
	Brush Cutting Total										
	95924	Concrete Catch Basin Repair			16.00	1,069.76	0.00	169.00	0.00	29.00	1,238.76
	95924	Concrete Catch Basin Repair		04/01/2025	6.00	430.14	0.00	18.70	0.00		448.84
	95924	Concrete Catch Basin Repair		04/02/2025	0.00	0.00	16.47	0.00	0.00		16.47
	95924	Concrete Catch Basin Repair		04/03/2025	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 95924 Total		126 Indian Creek Dr		7.00	509.93	16.47	18.70	0.00	2.00	545.10
	Concrete Catch Basin Repair Total										
	10572	Drainage Maintenance - Swale Grading			7.00	509.93	16.47	18.70	0.00	2.00	545.10
	Work Order 10572 Total		121 GLADES DR, ROTONDA WEST, 33947	04/16/2025	0.00	0.00	1,200.00	0.00	0.00		1,200.00
					0.00	0.00	1,200.00	0.00	0.00	2,420.00	1,200.00

7/25/2025 12:59:41 PM

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 2 of 8

Rotonda Heights Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	68120	Drainage Maintenance - Swale Grading		06/19/2025	6.00	415.24	0.00	9.50	0.00		424.74
	Work Order 68120 Total										
			412015354016, 109 OPAL DR, ROTONDA WEST, FL		6.00	415.24	0.00	9.50	0.00	0.00	424.74
	Drainage Maintenance - Swale Grading Total										
					6.00	415.24	1,200.00	9.50	0.00	2,420.00	1,624.74
	106451	GIS Update		05/21/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 106451 Total										
			412015158007, 116 HUNTER RD, ROTONDA WEST, FL		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	GIS Update Total										
					0.25	18.48	0.00	0.00	0.00	1.00	18.48
	63377	Investigation		04/09/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 63377 Total										
			126 VENICE RD, ROTONDA WEST, FL, 33947		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	65596	Investigation		04/16/2025	1.75	132.54	0.00	7.28	0.00		139.83
	Work Order 65596 Total										
			412015229007, 115 SIDNEY CT, ROTONDA WEST, FL		1.75	132.54	0.00	7.28	0.00	1.00	139.83
	71904	Investigation		05/20/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 71904 Total										
			412015229012, 254 COUGAR WAY, ROTONDA WEST, FL		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	105565	Investigation		05/14/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 105565 Total										
			116 HUNTER RD, ROTONDA WEST, FL, 33947		1.00	75.74	0.00	4.16	0.00	1.00	79.90

7/25/2025 12:59:41 PM

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 3 of 8

Rotonda Heights Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	111185	Investigation		06/18/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 111185 Total										
			124 COUGAR WAY, ROTONDA WEST, FL, 33947		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	Investigation Total										
	72713	MSBU Administrative Work		05/08/2025	4.50	332.55	0.00	0.00	0.00		332.55
	MSBU Meeting Total										
	72713	MSBU Administrative Work		05/08/2025	2.00	147.80	0.00	0.00	0.00		147.80
	MSBU Minutes Total										
	72713	MSBU Administrative Work		04/02/2025	2.50	184.75	0.00	0.00	0.00		184.75
	72713	MSBU Administrative Work		04/07/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72713	MSBU Administrative Work		04/18/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72713	MSBU Administrative Work		04/25/2025	2.50	184.75	0.00	0.00	0.00		184.75
	72713	MSBU Administrative Work		05/01/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72713	MSBU Administrative Work		05/07/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72713	MSBU Administrative Work		05/09/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72713	MSBU Administrative Work		05/23/2025	1.25	92.38	0.00	0.00	0.00		92.38
	72713	MSBU Administrative Work		06/10/2025	1.00	73.90	0.00	0.00	0.00		73.90
	Administrative Time Total										
	Work Order 72713 Total										
					10.75	794.43	0.00	0.00	0.00		794.43
					17.25	1,274.78	0.00	0.00	0.00	0.00	1,274.78
	MSBU Administrative Work Total										
					17.25	1,274.78	0.00	0.00	0.00	0.00	1,274.78

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 4 of 8

Rotonda Heights Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	7070	Project Management		04/15/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		04/29/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		05/08/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		05/22/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		06/02/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		06/17/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		06/23/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7070	Project Management		06/30/2025	1.00	86.41	0.00	0.00	0.00		86.41
Plan/Spec Review Total											
	7070	Project Management		06/05/2025	8.00	691.28	0.00	0.00	0.00		691.28
	7070	Project Management		06/18/2025	1.00	86.41	0.00	4.16	0.00		90.57
Site Visits Total											
	7070	Project Management		06/17/2025	2.00	172.82	0.00	8.32	0.00		181.14
Work Order 7070 Total											
	7070	Project Management		06/17/2025	0.00	0.00	0.00	0.00	19,300.00		19,300.00
Rotonda Heights Community Aesthetic Feature Sign /w Lighting											
Project Management Total											
	97521	ROW - Clearing / Haul Debris		04/02/2025	1.00	79.79	0.00	0.00	0.00		79.79
Work Order 97521 Total 100 BEBB CT, Charlotte, FL, 33947											
	100926	ROW - Clearing / Haul Debris		06/03/2025	2.50	105.75	0.00	20.28	12.41		138.44
Work Order 100926 Total 187 SWEETWATER DR, ROTONDA WEST, FL, 33947											
					2.50	105.75	0.00	20.28	12.41	0.32	138.44

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 5 of 8

Rotonda Heights Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	107231	ROW - Clearing / Haul Debris		06/02/2025	2.00	141.00	0.00	27.04	0.00		168.04
	107231	ROW - Clearing / Haul Debris		06/03/2025	5.00	282.00	0.00	54.08	38.48		374.56
	107231	ROW - Clearing / Haul Debris		06/04/2025	1.50	35.25	0.00	6.76	12.41		54.42
	Work Order 107231 Total		SWEETWATER DR & WAYNE RD, ROTONDA WEST, FL, 33947	8.50		458.25	0.00	87.88	50.89	0.98	597.02
	ROW - Clearing / Haul Debris Total										
				12.00		643.79	0.00	108.16	63.30	1.31	815.25
	96459	ROW Watering		04/03/2025	0.50	34.47	0.00	4.91	0.00		39.38
	96459	ROW Watering		04/09/2025	1.00	68.94	0.00	9.82	0.00		78.76
	96459	ROW Watering		04/15/2025	0.50	34.47	0.00	4.91	0.00		39.38
	96459	ROW Watering		04/16/2025	2.00	133.72	0.00	9.82	0.00		143.54
	96459	ROW Watering		04/22/2025	0.50	34.47	0.00	4.91	0.00		39.38
	96459	ROW Watering		04/23/2025	1.50	108.83	0.00	2.08	0.00		110.92
	Work Order 96459 Total		412022108014, 119 GLADES DR, ROTONDA WEST, FL	6.00		414.90	0.00	36.45	0.00	5,000.00	451.36
	ROW Watering Total										
				6.00		414.90	0.00	36.45	0.00	5,000.00	451.36
	103831	RPM Install		04/28/2025	12.00	804.76	0.00	20.76	0.00		825.52
	103831	RPM Install		04/29/2025	0.00	0.00	17.35	0.00	0.00		17.35
	Work Order 103831 Total		120 BONITA DR, Charlotte, FL, 33947	12.00		804.76	17.35	20.76	0.00	17.00	842.87
	RPM Install Total										
				12.00		804.76	17.35	20.76	0.00	17.00	842.87
	113118	Sign Inspection		06/26/2025	12.50	829.25	0.00	37.63	0.00		866.88

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 6 of 8

Rotonda Heights Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	213 SPRING DR, Charlotte, FL, 33947										
	Work Order 113118 Total										
					12.50	829.25	0.00	37.63	0.00	357.00	866.88
	Sign Inspection Total										
					12.50	829.25	0.00	37.63	0.00	357.00	866.88
	113109	Sign Maintenance		06/26/2025	1.50	99.19	84.35	3.89	0.00		187.43
	Work Order 113109 Total										
			119 CUTLASS DR, Charlotte, FL, 33947		1.50	99.19	84.35	3.89	0.00	3.00	187.43
	Sign Maintenance Total										
					1.50	99.19	84.35	3.89	0.00	3.00	187.43
	97665	Support (Post) Maintenance		04/02/2025	1.50	97.17	0.00	5.19	0.00		102.36
	Work Order 97665 Total										
			129 SUNSET RD, Charlotte, FL, 33947		1.50	97.17	0.00	5.19	0.00	6.00	102.36
	112614	Support (Post) Maintenance		06/23/2025	1.00	64.78	5.37	5.19	0.00		75.34
	112614	Support (Post) Maintenance		06/30/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 112614 Total										
			161 BONITA DR, Charlotte, FL, 33947		1.25	80.98	5.37	5.19	0.00	1.00	91.54
	113116	Support (Post) Maintenance		06/26/2025	2.00	132.25	51.70	5.19	0.00		189.14
	Work Order 113116 Total										
			OPAL DR, ROTONDA WEST, FL, 33947		2.00	132.25	51.70	5.19	0.00	2.00	189.14
	113160	Support (Post) Maintenance		06/26/2025	2.00	132.25	74.25	5.19	0.00		211.69
	Work Order 113160 Total										
					2.00	132.25	74.25	5.19	0.00	3.00	211.69
	Support (Post) Maintenance Total										
					6.75	442.65	131.33	20.76	0.00	12.00	594.73
	96573	Vacuum Culvert Cleaning		04/03/2025	4.00	277.36	0.00	91.76	0.00		369.12

7/25/2025 12:59:41 PM

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 7 of 8

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 96573 Total		119 GLADES DR, ROTONDA WEST, FL, 33947		4.00	277.36	0.00	91.76	0.00	2.00	369.12
			Vacuum Culvert Cleaning Total		4.00	277.36	0.00	91.76	0.00	2.00	369.12
			Rotonda Heights Street and Drainage Unit Total		124.00	8,580.74	1,477.10	602.27	19,363.30		30,023.43

Monthly Funding Report

START DATE:

04/01/2025

END DATE:

06/30/2025

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported											
					124.00	8,580.74	1,477.10	602.27	19,363.30		30,023.43

WALKERS

SERVICE INC.

**6620 Riverside Drive
Punta Gorda, FL 33982**

Quote

Date Quote #
3/27/2024 855

**Charlotte County Purchasing Division
18500 Murdock Circle #344
Port Charlotte, FL 33948**

Account #: CONTRACT#24-030

Project: ROW LS MAINT WEST COUNTY

Qty	Description	Rate	Total
	WINCHESTER BLVD LANDSCAPE BUFFER		
	Landscape Replacement:		
11	15gal Red Maple (Acer rubrum)	140.00	1,540.00
88	15gal Crape Myrtle (Lagerstoemia indica)	150.00	13,200.00
5	15gal Bald Cypress (Taxodium distichum)	140.00	700.00
80	3gal Wax Myrtle (Myrica cerifera)	16.00	1,280.00
28	3gal Simpson's Stoppers (Myrcianthes fragrans)	16.00	448.00
17,168	7% Upcharge on material	0.07	1,201.76
119	Man hours Plant Install	160.00	19,040.00
	IRRIGATION:		
	Replace damaged valve boxes Zones 4 & 5		
	Repair drip and bubblers on E side of road after clean up and plant replacement		
	****area is overgrown- will reaccess after clean up		
	(AI Est 6665, 6666 attached for material costs)		
2	Jumbo Valve Box	68.20	136.40
8,400	Drip pipe	0.41	3,444.00
200	Drip Fitting	0.33	66.00
100	1" Fitting	1.10	110.00
110	Adjustable Flood Bubbler	2.97	326.70
1	Misc parts	500.00	500.00
4583.17	7% Markup on material	0.07	320.82
65	Man hours Irrigation	160.00	10,400.00
Total			\$52,713.68

AMERICAN IRRIGATION

451 Dogwood St
Port Charlotte, FL 33954 US
(941) 587-2027
info@americanirrigationfl.com
www.americanirrigationfl.com



ESTIMATE

ADDRESS

Winchester Blvd
c/o Walkers Services, Inc. 6620
Riverside Drive
Punta Gorda, FL 33982

rcvd 3/17/24

ESTIMATE # 6665**DATE 03/13/2024****TECHNICIAN NAME**

Jarrod

PART	SKU	DESCRIPTION	QTY	RATE	AMOUNT
		Estimate for Repairs: During inspection Zones 4 & 5 valve boxes were found to be damaged. Need to be replaced.			
JUMBO VALVE BOX PURPLE CNP	JUMBO VALVE BOX PURPLE CNP	.	2	68.20	136.40
LABOR 1 MAN - WALKERS		.	1	75.00	75.00

Due to unstable pricing, the current estimated price is valid for 15 days. Above cost may be exceeded by up to 15% without approval. Any hidden or latent problems may be additional cost. American Irrigation is not responsible for any damages to underground utilities that are not clearly marked.

TOTAL**\$211.40**

One year warranty on all parts and workmanship (excluding lightning strikes and power surges). Timer and head adjustments are not warrantied. Payment due in full upon completion of work. Make all checks payable to American Irrigation.

Accepted By

Accepted Date

THANK YOU FOR YOUR BUSINESS!

AMERICAN IRRIGATION

451 Dogwood St
Port Charlotte, FL 33954 US
(941) 587-2027
info@americanirrigationfl.com
www.americanirrigationfl.com



ESTIMATE

RCVD 3/14/24

ADDRESS

Winchester Blvd
c/o Walkers Services, Inc. 6620
Riverside Drive
Punta Gorda, FL 33982

ESTIMATE # 6666**DATE** 03/13/2024**TECHNICIAN NAME**

Bruce

PART	SKU	DESCRIPTION	QTY	RATE	AMOUNT
		Estimate for Repairs: Estimate to repair drip and bubblers on East side of road after clean up and plant replacement. Amount of damage that will be done is unknown as area is overgrown.			
		This is a rough estimate and will only charge for materials used.			
DRIP PIPE CNP	DRIP PIPE CNP	.	8,400	0.41	3,444.00
DRIP FITTING CNP	DRIP FITTING CNP	.	200	0.33	66.00
1" FITTING CNP	1" FITTING CNP	.	100	1.10	110.00
ADJUSTABLE FLOOD BUBBLER CNP	ADJUSTABLE FLOOD BUBBLER CNP	.	110	2.97	326.70
Sales		Misc parts	1	500.00	500.00
LABOR 2 MAN - WALKERS		.	32	150.00	4,800.00

Due to unstable pricing, the current estimated price is valid for 15 days. Above cost may be exceeded by up to 15% without approval. Any hidden or latent problems may be additional cost. American Irrigation is not responsible for any damages to underground utilities that are not clearly marked.

One year warranty on all parts and workmanship (excluding lightning strikes and power surges). Timer and head adjustments are not warrantied. Payment due in full upon completion of work. Make all checks payable to American Irrigation.

TOTAL**\$9,246.70**

THANK YOU FOR YOUR BUSINESS!



SERVICE INC.

**6620 Riverside Drive
Punta Gorda, FL 33982**

Quote

Date

Quote #

3/27/2024

854

**Charlotte County Purchasing Division
18500 Murdock Circle #344
Port Charlotte, FL 33948**

Account #: CONTRACT#24-030

Project: ROW LS MAINT WEST COUNTY

Qty	Description	Rate	Total
	LANDSCAPE MAINTENANCE PER CONTRACT		
	WINCHESTER BLVD LANDSCAPE BUFFER		
12	Monthly Landscape Maintenance	1,600.00	19,200.00
2	Fertilization	1,800.00	3,600.00
2	Mulch Top Dressing	1,600.00	3,200.00
1	Canopy Tree Pruning (243 Hardwood Trees @ \$45/tree)	10,935.00	10,935.00
	***Initial Clean Up- to be done prior to monthly landscape maintenance		
	Prune all plants		
	Remove all dead plants		
	Remove Weeds		
1	Redefine Beds	9,500.00	9,500.00
Total			\$46,435.00