



Englewood Beach Progress Update

Post Hurricane Milton Sand Operation

- Immediately after the storm, the Public Works department staffed a sand collection, sifting, beach placement operation to assist the residents and businesses on Manasota Key in storm recovery
- Public Works assisted in demolition of damaged amenities at Englewood Beach Park concurrent to the sand operation to expedite this process and reduce costs of project
- Englewood Beach Park was turned over to Community Services to begin site inspection and recovery efforts in mid-March
- Englewood beach was never closed, only the damaged park areas at Englewood Beach Park

Phase 1 is complete, and included:

- Parking and public access to the southern section of Englewood Beach Park
- Pilot Park-n-Ride Circulator from Tringali Park to Chadwick Park
- A public 'walk out' access point on the north end of Englewood Beach Park
- Chadwick Park available for public parking and use
- Restroom amenities will be provided by temporary services
- This phase was completed the first week of April

Phase 2 is in progress, and includes:

- Full environmental fencing of park with windscreen (complete)
- Removal of damaged boardwalk (complete)
- Stormwater clean out (complete)
- Requests for proposals for sitework, concrete, curbing and asphalt (complete)
- Pre-construction meetings with concrete & curbing vendor (complete)
- Notice to proceed for concrete & curbing vendor (complete)
- Vendor began concrete & curbing work Thursday, May 29
- Asphalt work will begin upon completion of concrete and curbing
- Restroom amenities will be provided by temporary services

Future Work

- Restroom building reopening
- Site lighting
- Boardwalk replacement